

ALASKA POWER AUTHORITY

SUSITNA HYDROELECTRIC PROJECT

PROGRESS REPORT

FOR

JANUARY, 1981

Acres American Incorporated
1000 Liberty Bank Building
Main at Court
Buffalo, New York 14202
Telephone (716) 853-7525

ALASKA POWER AUTHORITY
SUSITNA HYDROELECTRIC PROJECT
MONTHLY PROGRESS REPORT

REPORT NO. 13

PERIOD: January, 1981

Progress Report No. 13 covers activities on the Susitna Hydroelectric Project for the month of January, 1981.

An External Review Board Meeting was held in Anchorage on January 22, 23, and 24, 1981. During this meeting, the following items were covered:

- A status report on the Hydrologic, Seismic, Geotechnical, Environmental, Transmission Investigations and various studies was presented by Acres.
- The APA gave a presentation on the Public Participation Program.
- Acres presented the Power Alternatives of the State Energy Profile and Projections, including alternatives to the Susitna Hydroelectric Development.
- Acres presented an overview of the Basin Development Options including details of the preferred Development Plan.
- APA/Acres conducted a tour of the Susitna Basin.
- An open discussion on the assessment of the project to date was held by those present.

During the first part of January, Acres task supervisors and staff contributed substantially to the material presented at this meeting.

Task 1, Power Studies, is continuing as scheduled and should be completed in February with a termination report issued in March.

Task 2, Surveys and Site Facilities, are proceeding on schedule. Acres prepared bid documents for the 1981 helicopter services contract. Renewal of CIRI/H&N's subcontract with KNIK/ADC is in negotiation. Bids were received and evaluated for maintenance of the camp communication equipment. R&M continued work on river cross-section planning. The access corridor development is proceeding in preparation for the March workshop.

Task 3, Hydrology, continued with the SSARR model for estimating the PMF and preliminary sensitivity runs were completed. Preliminary analysis of freeze-up and river cross section data continued. R&M continued to collect data from the field and climate data reduction software requirements were near completion.

Task 4, Seismic Studies, are continuing as scheduled. Acres reviewed WCC's Interim Report final draft during the period.

Task 5, Geotechnical Exploration, Subtasks 5.01, 5.03, and 5.04 are complete. Subtask 5.05, the 1981 program, is currently being developed into subcontractor's 1981 task scopes. The Subtask 5.08 report is in draft form at this time. It is scheduled for in-house review in February and final issue in March 1981.

Task 6, Design Development, continued with initiation of preliminary layout studies for the Watana and Devil Canyon sites. Preliminary feasibility assessments of the sites including both economic and environmental issues was started. Preparation of the Development Selection Report (DSR) was started. A conceptual design of the Watana fill dam cross section was completed. A rearrangement of the Devil Canyon thin arch dam geometry was made following an internal review. Work on Generation Planning and Load Management continued with initiation of sensitivity studies. Environmental screening results were documented in the DSR draft.

Task 7, Environmental Studies, continued with emphasis placed on providing the environmental sections of the DSR. Meetings were held with TES to discuss their scope and exchange information regarding the transmission studies. A meeting is arranged with ADF&G in early February to discuss the overall fisheries program.

TES prepared a draft report identifying the advantages and disadvantages of the Alternative Hydroelectric Development Schemes for Upper Susitna Basin. A site visit was made to BC Hydro to review the Peace River Project. Work began on formulating the field study requirements for the 1981 season. Work continued on the Annual Report for the cultural resources section of the Susitna Project. Work started on a large reconstruction of the total Cordilleran ice sheet. The Wildlife Ecology Studies continued with emphasis on data analysis and the first Annual Report.

ADF&G continued work on Hydro Aquatic and Big Game Studies during the reporting period. Field surveys were hindered by warm temperatures which hampered travel on land. Work continued on the Annual Report preparation.

In Task 8, Transmission, the work continued with preparation of the Task 8.01 Closeout Report, and a year-end Status Report on Subtask 8.02, System Studies. Key sections of the transmission corridor were outlined for geological surveys to commence. Studies of alternative transmission schemes continued. Computer studies and cost estimates were carried out on the alternatives. The selection of appropriate tower configurations was commenced.

Task 10, Licensing, continued with a review of the newly proposed FERC regulations for license application for major, unconstructed projects.

Task 11, Marketing and Financing, continued on schedule as required by the various subtasks. The Project Overview Report (POR) first draft was issued for comment. Work continued on analyzing the financial models.

In Task 12, Public Participation, action list responses were sent to APA. A meeting was held with the APA on the direction the task would follow in 1981. This resulted in an agreement which will lead to a contract to study the sociocultural concerns of the public.

Task 13, Administration, continued as scheduled.

TASK 1 - POWER STUDIES

ACRES ACTIVITIES

The Task 1 Termination Report is being finalized and will be distributed in March 1981.

Subtask 1.01 - Review of ISER

The Subtask 1.01 Closeout Report was issued the week of January 19, 1981.

Subtask 1.02 - Forecasting Peak Load Demand

Acres review of the WCC report was completed.

WCC ACTIVITIES

Subtask 1.02 - Forecasting Peak Load Demand

The final report for this subtask was issued the week of January 8, 1981.

TASK 2 - SURVEY AND SITE FACILITIES

ACRES ACTIVITIES

Subtask 2.02 - Field Camp and Logistical Support

Acres continued to monitor day to day activities and coordinate logistical support for the field camp.

Acres, Anchorage Office, prepared bidding proposals and the contract for helicopter services during the 1981 season. Bid documents will be mailed out on March 2, 1981.

A new member for Acres, Anchorage Office, was brought on board. As Resident Supervisor, Watana Camp, his primary function will be total coordination of helicopter support and Resident Acres Field Representative during the on-coming season.

Acres, with CIRI/H&N, is preparing for a refueling operation to replenish diesel fuel and jet fuel at Watana camp.

CIRI/H&N ACTIVITIES

CIRI/H&N continued to oversee the operation of camp facilities. The proposed winter mobilization of additional fuel is pending further direction from Acres American, Inc.

Renewal of the existing O/M subcontract with KNIK/ADC is now in negotiation. It is anticipated that an agreement concerning renewal of the subcontract will be reached in February, 1981.

Quotations for the maintenance of the camp communication equipment and facilities have been received from various local vendors. The quotations have been evaluated, and the preparation of a related contract (purchase order) is in progress.

Results from land status research completed in early December, 1980, were coordinated with Acres' engineers who are responsible for selection of a proposed transmission corridor for the Susitna project. CIRI/H&N's recommendations concerning the scope of upcoming land acquisition analysis will be forwarded to Acres American in early February, 1981.

R&M ACTIVITIES

Subtask progress was as follows:

Subtask 2.03 - Resupply and Emergency Service

No activity.

Subtask 2.07 - Site Specific Surveys

River cross-section planning is progressing.

Subtask 2.08 - Aerial Photography and Photogrammetric Mapping

Watan Reservoir mapping commenced.

Subtask 2.09 - Control Network Surveys

Horizontal and vertical control data reduction is progressing well.

Subtask 2.10 - Access Roads

Access corridor development is proceeding in preparation for the March workshop.

Subtask 2.16 - Hydrographic Surveys

Office reduction of river surveys is progressing well.

TASK 3 - HYDROLOGY

ACRES ACTIVITIES

Subtask 3.02 - Field Data Index and Distribution System

The Updated Field Data Index prepared by R&M Consultants was reviewed and approved for publication.

Subtask 3.03 - Field Data Collection and Processing

Routine monitoring of R&M field work continued. Development of computer software for data processing is in progress.

Subtask 3.05 - Flood Studies

Detailed supervision and coordination was provided for the flood peak and volume frequency analyses being conducted by R&M.

The SSARR model for estimating the probable maximum flood (PMF) was set up and preliminary sensitivity runs were completed as part of review of the COE estimates for the spring and summer PMF.

Subtask 3.06 - Hydraulic and Ice Studies

Preliminary analysis of freeze-up and river cross section data continued.

Subtask 3.10 - Lower Susitna Studies

Preliminary estimates of monthly regulated flows (due to Watana-Devil Canyon development) in the lower Susitna reaches were made and sent to R&M for further analyses.

R&M ACTIVITIES

Subtask 3.02 - Field Data Index and Distribution System

The Field Data Index was completed and distributed.

Subtask 3.03 - Field Data Collection and Processing

Snow, flow, water quality and sediment data was collected in the field. Preparation of climate data reduction software is near completion.

Subtask 3.05 - Flood Studies

The results of Acres review of the flood study Interim Report were received. The definition of flood volume studies was outlined.

Subtask 3.10 - Lower Susitna Studies

Mean daily flows and stages were computed for Susitna Station, Sunshine, and Gold Creek for pre and post project flows. An interdisciplinary meeting was held on Lower Susitna studies.

TASK 4 - SEISMIC STUDIES

ACRES ACTIVITIES

Acres has completed review of the final draft of the Interim Report on Seismic Studies, which was submitted by Woodward-Clyde Consultants (WCC) on January 20, 1981. Dr. L. Sykes was added to the Acres specialist consultants panel to provide assistance in review of seismic studies. A meeting was held on January 29, 1981, between Acres, WCC and Dr. Sykes. A presentation on status of Task 4 studies was made to the Alaska Power Authority Review Panel during January 22-24, 1981, in Anchorage, Alaska.

WCC ACTIVITIES

Comments received on Draft 2 of the 1980 Interim Report on Seismic Studies were incorporated into the 1980 report. Planning was initiated on the 1981 studies.

TASK 5 - GEOTECHNICAL EXPLORATION

ACRES ACTIVITIES

Subtask 5.01 - Data Collection and Review

Subtask is complete.

Subtask 5.03 - Exploratory Program Design, 1980

Subtask is complete.

Subtask 5.04 - Exploratory Program, 1980

Subtask is complete.

Subtask 5.05 - Exploratory Program Design, 1981

The 1981 exploration plan is being developed and is currently being prepared for incorporation into subcontractor's 1981 task scopes. Internal and specialist consultant review will be conducted in February.

Subtask 5.08 - Data Reduction

The results of work on Subtasks 5.01, 5.03, and 5.04 are is being combined into one report, which is in draft form at this time. In-house review will be performed in early February with publication scheduled for later in the month. A presentation on the status of Task 5 - Geotechnical Studies was made to APA's External Review Panel during January 22-24, 1981, in Anchorage, Alaska.

R&M ACTIVITIES

Subtask 5.01 - Data Collection and Review

Closed out.

Subtask 5.02 - Photointerpretation

On hold to establish budget and authorization to proceed.

Subtask 5.03 - Exploratory Program Design (1980)

Closed out.

Subtask 5.04 - Exploratory Program (1980)

Closed out. Report delivered. Instrumentation in boreholes installed and data monitored.

TASK 5 - DESIGN DEVELOPMENT

ACRES ACTIVITIES

Subtask 6.02 - Investigate Tunnel Alternatives

The in-house working draft of the Subtask 6.02 Closeout Report was completed.

Subtask 6.03 - Evaluate Susitna Alternatives

Work continued on refining layouts for the selected sites for Development Selection Report purposes. The evaluation of alternatives was continued to incorporate both economic and environmental parameters. Preliminary results of this evaluation indicate that the Watana/Devil Canyon dam plan is the optimum basic development. This evaluation will be refined during February and incorporated in the Development Selection Report (Subtask 6.05). In-house working draft sections were prepared for inclusion in the Development Selection Report.

Subtask 6.05 - Development Selection Report

Work continued on the preparation of the first draft of the report.

Subtask 6.06 - Watana/Devil Canyon Staged Development Alternatives

Report on work included under Subtask 6.03.

Subtask 6.07 - Preliminary Watana Dam Alternatives

A conceptual design of the fill dam cross section was completed. Work commenced on determining the feasibility of providing gravel material for the outside shells, as opposed to rockfill, in order to reduce settlement under seismic loadings.

A review of slight shifts in dam alignment between the upstream and downstream shear zones was commenced in conjunction with the general alignments of the spillway, power and diversion facilities.

Subtask 6.08 - Preliminary Devil Canyon Alternatives

Following the previous internal review panel meeting, a rearrangement of the thin arch dam geometry was made. This was analyzed using the ADSAS and HEATFLOW programs obtained from WPRS. Indications were that small tension stresses still occurred in the dam under temperature loadings, and slight adjustments were made to improve the overall configuration. Stress analyses are still to be completed.

General layouts for the Devil Canyon site were continued in conjunction with the above work.

Subtask 6.32 - Thermal Generator Reservoir

Work is complete and results have been documented in the draft DSR. As a result of internal comment preparation of further detail in support of the 6.32 thermal plant costs was studied.

Subtask 6.33 - Hydroelectric Generation Sources

Costs were finalized for non-Susitna hydro sites and production recalculated for Chakachamna, Keetna and Snow.

Subtask 6.34 - Environmental Analysis

Environmental screening results were documented in the draft DSR. Summary environmental assessment of the selected development was initiated.

Subtask 6.35 - Load Management and Conservation

Work was completed on this Subtask with preparation of appropriate sections of the DSR.

Subtask 6.36 - Generation Planning

Initial generation planning activities for the thermal system on Susitna is completed. Sensitivity and preferred plan description is postponed until February pending further project management direction.

TASK 7 - ENVIRONMENTAL STUDIES

ACRES ACTIVITIES

Subtask 7.01 - Coordination of Environmental Studies

Acres received from TES an environmental review of Watana/Devil Canyon versus High Devil Canyon/Vee as input into the Development Selection Report.

Response to the steering committee comments were redrafted as discussed with APA.

A presentation was prepared for the External Review Board meeting of January 22.

Subtask 7.05 - Socioeconomic Analysis

Discussions continued with TES regarding the end product that can be expected from Work Package 3.

Subtask 7.06 - Cultural Resource Investigation

Discussions were held with Acres' geotechnical personnel, WCC and TES regarding exchange of information between Dr. Thorson of the University of Alaska and Acres.

Subtask 7.09 - Susitna Transmission Corridor Assessment

Acres met with TES to discuss the scope, schedule and information exchange regarding transmission study.

Subtask 7.10 - Fish Ecology Studies

Woody Trihey's progress to date was reviewed and the results of the agency contact program with APA discussed. Acres coordinated the interaction between ADF&G, Woody Trihey and TES and discussed the problems and progress to date. A meeting was arranged with ADF&G in early February to discuss the overall fisheries program.

Subtask 7.11 - Wildlife Ecology Studies

Acres attended a meeting on January 28 to discuss downstream studies. Attendees at this meeting included representatives of TES, R&M, and ADF&G. Acres attended a wildlife meeting on January 29 in Anchorage and the first wildlife mitigation task force meeting on January 30.

Subtask 7.14 - Access Road Environmental Analysis

A meeting was held with APA to discuss the results of public meetings on access roads for Susitna development. Acres requested from TES environmental documentation for use during this meeting.

TES ACTIVITIES

Subtask 7.01 - Administration

TES prepared and submitted to Acres a draft report identifying environmental advantages and disadvantages of Alternative Hydroelectric Development Schemes for the Upper Susitna Basin, specifically comparing Watana/Devil Canyon with Vee/High Devil Canyon/Olson. In addition TES, at Acres request, attended External Review Board Meetings held on January 22 and 24 at the offices of the Alaska Power Authority. TES participated in the discussions held at these meetings.

TES visited the Acres Vancouver office on January 30 and with Terry Wardle visited BC Hydro to review the Peace River Project. It is anticipated that TES will visit the Peace River Project at the time of ice breakup during the spring of 1981.

TES also spent time with its Alaska Subcontractors to review the status of the first Annual Reports, to review problems associated with 1980 field study efforts and to review the upcoming field programs for 1981. Each subcontractor was urged to complete and provide to TES their Annual Reports, as soon as they become available. The need for and urgency of our request was appreciated by all subcontractors.

Subtask 7.02 - Field Monitoring

Work began on the formulation of field study needs for the upcoming 1981 field season.

Subtask 7.05 - Socioeconomic Analysis

Work was completed on data collection activities for socioeconomic Profile Development, and continued on data compilation and profile development. Socioeconomic profiles were approximately one-half complete by the end of the month.

Work on preliminary socioeconomic impact studies is held pending Susitna basin development selection.

Work continued on the methodology and refinement of elements of precasts of future socioeconomic conditions without the Susitna Project, in conjunction with the socioeconomic data compilation and profiling process.

Subtask 7.06 - Cultural Resources

The Annual Report for the cultural resources section of the Susitna Project is nearing completion. Graphics and photographs are complete.

Also during January, work began on a large reconstruction of the total Cordilleran ice sheet, of which the Susitna River area is a crucial part. It is necessary to view the Susitna River region as a small piece in a much larger framework in order to understand the glacial dynamics of the Susitna valley. When completed, this data will be incorporated into cultural resource studies in an effort to delineate survey areas.

With regard to paleontology, modal analysis of thin sections prepared from the deposits along Watana Creek is in progress. This analysis is being undertaken to aid in provenance studies of the Tertiary basin in the Watana Creek area.

In addition, plans are presently underway to construct or rent wall tents and frames for the coming field season. As it now stands, it appears that the tent camp will be located in the same area as last year.

TES facilitated an exchange of geological information between Dr. Thorson of the University of Alaska and Woodward-Clyde.

Finally, TES proposed to Acres a method for maintaining confidentiality of archeological site locations without withholding information from authorized personnel who need access to it. TES anticipates approval of this approach.

Subtask 7.07 - Land Use Analysis

Work continued on the land use analysis for the Annual Report. The U of A completed a rough first draft during the month.

Subtask 7.08 - Recreation Planning

Work continued on the Recreation survey. During the month, TES provided information to APA concerning the survey sample and recreation planning process.

Subtask 7.09 - Transmission Line Corridor Assessment

Literature acquisition and familiarization continued through the month of January. Data were collected from libraries at Syracuse University and University of Alaska and from other universities and organizations.

On January 23, 26, and 28 site visits of transmission corridors from Anchorage to Willow, the project impoundment areas to the Intertie and Healy to Fairbanks were reviewed. The corridors were reviewed both from the air and from the Parks Highway.

Time was spent in the Anchorage office placing the transmission corridors on recently obtained color infra-red aerial photos received in the Anchorage office.

Finally, TES attended the APA sponsored workshop on the proposed Anchorage to Fairbanks transmission line held in Anchorage on January 21.

Subtask 7.10 - Fish Ecology Studies

A fish ecology field trip was undertaken during the period of January 25-28. The field trip covered the entire river from the mouth at Cook Inlet to the MacLaren River and included a visit with ADF&G field crews on the lower river.

During the trip, the reservoir areas were flown at proposed reservoir water level elevations in order to gain an understanding of areas to be inundated by the proposed development. In addition, streams tributary to the Susitna in the impoundment area were also flown at reservoir elevation levels.

The activities of the TES field fisheries biologist, Dr. Schmidt, centered around coordination efforts with the Department of Fish and Game in developing work tasks for the coming field season and on the preparation of program revisions. Other activities for the month included review of work plans and other studies previously conducted in the area and familiarization with all fisheries and aquatic aspects of the proposed study effort. Finally, work continued by TES consultants on the preparation of the first Annual Report.

Subtask 7.11 - Wildlife Ecology Studies

The major activities conducted within Subtask 7.11 during the month of January centered around data analysis and preparation of the first Annual Report. During the last week of the month TES organized and conducted several coordination meetings in Anchorage. On January 28, TES held a meeting with representatives of ADF&G and R&M to discuss coordination of the downstream moose habitat studies. The specific study efforts of ADF&G and TES were reviewed, and it was determined that there were not areas representing duplication of effort, nor were there any major areas of concern that were being missed by these two research efforts. On January 29, all wildlife investigators met with the plant ecology investigators and discussed the 1980 field effort, as well as the coordination of the upcoming field season. A fourth meeting took place on Friday, January 30, and constituted the introductory meeting of a Susitna Project Wildlife Mitigation Task Force. This meeting was attended by representatives of TES, Acres, APA, ADF&G, USFWS, BLM, and DNR. A copy of the minutes of this meeting, which represented an official consultation as called for in the Fish and Wildlife Coordination Act, will be submitted to Acres during the first part of February.

Subtask 7.12 - Plant Ecology Studies

TES continued its supervision of and coordination with the Agricultural Experiment Station in Palmer. Much of the month was spent preparing the first Annual Report and preparing for various meetings to be held during the last week in January.

On January 27, representatives of TES and AES met in Palmer and discussed the status of the Plant Ecology effort with emphasis on: first Annual Report, downstream studies, vegetation mapping, and wetlands.

On January 28, representatives from TES, AES, ADF&G, Acres, and R&M met in Anchorage to discuss the downstream vegetation studies. Coordination and integration of the TES/AES, ADF&G, and R&M efforts was performed. Problems presented by ADF&G in a letter from Paul Arneson to TES dated September 26, were completely resolved.

On January 29, representatives from TES and AES attended a coordination meeting consisting of all wildlife and vegetation personnel. A presentation was given on the vegetation/habitat mapping effort and the wetlands mapping.

On January 30, the plant ecology studies personnel for AES and TES attended a Mitigation Task Force meeting.

A draft copy of the first Annual Report was hand delivered to TES on January 30 for preliminary TES review and comment.

Subtask 7.14 - Access Road Environmental Analysis

Cathie Baumgartner furnished to the APA a letter report on impact issues that are being considered in relation to access road routing and alignment. Work began by documenting on maps areas of potential environmental impact along specific alternatives. These maps will be transmitted to the APA in early February.

ADF&G - HYDRO AQUATIC STUDIES

ADMINISTRATION AND SUPPORT

The workshop for the External Review Panel of the Susitna Hydroelectric Feasibility Studies was attended, January 22 and 24. On January 26, a review of the fish and wildlife studies was provided to Dr. A. Starker Leopold, a member of that panel, as he had requested in late December.

A meeting between Habitat Protection Section and Sport Fish Division Headquarters staff, Eric Yould, Robert Mohn of APA and Dr. John Hayden of Acres was attended in Juneau by the Aquatic Studies Coordinator. APA expressed their concerns regarding the slow startup of the aquatic studies and requested the Department give a top priority to movement of personnel actions through ADF&G's Division of Administration. Discussion of the adequacy of the aquatic studies program to meet the Phase I licensing schedule was also expressed, and ADF&G agreed to meet with APA and members of Acres environmental consultant group to discuss the program and possible revisions during the first week of February.

FIELD STUDIES

Resident and Juvenile Anadromous Project

Numerous sites along the Susitna River from Indian River downstream to Alexander Creek were surveyed during January by resident and juvenile anadromous field crews.

Unseasonably warm temperatures and lack of snow fall hampered travel by snow machine this month. The warm temperatures also produced numerous overflow areas and open leads in the river ice which enhanced the dangers of traveling on the Susitna River. The Alexander Creek area was surveyed during the first portion of the month, but the lack of snow, heavy overflow, and exposed sand areas prevent future sampling until conditions improve. The sampling area will be expanded in February to include the Portage Creek study program.

Office time for the crews was spent in continuing the bid and purchase process for necessary equipment.

Anadromous Adult Project

No field activities were planned or accomplished in this period. The Aquatic Studies Coordinator did continue program review with Commercial Fish Division staffers concerning possible program restructure.

ADF&G - BIG GAME ACTIVITIES

Weather conditions have continued to seriously hamper the big game studies. During November and December, we had cold temperatures and little snow. From the first of January to the present, we have had unusually mild temperatures, little snow accumulation, low ceilings and wind. Moose have not moved to normal winter ranges at lower elevations close to the Susitna River in either the upstream or downstream study areas. Impacts of the hydroelectric project are likely to be most severe during years of heavy snowfall. We will need such a year to fully assess impacts. Unless conditions change soon this will not be the year.

Continued poor snow conditions may jeopardize planned late winter moose censuses both upstream and downstream and attempts to tag additional wolves and wolverine.

These problems will not halt any of the projects, but our assessment impacts at the end of Phase I will be more tentative than if we had normal snow accumulation.

The entire week of January 26 was spent in meetings at the Anchorage Acres office briefing Starker Leopold, discussing downstream moose - vegetation study problems, meeting with other terrestrial study investigators, attending the first Wildlife Mitigation Task Force meeting, etc.

The major activity for December and January was annual report preparation. All of the individual species reports were at least in rough draft form by mid-January and are currently in the rather tedious editing and retyping stages.

Because of the tight scheduling of others we have been submitting drafts of each species report to Dr. Taber and TES as soon as it is in a reasonably final form. We expect to resubmit the entire package in a neater form at the end of February as scheduled.

TASK 8 - TRANSMISSION

Subtask 8.01 - Transmission Line Corridor Screening

The Closeout Report is being prepared for this subtask. The screened corridors have been indicated on maps which will be included in the Closeout Report.

In anticipation of the 1981 summer season, key sections of the corridors have been defined so that the required geological exploration and mapping work can be undertaken for the purposes of identifying adverse geological features along the corridors and to determine probable line tower foundation conditions.

During this month, several meetings were held in Anchorage with R. Retherford which resulted in further refinement of the line corridors.

Subtask 8.02 - Electric System Studies

Studies of the alternative transmission schemes continued. Economic conductor sizes were established. Computer simulations of line energizing were carried out to identify shunt reactor requirements for the line voltage and lengths under consideration. Analysis of contingency events to determine equipment parameters and configurations for the stages of Susitna hydroelectric development continued. Preliminary cost estimates including the cost of transmission losses were prepared for the transmission line alternatives.

Subtask 8.03 - Route Selection

Work continued on this subtask. The alternative corridors determined from Subtask 8.01 were under further process of elimination by considering various parameters including the environmental aspects.

A meeting was held at IECO offices in Anchorage with Acres and Mr. R. Retherford, mainly to discuss the intertie between Willow and Healy, which is currently under study by CAI. The main points of discussion were centered upon the section between Montana and Chulitna Pass where there are two alternatives, a corridor parallel to the Alaska Railroad or parallel to the highway.

Another meeting, held in Anchorage, attended by representatives of APA, CIR/H&N, TES, and Acres, addressed the latest land status studies.

Another meeting was held in Anchorage with TES for the purpose of coordinating and scheduling of the environmental input to Task 8.

Subtask 8.04 - Tower, Hardware and Conductor Studies

Work has started to select the most appropriate tower configuration for the 230 and 345 KV lines. Existing data contained in the IECO report concerning tower configuration is under review by Acres.

At a meeting in Anchorage, attended by R. Retherford and Acres, technical and structural aspects of transmission line towers were reviewed, including foundations and guying.

Subtask 8.07 - Transmission Line Cost Estimates

Work proceeded on this subtask. A copy of transmission line cost estimates was obtained from R. Retherford. The costs were prepared from previous 138 and 230 KV transmission line projects in Alaska.

Current costs of conductors were also obtained from manufacturers. These costs were used in the economical conductor analysis in Subtask 8.02.

TASK 10 - LICENSING

Internal review of responsibilities for Exhibit V was made with a resultant suggested table of contents and specifically assigned areas.

On January 23, the FERC approved proposed regulations which could supersede the existing rules for license application for major, unconstructed projects. The comment period for the proposal closes on March 27, and the final rules may follow from two to six months later, depending on the nature of comments. These rules will be obtained and reviewed over ensuing weeks to consider impacts on the project study.

TASK 11 - MARKETING AND FINANCE

Subtask 11.01 - Project Overview Preparation and Update

Preparation of input to the Project Overview Report continued with chapter authors providing the coordinating/editorial team with input. Advance draft chapters for Chapter 13 - Power and Energy Marketing, Chapter 16 - Financial Analysis, and Chapter 17 - Security of Project Capital Cost and Revenue Structure were prepared and submitted to APA and the Managing Underwriter Group. A meeting took place with Arthur Young, Manager of the Railbelt Alternative Energy Studies to initiate interface between Susitna studies and Cook Inlet Tidal Power Review now being conducted separately by AAI.

Subtask 11.02 - Internal Reports

Following testing of the financial models in late December work proceeded on analysis of Alternative Financing Structures including treatment of separate funding and royalty recovery for Watana Dam, subordinated debt support and residual recovery equity arrangements. Sensitivity analyses were conducted on varying capital cost and alternative energy cost escalation patterns to determine DCF returns. Interaction was developed between the Financial/Economic Analysis and the OGP-5 Generation Planning Model. Input on socio-economic issues were provided to an assessment of net economic benefits. Presentation of financial model results to APA took place at meetings on January 20/21 and Task 11 was presented at the external review panel meeting January 22. Meetings were

held with participating specialist consultants to discuss procedures, model output and financing concepts to relieve high front end loadings. Assessment continued of a likely level of energy pricing on the system when Susitna comes into operation. Data concerning potential utility purchases and their interaction with Alaska Public Utilities Commission and Alaska Power Administration were collected.

Subtask 11.03 - Alternative Power Service Risk Analysis

Dr. C.B. Chapman contributed to the coordination meeting held between staff involved in Tasks 6, 9 and 11.

Subtask 11.05

Risk analysis approaches were further reviewed in conjunction with Task 11.02 Financial Feasibility Analysis and the preparation of Chapters 16 and 17 of the POR.

TASK 12 - PUBLIC PARTICIPATION

Action List responses were forwarded to APA's public participation officer. Two additional comments were received and are presently being addressed. Discussions were held with APA regarding the access road workshops and possible upcoming public meetings. An agreement was reached on our approach to awarding a contract to address the sociocultural concerns identified in earlier public meetings.

TASK 13 - PROJECT ADMINISTRATION

Subtask 13.04 - Schedule Monitoring

The project schedule was updated to February 1, 1981, with appropriate changes being made in logic and durations. A Plan of Study Master Schedule bar chart was also drawn. Copies of the revised schedule, computer generated bar chart, and the Master Schedule are appended to this report. Schedule monitoring is continuing.

Subtask 13.05 - Cost Control

The cost control reports will now be issued every other month. The next report will be issued in March.

TASK 14 - ADF&G SUPPORT

Acres continued to handle purchasing requirements for ADF&G in January.



WORK COMPLETED:
TO FEBRUARY 2, 1981

ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT
CPM ANALYSIS LISTING

PAGE 1
TIME NOW: 2FEB81

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
10000	10600	0	C	OPB 1 C2	101	REVIEW OF METHODOLOGIES						COMPLETE
10400	10500	0	C	OPB 1 C2	102	FCST PEAK LOAD DEMAND TRANS						COMPLETE
12100	11800	0	C	OPB 1 C2	103	INDENT OF POWER ALTERNAT						COMPLETE
11800	11900	0	C	OPB 1 C2	108	TERMINATION REPORT						COMPLETE
20200	20300	0	C	OFA C2	2021	FIELD CAMP SET-UP						COMPLETE
20300	20400	0	C	OFA C2	2021	FIELD CAMP SET-UP						COMPLETE
21200	21500	0	C	OFA C2	204	LAND STATUS RESEARCH						COMPLETE
20800	21000	0	C	OFA C2	206	RIGHT OF ENTRY						COMPLETE
25000	25200	0	C	OFA C3	207	SITE SPECIFIC SURVEYS						COMPLETE
23000	23200	0	C	OFA C3	2081	AIR PHOTOS & MAPPING-1980						COMPLETE
23600	23800	0	C	OFA C3	209	CONTROL NETWORK SURVEYS						COMPLETE
25600	26600	0	C	OFA C3	211	MAP & PHOTO SEARCH						COMPLETE
24400	24600	0	C	OFA C3	216	HYDROGRAPHIC SURVEYS						COMPLETE
32600	32800	0	C	OPB 1 C4	301	REVIEW AVAILABLE MATERIAL						COMPLETE
32800	33000	0	C	OPB 1 C4	301	REVIEW AVAILABLE MATERIAL						COMPLETE
36200	36400	0	C	OPB 1 C4	3021	FIELD DATA INDEX-SETUP						COMPLETE
36400	36600	0	C	OPB 1 C4	3021	FIELD DATA INDEX-SETUP						COMPLETE
37000	37200	0	C	OPB 1 C4	3031	FIELD DATA COLLECTION-SPECS						COMPLETE
37400	37500	0	C	OPB 1 C4	3032	FIELD DATA COLLECTION 80-81						COMPLETE
32800	33200	0	C	OPB 1 C4	3041	WATER RSRCS-FLOW EXTENSION						COMPLETE
33200	33300	0	C	OPB 1 C4	3041	WATER RSRCS-FLOW EXTENSION						COMPLETE
34200	34400	0	C	OPB 1 C4	3043	WATER RSRCS-RESERVOIR STUDY						COMPLETE
31600	31800	0	C	OPB 1 C4	3053	FLOODS-RESERVOIR ROUTING						COMPLETE
30000	30200	0	C	OPB 1 C4	3061	HYDRLS&ICE-CHANNEL WTR LVLS						COMPLETE
38000	38200	0	C	OPB 1 C4	3081	TRANSMN LINE-FRLM PARAMTR						COMPLETE
30800	31000	0	C	OPB 1 C4	3101	LUR SUSITNA STUDIES-PRELIM						COMPLETE
43100	43200	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA						COMPLETE
43200	43400	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA						COMPLETE
43400	41200	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA						COMPLETE
44000	44200	0	C	OFA C4	402	SHORT TERM MONITORNG PROGRAM						COMPLETE
44200	41200	0	C	OFA C4	402	SHORT TERM MONITORNG PROGRAM						COMPLETE
40000	40200	0	C	OPB 1 C1	403	PRELIM RESERVIR INDUCD SEISHC						COMPLETE
40300	40600	0	C	OPB 1 C1	404	REMOTE SENSING IMAG ANALYSIS						COMPLETE
40600	40800	0	C	OPB 1 C1	404	REMOTE SENSING IMAG ANALYSIS						COMPLETE
40800	42000	0	C	OPB 1 C1	404	REMOTE SENSING IMAG ANALYSIS						COMPLETE
42200	42400	0	C	OFA C4	405	SEISMIC GEOLOGIC RECONASANCE						COMPLETE
41000	41200	0	C	OPB 1 C1	406	PRELIM EVALUATN&REPORT-DRAFT						COMPLETE
41200	41400	0	C	OPB 1 C1	406	PRELIM EVALUATION & REPORT						COMPLETE
44200	45000	0	C	OPB 1 C1	407	PRELIM GROUND MOTION STUDIES						COMPLETE
45600	45800	0	C	OPB 1 C1	408	IAM STABILITY						COMPLETE
50000	50200	0	C	OPB 1 C1	501	DATA COLLECTION						COMPLETE
50200	50400	0	C	OPB 1 C1	501	DATA COLLECTION						COMPLETE
50400	50600	0	C	OPB 1 C1	501	DATA COLLECTION						COMPLETE
50200	51200	0	C	OPB 1 C1	502	AIR PHOTO INTERPRETATION						COMPLETE
50800	51600	0	C	OPB 1 C1	503	1980 PROGRAM DESIGN						COMPLETE
51000	51600	0	C	OFA C4	504	1980 EXPLDRATION PROGRAM						COMPLETE
52000	52200	0	C	OPB 1 C1	505	1981 PROGRAM DESIGN						COMPLETE
62500	625A0	0	C	OPB 1 C4	601	REVIEW PREVIOUS STUDIES						COMPLETE
625A0	62600	0	C	OPB 1 C4	601	REVIEW PREVIOUS STUDIES						COMPLETE
62600	626A0	0	C	OPB 1 C4	603	EVAL ALT SUSITNA DEVELOPMENT						COMPLETE
626A0	62700	0	C	OPB 1 C4	603	EVAL ALT SUSITNA DEVELOPMENT						COMPLETE

CPM ANALYSIS LISTING

REP01

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
62700	627A0	0	C	OPB 1 C4	603	EVAL ALT SUSITNA DEVELOPMENT						COMPLETE
627A0	62800	0	C	OPB 1 C4	603	EVAL ALT SUSITNA DEVELOPMENT						COMPLETE
62800	62900	0	C	OPB 1 C4	603	EVAL ALT SUSITNA DEVELOPMENT						COMPLETE
68100	68200	0	C	OPB 1 C6	604	DEVL CAN ARCH DAM EVALUATION						COMPLETE
68200	68300	0	C	OPB 1 C6	604	DEVL CAN ARCH DAM EVALUATION						COMPLETE
66900	669A0	0	C	OPB 1 C4	6051	SELECT REPORT DRAFT						COMPLETE
65900	659A0	0	C	OPB 1 C4	606	STAGED DEVELOPMENT ALTS						COMPLETE
659A0	659B0	0	C	OPB 1 C4	606	STAGED DEVELOPMENT ALTS						COMPLETE
63000	63100	0	C	OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES						COMPLETE
63100	631A0	0	C	OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES						COMPLETE
64400	64500	0	C	OPB 1 C6	608	PRELIM DEVIL CANYON DAM ALT						COMPLETE
64500	64600	0	C	OPB 1 C6	608	PRELIM DEVIL CANYON DAM ALT						COMPLETE
69100	69200	0	C	OPB 1 C4	609	ESTAB WATANA DESIGN CRITERIA						COMPLETE
63400	63500	0	C	OPB 1 C4	610	ESTAB DEVIL CANYN DESGN CRIT						COMPLETE
6A500	6A600	0	C	OPB 1 C2	632	THERMAL GENERATION RESOURCE						COMPLETE
6A600	6A700	0	C	OPB 1 C2	632	THERMAL GENERATION RESOURCE						COMPLETE
6A700	6A800	0	C	OPB 1 C2	632	THERMAL GENERATION RESOURCE						COMPLETE
6A900	6B100	0	C	OPB 1 C2	633	HYDRO GENERATION RESOURCES						COMPLETE
6B100	6B200	0	C	OPB 1 C2	633	HYDRO GENERATION RESOURCES						COMPLETE
6B200	6B300	0	C	OPB 1 C2	633	HYDRO GENERATION RESOURCES						COMPLETE
6B500	6B600	0	C	OPB 1 C8	6341	ENVIRONMENT ASSESSMENT						COMPLETE
6B600	6B700	0	C	OPB 1 C8	6341	ENVIRONMENT ASSESSMENT						COMPLETE
6B700	6C300	0	C	OPB 1 C8	6341	ENVIRONMENT ASSESSMENT						COMPLETE
6D100	6D200	0	C	OPB 1 C2	6361	GENERATION PLAN PARAMATERS						COMPLETE
6D300	6D3A0	0	C	OPB 1 C2	6362	GENERAT PLAN ANALY & REPORT						COMPLETE
6D3A0	6D400	0	C	OPB 1 C2	6362	GENERAT PLAN ANALY & REPORT						COMPLETE
71200	71400	0	C	OPB 1 C8	701	STUDY COORD-ALTERNATIVE SITE						COMPLETE
70800	71000	0	C	OPB 1 C8	7011	STUDY COORD-ALTERNATIVE SITE						COMPLETE
71000	71200	0	C	OPB 1 C8	7011	STUDY COORD-ALTERNATIVE SITE						COMPLETE
79200	79300	0	C	OPB 1 C8	702	MONITOR FIELD ACTIVITIES						COMPLETE
80000	80200	0	C	OPB 1 C3	801	SELECT INITIAL CORRIDORS						COMPLETE
80200	80400	0	C	OPB 1 C3	801	SELECT INITIAL CORRIDORS						COMPLETE
A2000	A1600	0	C	FLC C110	10021	ESTABLISH REGULATORY REQUIRE						COMPLETE
C0000	C0200	0	C	OPB 1 C810	12021	CONDUCT PUBLIC MEETING #1						COMPLETE
D0200	D0400	0	C	PSB 2 C310	13011	PROJECT PROCED MANUAL-DRAFT						COMPLETE
D0400	D0600	0	C	PSB 2 C310	13011	PROJECT PROCED MANUAL-DRAFT						COMPLETE
D0600	D0800	0	C	PSB 2 C310	13011	PROJECT PROCED MANUAL-DRAFT						COMPLETE
D0800	D1000	0	C	PSB 2 C310	13012	PROJECT PROCED MANUAL-FINAL						COMPLETE
D0000	D0600	0	C	PSB 2 C310	1302	FINANCIAL CONTROL PROCEDURES						COMPLETE
D1400	D1500	0	C	PSB 2 C310	1303	PROJECT MASTER SCHEDULE						COMPLETE
D2000	D2200	0	C	PSB 2 C310	13041	SCHEDULE CONTROL SYSTEM-DEV						COMPLETE
D2600	D2800	0	C	PSB 2 C310	13051	COST CONTROL SYSTEM-DEV						COMPLETE
D3200	D3400	0	C	PSB 2 C310	13061	HANPOWER LOADING SCHEULE-DEV						COMPLETE
D1600	D0600	0	C	PSB 2 C410	1307	DEVELOP ACCOUNTING POLICIES						COMPLETE
D1800	D1900	0	C	PSB 2 C310	1308	DOCUMENTATION CONTROL						COMPLETE



REMAINING WORK:
FROM FEBRUARY 2, 1981

ACRES AMERICAN SUSITNA HYDRO-ELECTRIC PROJECT

PAGE 1
TIME NOW: 2FEB81

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL		
20400	20000	72	R	OFA	C2	2022	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1	
20400	20600	72	R	OFA	C2	203	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1	
215A0	215B0	0		OFA	1 C3	204XX	2FEB81	30JAN81	30NOV81	27NOV81	43	42	1	
21600	22000	5	R	OFA	C2	205	23FEB81	27MAR81	24MAY82	25JUN82	65	65	1	
21000	21100	21	R	OFA	C2	206	2FEB81	26JUN81	1FEB82	25JUN82	52	52	1	
25200	25400	4	R	OFA	C3	207	CT-1	2FEB81	27FEB81	9FEB81	6MAR81	1	0	1
25400	25500	7		OFA	C3	207	FIN	2MAR81	17APR81	11MAY81	26JUN81	10	0	1
23200	23400	3	R	OFA	C3	2081	FIN	2FEB81	20FEB81	9MAR81	27MAR81	5	2	1
24000	24200	10	R	OFA	C3	2082		2FEB81	10APR81	24AUG81	30OCT81	29	8	1
22200	22400	5	R	OFA	C3	210	ST	2FEB81	6MAR81	15JUN81	17JUL81	19	0	1
22400	22600	2		OFA	C3	210	CT-1	9MAR81	20MAR81	14SEP81	25SEP81	27	8	1
22600	22800	10		OFA	C3	210	FIN	18MAY81	24JUL81	28SEP81	4DEC81	19	0	1
26400	26600	3	R	OFA	C4	212	ST	2FEB81	20FEB81	16MAR81	3APR81	6	0	1
26600	26800	6	R	OFA	C4	212	FIN	23FEB81	3APR81	6APR81	15MAY81	6	0	1
27600	27200	5		OFA	C3	213		2FEB81	6MAR81	21DEC81	22JAN82	46	4	1
27000	27200	2		OFA	C3	214	ST	2FEB81	13FEB81	11JAN82	22JAN82	49	7	1
27200	27400	3		OFA	C3	214	FIN	6APR81	24APR81	25JAN82	12FEB82	42	21	1
25800	26000	4		OFA	C4	215	ST	2FEB81	27FEB81	20APR81	15MAY81	11	5	1
26000	26200	4		OFA	C4	215	FIN	6APR81	1MAY81	18MAY81	12JUN81	6	6	1
24600	24800	3	R	OFA	C3	216	FIN	2FEB81	20FEB81	16FEB81	6MAR81	2	2	1
36600	36800	53	R	OPB	1 C4	3022		2FEB81	5FEB82	16MAR81	19MAR82	6	6	1
37500	37600	6	R	OPB	1 C4	3032	FIN	2FEB81	13MAR81	2FEB81	13MAR81	0	0	1
37600	37700	30		OPB	1 C4	3033	ST	16MAR81	9OCT81	23MAR81	16OCT81	1	0	1
37700	37800	22		OPB	1 C4	3033	FIN	12OCT81	12MAR82	19OCT81	19MAR82	1	1	1
33500	34600	2		OPB	1 C4	3041	FIN	2FEB81	13FEB81	2NOV81	13NOV81	39	38	1
33300	34600	4		OPB	1 C4	3042		2FEB81	27FEB81	19OCT81	13NOV81	37	36	1
34400	344A0	10	R	OPB	1 C4	3043	CT-1	2FEB81	10APR81	9FEB81	17APR81	1	0	1
344A0	34500	6		OPB	1 C4	3043	CT-2	13APR81	22MAY81	20APR81	29MAY81	1	0	1
34500	34600	24		OPB	1 C4	3043	CT-3	25MAY81	6NOV81	1JUN81	13NOV81	1	0	1
34600	34800	8		OPB	1 C4	3043	FIN	9NOV81	1JAN82	16NOV81	8JAN82	1	0	1
35000	35200	4		OPB	1 C4	3044	ST	9NOV81	4DEC81	14DEC81	8JAN82	5	4	1
35200	35400	4		OPB	1 C4	3044	FIN	4JAN82	29JAN82	11JAN82	5FEB82	1	0	1
33700	33900	8		OPB	1 C4	3045		2FEB81	27MAR81	11MAY81	3JUL81	14	11	1
39600	39800	59	R	OPB	1 C4	3046		2FEB81	19MAR82	2FEB81	19MAR82	0	0	1
35400	354A0	0		OPB	1 C4	304XX		1FEB82	29JAN82	19APR82	16APR82	11	11	1
35400	354B0	0		OPB	1 C4	304XX		1FEB82	29JAN82	19APR82	16APR82	11	11	1
32700	32900	2	R	OPB	1 C4	3051		2FEB81	13FEB81	13APR81	24APR81	10	9	1
32800	32400	2	R	OPB	1 C4	3052		2FEB81	13FEB81	13APR81	24APR81	10	9	1
31800	32000	6	R	OPB	1 C4	3053	CT-1	9FEB81	20MAR81	16NOV81	25DEC81	40	27	1
32000	32200	5		OPB	1 C4	3053	FIN	28SEP81	30OCT81	28DEC81	29JAN82	13	13	1
30200	30400	5	R	OPB	1 C4	3061	CT-1	2FEB81	6MAR81	2FEB81	6MAR81	0	0	1
30400	30600	47		OPB	1 C4	3061	FIN	9MAR81	29JAN82	9MAR81	29JAN82	0	0	1
39400	39500	6	R	OPB	1 C4	3062		9FEB81	20MAR81	16MAR81	24APR81	5	4	1
38800	39000	3	R	OPB	1 C4	3063	ST	2FEB81	20FEB81	9FEB81	27FEB81	1	0	1
39000	39100	8		OPB	1 C4	3063	FIN	23FEB81	17APR81	2MAR81	24APR81	1	0	1
39200	39300	8		OPB	1 C4	3064		9FEB81	3APR81	2MAR81	24APR81	3	2	1
35600	35800	3	R	OPB	1 C4	3071	ST	2FEB81	20FEB81	1JUN81	19JUN81	17	0	1
35800	36000	6		OPB	1 C4	3071	FIN	23FEB81	3APR81	30NOV81	8JAN82	40	9	1
33400	33600	12		OPB	1 C4	3072	ST	16MAR81	5JUN81	19OCT81	8JAN82	31	0	1
33600	33800	4		OPB	1 C4	3072	CT-1	8JUN81	3JUL81	11JAN82	5FEB82	31	30	1
33800	34000	4		OPB	1 C4	3072	FIN	1FEB82	26FEB82	8FEB82	5MAR82	1	1	1

- 20 -

CRITICAL

CRITICAL

CRITICAL

CRITICAL

ACRES CPM SYSTEM

CPM ANALYSIS LISTING

REP01

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL		
38200	38400	4	R	OPB 1 C4	3082	TRANSMSN LINE-DET PARAMTR	ST	2FEB81	27FEB81	16FEB81	13MAR81	2	2	1
38400	38600	4		OPB 1 C4	3082	TRANSMSN LINE-DET PARAMTR	FIN	16MAR81	10APR81	16MAR81	10APR81	0	0	1
31100	31300	30		OPB 1 C4	309	ACCESS ROADS HYDROLOGY		9MAR81	20OCT81	20JUL81	12FEB82	19	19	1
31000	31200	5	R	OPB 1 C4	3101	LWR SUSITNA STUDIES-PRELIM	FIN	2FEB81	6MAR81	2FEB81	6MAR81	0	0	1
31200	31400	47		OPB 1 C4	3102	LWR SUSITNA STUDIES-FOLLOWUP		9MAR81	29JAN82	9MAR81	29JAN82	0	0	1
41300	41600	2		OPB 1 C1	406	PRELIM EVAL & REPORT DRAFT	FIN	2FEB81	13FEB81	12OCT81	23OCT81	36	36	1
45800	46000	19	R	OPB 1 C1	408	DAM STABILITY	CT-1	2FEB81	12JUN81	23FEB81	3JUL81	3	0	1
46000	46200	6		OPB 1 C1	408	DAM STABILITY	FIN	15JUN81	24JUL81	17MAY82	25JUN82	48	48	1
42800	43000	31		OPA C4	409	LONG TERM MONITORING PROGRAM		13JUL81	12FEB82	23NOV81	25JUN82	19	19	1
40200	41800	5	R	OPB 1 C1	410	RESERVOIR INDUCED SEISMICITY		2FEB81	6MAR81	5OCT81	6NOV81	35	35	1
42400	42600	23	R	OPA C4	411	SEISMIC GEOLOGY-FIELD STUDY		2FEB81	10JUL81	16FEB81	24JUL81	2	0	1
41400	41600	38	R	OPB 1 C1	412	EVALUATION & REPORT DRAFT	ST	2FEB81	23OCT81	2FEB81	23OCT81	0	0	1
41600	41800	2		OPB 1 C1	412	EVALUATION & REPORT DRAFT	CT-1	26OCT81	6NOV81	26OCT81	6NOV81	0	0	1
41800	42000	4		OPB 1 C1	412	EVALUATION & REPORT DRAFT	FIN	9NOV81	4DEC81	9NOV81	4DEC81	0	0	1
44400	44600	15		OPB 1 C1	413	GROUND MOTION STUDIES	ST	2FEB81	15MAY81	13APR81	24JUL81	10	8	1
44600	41800	15		OPB 1 C1	413	GROUND MOTION STUDIES	FIN	13JUL81	23OCT81	27JUL81	6NOV81	2	2	1
45600	41800	32	R	OPB 1 C1	414	DAM STABILITY CONSULTING		2FEB81	11SEP81	30MAR81	6NOV81	8	8	1
45200	45400	22		OPB 1 C1	415	SOIL SUSCEPTITY-SEISMIC FAIL		2FEB81	3JUL81	6JUL81	4DEC81	22	3	1
51200	51600	2	R	OPB 1 C1	502	AIR PHOTO INTERPRETATION	FIN	2FEB81	13FEB81	20APR81	1MAY81	11	0	1
52200	52600	2	R	OPB 1 C1	505	1981 PROGRAM DESIGN	FIN	2FEB81	13FEB81	6APR81	17APR81	9	6	1
52400	52600	8	R	OPA C4	506	1981 EXPLORATION PROGRAM	ST	2FEB81	27MAR81	23FEB81	17APR81	3	0	1
52600	52700	20		OPA C4	506	1981 EXPLORATION PROGRAM	FIN	30MAR81	14AUG81	20APR81	4SEP81	3	0	1
53800	54000	9		OPB 1 C1	507	1982-4 PROGRAM DESIGN		6JUL81	4SEP81	18JAN82	19MAR82	28	28	1
51400	51600	2	R	OPB 1 C1	5081	DATA ASSEMBLY-1980-DRAFT	ST	2FEB81	13FEB81	20APR81	1MAY81	11	0	1
51600	51800	1		OPB 1 C1	5081	DATA ASSEMBLY-1980-DRAFT	FIN	16FEB81	20FEB81	18MAY81	22MAY81	13	0	1
52800	53000	3		OPB 1 C1	5082	DATA ASSEMBLY-1981-DRAFT	ST	2FEB81	20FEB81	3AUG81	21AUG81	26	0	1
53000	53200	2		OPB 1 C1	5082	DATA ASSEMBLY-1981-DRAFT	FIN	23FEB81	6MAR81	24AUG81	4SEP81	26	23	1
53400	53600	7		OPB 1 C1	5083	DATA ASSEMBLY FINAL-DRAFT		17AUG81	20OCT81	1MAR82	16APR82	28	28	1
64300	67100	4		OPB 1 C4	602	INVESTIGATE TUNNEL ALTERNATIVES		2FEB81	27FEB81	16FEB81	13MAR81	2	2	1
669A0	67000	1		OPB 1 C4	6052	SELECT REPORT FINAL DRAFT	ST	2MAR81	6MAR81	2MAR81	6MAR81	0	0	1
67000	67100	1		OPB 1 C4	6052	SELECT REPORT FINAL DRAFT	CT-1	9MAR81	13MAR81	9MAR81	13MAR81	0	0	1
67100	67200	2		OPB 1 C4	6052	SELECT REPORT FINAL DRAFT	FIN	16MAR81	27MAR81	16MAR81	27MAR81	0	0	1
67200	672A0	3		OPB 1 C4	6053	SELECT REPORT FINAL EDITION		30MAR81	17APR81	30MAR81	17APR81	0	82	1
659B0	66000	1	R	OPB 1 C4	606	STAGED DEVELOPMENT ALTS	FIN	2FEB81	6FEB81	9MAR81	13MAR81	5	5	1
631A0	63200	8	R	OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES	CT-2	16FEB81	10APR81	4MAY81	26JUN81	11	1	1
63200	63300	1		OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES	CT-3	20APR81	24APR81	29JUN81	3JUL81	10	7	1
63300	633A0	0		OPB 1 C5	607	PRELIM WATANA DAM ALTERNATES	FIN	15JUN81	12JUN81	6JUL81	3JUL81	3	0	1
64600	64700	6	R	OPB 1 C6	608	PRELIM DEVIL CANYON DAM ALT	CT-2	23FEB81	3APR81	25MAY81	3JUL81	13	10	1
64700	64800	0		OPB 1 C6	608	PRELIM DEVIL CANYON DAM ALT	FIN	15JUN81	12JUN81	6JUL81	3JUL81	3	0	1
69200	69300	4	R	OPB 1 C4	609	ESTAB WATANA DESIGN CRITERIA	CT-1	23FEB81	20MAR81	22JUN81	17JUL81	17	12	1
69300	69400	7		OPB 1 C4	609	ESTAB WATANA DESIGN CRITERIA	CT-2	15JUN81	31JUL81	20JUL81	4SEP81	5	2	1
69400	69500	1		OPB 1 C4	609	ESTAB WATANA DESIGN CRITERIA	FIN	17AUG81	21AUG81	7SEP81	11SEP81	3	0	1
63500	63600	4	R	OPB 1 C4	610	ESTAB DEVIL CANYN DESGN CRIT	CT-1	23FEB81	20MAR81	29JUN81	24JUL81	18	12	1
63600	63700	7		OPB 1 C4	610	ESTAB DEVIL CANYN DESGN CRIT	CT-2	15JUN81	31JUL81	27JUL81	11SEP81	6	2	1
63700	63800	1		OPB 1 C4	610	ESTAB DEVIL CANYN DESGN CRIT	FIN	17AUG81	21AUG81	14SEP81	18SEP81	4	0	1
66200	66300	11		OPB 1 C5	611	PRELIM DESIGN WATANA DAM	ST	15JUN81	28AUG81	6JUL81	18SEP81	3	0	1
66300	66400	11		OPB 1 C5	611	PRELIM DESIGN WATANA DAM	CT-1	31AUG81	13NOV81	21SEP81	4DEC81	3	3	1
66400	66500	4		OPB 1 C5	611	PRELIM DESIGN WATANA DAM	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1
65200	65300	11		OPB 1 C6	612	PREL DESIGN DEVIL CANYON DAM	ST	15JUN81	28AUG81	6JUL81	18SEP81	3	0	1
65300	65400	11		OPB 1 C6	612	PREL DESIGN DEVIL CANYON DAM	CT-1	31AUG81	13NOV81	21SEP81	4DEC81	3	3	1
65400	65500	4		OPB 1 C6	612	PREL DESIGN DEVIL CANYON DAM	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1

CPM ANALYSIS LISTING

REF01

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL		
69800	69900	11	OPB	1 C4	613 DAM SELECTION REPORT-DRAFT	ST	15JUN81	28AUG81	19OCT81	1JAN82	18	18	1	
69900	68500	5	OPB	1 C4	613 DAM SELECTION REPORT-DRAFT	FIN	4JAN82	5FEB82	4JAN82	5FEB82	0	0	1 CRITICAL	
61100	61200	3	R	OPB	1 C4	614 SPILLWAY DESIGN CRITERIA	ST	9FEB81	27FEB81	6APR81	24APR81	8	7	1
61200	61300	8	OPB	1 C4	614 SPILLWAY DESIGN CRITERIA	FIN	20APR81	12JUN81	27APR81	19JUN81	1	0	1	
60600	60700	10	OPB	1 C5	615 WATANA SPILLWAY ALTERNATIVES	FIN	27JUL81	20OCT81	3AUG81	9OCT81	1	0	1	
61300	60600	6	OPB	1 C5	615 WATANA SPILLWAY ALTERNATIVES	ST	15JUN81	24JUL81	22JUN81	31JUL81	1	0	1	
61300	61400	3	OPB	1 C6	616 DEVL CAN SPILLWAY ALTERNATIVE	ST	15JUN81	3JUL81	29JUN81	17JUL81	2	0	1	
61400	61500	8	OPB	1 C6	616 DEVL CAN SPILLWAY ALTERNATIVE	FIN	6JUL81	28AUG81	20JUL81	11SEP81	2	0	1	
621A0	62200	4	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	ST	2FEB81	27FEB81	14SEP81	9OCT81	32	31	1	
62200	62300	4	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	CT-1	5OCT81	30OCT81	12OCT81	6NOV81	1	0	1	
62300	62400	13	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	FIN	2NOV81	29JAN82	9NOV81	5FEB82	1	0	1	
61500	61600	6	OPB	1 C6	618 PRELIM DES DEVIL CAN SPILWAY	ST	31AUG81	9OCT81	14SEP81	23OCT81	2	0	1	
61600	61700	15	OPB	1 C6	618 PRELIM DES DEVIL CAN SPILWAY	FIN	12OCT81	22JAN82	26OCT81	5FEB82	2	1	1	
64900	65000	6	OPB	1 C4	619 SPILLWAY SELECTN REPRT-DRAFT	ST	5OCT81	13NOV81	28DEC81	5FEB82	12	11	1	
65000	65100	5	OPB	1 C4	619 SPILLWAY SELECTN REPRT-DRAFT	FIN	1FEB82	5MAR82	8FEB82	12MAR82	1	1	1	
6A000	6A100	3	OPB	1 C5	620 ACCESS & CAMP FACILITIES	ST	2FEB81	20FEB81	16NOV81	4DEC81	41	22	1	
6A100	6A200	8	OPB	1 C5	620 ACCESS & CAMP FACILITIES	FIN	27JUL81	18SEP81	7DEC81	29JAN82	19	0	1	
60000	60100	6	OPB	1 C5	621 WATANA DIVERSION SCHEMES	ST	2FEB81	13MAR81	7SEP81	16OCT81	31	29	1	
60100	60200	10	OPB	1 C5	621 WATANA DIVERSION SCHEMES	FIN	5OCT81	11DEC81	19OCT81	25DEC81	2	0	1	
67300	67400	11	OPB	1 C6	622 DEVIL CANYON DIVERSN SCHEMES	ST	2FEB81	17AFR81	12OCT81	25DEC81	36	19	1	
67400	67500	0	OPB	1 C6	622 DEVIL CANYON DIVERSN SCHEMES	FIN	31AUG81	28AUG81	28DEC81	25DEC81	17	0	1	
61800	61900	6	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	ST	13JUN81	24JUL81	3AUG81	11SEP81	7	3	1	
61900	62000	10	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	CT-1	17AUG81	23OCT81	14SEP81	20NOV81	4	0	1	
62000	62100	5	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	FIN	26OCT81	27NOV81	23NOV81	25DEC81	4	0	1	
65600	65700	6	OPB	1 C4	624 OPT DEVL CANYN POWER DEVELOP	ST	17AUG81	25SEP81	12OCT81	20NOV81	8	0	1	
65700	65800	5	OPB	1 C4	624 OPT DEVL CANYN POWER DEVELOP	FIN	28SEP81	30OCT81	23NOV81	25DEC81	8	4	1	
63900	64000	6	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	ST	2FEB81	13MAR81	16NOV81	25DEC81	41	37	1	
64000	64100	5	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	CT-1	30NOV81	1JAN82	28DEC81	29JAN82	4	4	1	
64100	64200	0	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	FIN	1FEB82	29JAN82	1FEB82	29JAN82	0	0	1 CRITICAL	
69500	69600	16	OPB	1 C5	626 PREL DESGN WATAN POWER DEVEL	ST	24AUG81	11DEC81	14SEP81	1JAN82	3	0	1	
69600	69700	5	OPB	1 C5	626 PREL DESGN WATAN POWER DEVEL	FIN	14DEC81	15JAN82	4JAN82	5FEB82	3	2	1	
66600	66700	15	OPB	1 C6	627 PREL DES DEVL CAN POWR DEVEL	ST	24AUG81	4DEC81	21SEP81	1JAN82	4	0	1	
66700	66800	5	OPB	1 C6	627 PREL DES DEVL CAN POWR DEVEL	FIN	7DEC81	8JAN82	4JAN82	5FEB82	4	3	1	
67600	67700	5	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	ST	24AUG81	25SEP81	28DEC81	29JAN82	18	18	1	
67700	67800	1	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	CT-1	1FEB82	5FEB82	1FEB82	5FEB82	0	0	1 CRITICAL	
67800	67900	1	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	CT-2	8FEB82	12FEB82	8FEB82	12FEB82	0	0	1 CRITICAL	
67900	68000	4	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0	1 CRITICAL	
60300	60400	6	OPB	1 C5	629 WATANA GENERAL ARRANGEMENT	ST	14DEC81	22JAN82	28DEC81	5FEB82	2	1	1	
60400	60500	5	OPB	1 C5	629 WATANA GENERAL ARRANGEMENT	FIN	1FEB82	5MAR82	8FEB82	12MAR82	1	0	1	
60500	605A0	0	OPB	1 C5	629XX EXHIBIT J MATERIAL COMPLETE		8MAR82	5MAR82	19APR82	16APR82	6	6	1	
60800	60900	6	OPB	1 C6	630 DEVL CAN GENERAL ARRANGEMENT	ST	31AUG81	9OCT81	28DEC81	5FEB82	17	16	1	
60900	61000	5	OPB	1 C6	630 DEVL CAN GENERAL ARRANGEMENT	FIN	1FEB82	5MAR82	8FEB82	12MAR82	1	0	1	
61000	610A0	0	OPB	1 C5	630XX EXHIBIT K MATERIAL COMPLETE		8MAR82	5MAR82	15MAR82	12MAR82	1	1	1	
68000	680A0	0	OPB	1 C4	630XX EXHIBIT M MATERIAL COMPLETE		15MAR82	12MAR82	19APR82	16APR82	5	5	1	
68400	68500	1	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	ST	21SEP81	25SEP81	1FEB82	5FEB82	19	19	1	
68500	68600	4	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-1	8FEB82	5MAR82	8FEB82	5MAR82	0	0	1 CRITICAL	
68600	68700	1	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-2	8MAR82	12MAR82	8MAR82	12MAR82	0	0	1 CRITICAL	
68700	68800	1	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-3	15MAR82	19MAR82	15MAR82	19MAR82	0	0	1 CRITICAL	
68800	68900	4	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-4	22MAR82	16APR82	22MAR82	16APR82	0	0	1 CRITICAL	
68900	69000	0	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL	
69000	690A0	0	OPB	1 C4	631XX EXHIBIT L MATERIAL COMPLETE		19APR82	16APR82	19APR82	16APR82	0	0	1 CRITICAL	

22

ACRES AMERICAN SUSITHA HYDRO-ELECTRIC PROJECT
CPM ANALYSIS LISTING

REP01

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
6C600	6C700	1 R	OPB	1 C8	6342 ENVIRONMENT ASSESSMENT-FINAL	2FEB81	6FEB81	23FEB81	27FEB81	3	3	1
6C800	6C900	1 R	OPB	1 C2	635 LOAD MANAGE & CONSERVE	2FEB81	6FEB81	23FEB81	27FEB81	3	3	1
6D400	6D500	1 R	OPB	1 C2	6362 GENERAT PLAN ANALY & REPORT CT-2	2FEB81	6FEB81	2FEB81	6FEB81	0	0	1 CRITICAL
6D500	6D600	3	OPB	1 C2	6362 GENERAT PLAN ANALY & REPORT FIN	9FEB81	27FEB81	9FEB81	27FEB81	0	0	1 CRITICAL
6C100	6C200	5 R	OPB	1 C2	637 UPDATE GENERATION PLAN	2FEB81	6MAR81	29MAR82	30APR82	60	68	1
6B800	6B900	72 R	OPB	1 C2	636 LIAISON POWER ALTS CONSULTANT	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
71400	71600	0	OPB	1 C8	7011 STUDY COORD-ALTERNATIVE SITE FIN	9FEB81	6FEB81	9FEB81	6FEB81	0	0	1 CRITICAL
71600	71800	18	OPB	1 C8	7012 STUDY COORD-PRELIM ALTERNATV ST	9FEB81	12JUN81	9FEB81	12JUN81	0	0	1 CRITICAL
71800	72000	0	OPB	1 C8	7012 STUDY COORD-PRELIM ALTERNATV FIN	15JUN81	12JUN81	15JUN81	12JUN81	0	0	1 CRITICAL
72000	72200	31	OPB	1 C8	7013 STUDY COORD-OPTIMIZED DESIGN	15JUN81	15JAN82	29JUN81	29JAN82	2	2	1
79300	79400	64 R	OPB	1 C8	702 MONITOR FIELD ACTIVITIES CT-1	2FEB81	23APR82	6APR81	25JUN82	9	0	1
79400	79500	0	OPB	1 C8	702 MONITOR FIELD ACTIVITIES FIN	26APR82	23APR82	28JUN82	25JUN82	9	9	1
71000	71100	1 R	OPB	1 C8	7041 WATER RESOURCE ALT SITES	2FEB81	6FEB81	2FEB81	6FEB81	0	0	1 CRITICAL
71600	70000	17	OPB	1 C8	7042 WTR RES-PRE WAT&DEVL CAN ALT	9FEB81	5JUN81	16FEB81	12JUN81	1	1	1
72000	70600	33	OPB	1 C8	7043 WTR RES-OPT WAT&DEVL CAN DES	15JUN81	29JAN82	15JUN81	29JAN82	0	0	1 CRITICAL
73000	73200	56 R	OPB	1 C8	705 SOCIOECONOMIC ANALYSIS ST	2FEB81	26FEB82	9FEB81	5MAR82	1	1	1
73200	73400	0	OPB	1 C8	705 SOCIOECONOMIC ANALYSIS FIN	8MAR82	5MAR82	8MAR82	5MAR82	0	0	1 CRITICAL
78600	78700	31 R	OPB	1 C8	7061 CULTURAL-ALTERNATIVE SITES ST	2FEB81	4SEP81	16FEB81	18SEP81	2	0	1
78700	79000	0	OPB	1 C8	7061 CULTURAL-ALTERNATIVE SITES FIN	7SEP81	4SEP81	21SEP81	18SEP81	2	0	1
78900	79000	8	OPB	1 C8	7062 CULTURAL PRELIM ALTERNATIVES ST	2FEB81	27MAR81	27JUL81	18SEP81	25	23	1
79000	79100	10	OPB	1 C8	7062 CULTURAL PRELIM ALTERNATIVES CT-1	7SEP81	13NOV81	21SEP81	27NOV81	2	0	1
79100	79700	0	OPB	1 C8	7062 CULTURAL PRELIM ALTERNATIVES FIN	16NOV81	13NOV81	30NOV81	27NOV81	2	0	1
79600	79700	15	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN ST	2FEB81	15MAY81	17AUG81	27NOV81	28	26	1
79700	79800	20	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN CT-1	16NOV81	2APR82	30NOV81	16APR82	2	0	1
79800	79900	0	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN FIN	5APR82	2APR82	19APR82	16APR82	2	0	1
79900	799A0	0	OPB	1 C8	706XX EXHIBIT V MATERIAL COMPLETE	5APR82	2APR82	19APR82	16APR82	2	2	1
75200	75300	31 R	OPB	1 C8	7071 LAND USE ALTERNATIVE SITES ST	2FEB81	4SEP81	27APR81	27NOV81	12	0	1
75300	76000	0	OPB	1 C8	7071 LAND USE ALTERNATIVE SITES FIN	7SEP81	4SEP81	30NOV81	27NOV81	12	0	1
75900	76000	8	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES ST	2FEB81	27MAR81	5OCT81	27NOV81	35	23	1
76000	76100	10	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES CT-1	7SEP81	13NOV81	30NOV81	5FEB82	12	0	1
76100	76800	0	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES FIN	16NOV81	13NOV81	8FEB82	5FEB82	12	0	1
76700	76800	15	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN ST	2FEB81	15MAY81	26OCT81	5FEB82	38	26	1
76800	76900	20	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN CT-1	16NOV81	2APR82	8FEB82	25JUN82	12	0	1
76900	77000	0	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN FIN	5APR82	2APR82	28JUN82	25JUN82	12	12	1
72400	72600	14 R	OPB	1 C8	708 RECREATION PLANNING ST	2FEB81	8MAY81	26OCT81	29JAN82	38	38	1
72600	72800	5	OPB	1 C8	708 RECREATION PLANNING FIN	1FEB82	5MAR82	1FEB82	5MAR82	0	0	1 CRITICAL
71200	73500	3 R	OPB	1 C8	7091 TRANS LINE ASSESS SCREENING	2FEB81	20FEB81	23FEB81	13MAR81	3	0	1
73500	73600	12	OPB	1 C8	7092 TRANS LINE ASSESS RTE SELECTN	23FEB81	15MAY81	13JUL81	2OCT81	20	17	1
736A0	73700	12 R	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES ST	2FEB81	24APR81	22JUN81	11SEP81	20	0	1
73700	73800	11 R	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES CT-1	27APR81	10JUL81	14SEP81	27NOV81	20	0	1
73800	74200	0	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES FIN	13JUL81	10JUL81	30NOV81	27NOV81	20	0	1
74100	74200	8	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT ST	2FEB81	27MAR81	5OCT81	27NOV81	35	15	1
74200	74300	10	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTS CT-1	13JUL81	18SEP81	30NOV81	5FEB82	20	0	1
74300	74600	0	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT FIN	21SEP81	18SEP81	8FEB82	5FEB82	20	19	1
74500	74600	15	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN ST	2FEB81	15MAY81	26OCT81	5FEB82	38	37	1
74600	74700	20	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN CT-1	1FEB82	18JUN82	8FEB82	25JUN82	1	0	1
74700	74800	0	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN FIN	21JUN82	18JUN82	28JUN82	25JUN82	1	1	1
74900	75000	31 R	OPB	1 C8	7111 WILDLIFE ECOLOGY ALTER SITES ST	2FEB81	4SEP81	27APR81	27NOV81	12	0	1
75000	75100	0	OPB	1 C8	7111 WILDLIFE ECOLOGY ALTER SITES FIN	7SEP81	4SEP81	30NOV81	27NOV81	12	0	1
75500	75600	8	OPB	1 C8	7112 WILDLIFE ECOLOGY PRELM ALTER ST	2FEB81	27MAR81	5OCT81	27NOV81	35	23	1
75600	75700	10	OPB	1 C8	7112 WILDLIFE ECOLOGY PRELM ALTER CT-1	7SEP81	13NOV81	30NOV81	5FEB82	12	0	1

CPM ANALYSIS LISTING

REP01

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL			
75700	76400	0	OPB	1 C8	7112	WILDLIFE ECOLOGY PRELM ALTER	FIN	16NOV81	13NOV81	8FEB82	5FEB82	12	0	1	
76300	76400	15	OPB	1 C8	7113	WILDLIFE ECOLOGY OPTIM DESGN	ST	2FEB81	15MAY81	26OCT81	5FEB82	38	26	1	
76400	76500	20	OPB	1 C8	7113	WILDLIFE ECOLOGY OPTIM DESGN	CT-1	13NOV81	2APR82	8FEB82	25JUN82	12	0	1	
76500	76600	0	OPB	1 C8	7113	WILDLIFE ECOLOGY OPTIM DESGN	FIN	5APR82	2APR82	28JUN82	25JUN82	12	12	1	
77100	77200	31	R	OPB	1 C8	7121	PLANT ECOLOGY ALTERN TV SITES	ST	2FEB81	4SEP81	27APR81	27NOV81	12	0	1
77200	77500	0	OPB	1 C8	7121	PLANT ECOLOGY ALTERN TV SITES	FIN	7SEP81	4SEP81	30NOV81	27NOV81	12	0	1	
77400	77500	8	OPB	1 C8	7122	PLANT ECOLOGY PRELM ALTERNAT	ST	2FEB81	27MAR81	5OCT81	27NOV81	35	23	1	
77500	77600	10	OPB	1 C8	7122	PLANT ECOLOGY PRELM ALTERNAT	CT-1	7SEP81	13NOV81	30NOV81	5FEB82	12	0	1	
77600	77900	0	OPB	1 C8	7122	PLANT ECOLOGY PRELM ALTERNAT	FIN	16NOV81	13NOV81	8FEB82	5FEB82	12	0	1	
77800	77900	15	OPB	1 C8	7123	PLANT ECOLOGY OPTIMIZD DESGN	ST	2FEB81	15MAY81	26OCT81	5FEB82	38	26	1	
77900	78000	20	OPB	1 C8	7123	PLANT ECOLOGY OPTIMIZD DESGN	CT-1	16NOV81	2APR82	8FEB82	25JUN82	12	0	1	
78000	78100	0	OPB	1 C8	7123	PLANT ECOLOGY OPTIMIZD DESGN	FIN	5APR82	2APR82	28JUN82	25JUN82	12	12	1	
71000	74000	15	R	OPB	1 C8	714	ACCESS RD ENVIRONMENT ANALYS	ST	2FEB81	15MAY81	15JUN81	25SEP81	19	0	1
78200	78300	9	OPB	1 C8	715	PREP FOR FERC EXHIBIT-DRAFT	ST	2FEB81	3APR81	4JAN82	5MAR82	48	48	1	
78300	78400	6	OPB	1 C8	715	PREP FOR FERC EXHIBIT-DRAFT	CT-1	8MAR82	16APR82	8MAR82	16APR82	0	0	1	
78400	78500	0	OPB	1 C8	715	PREP FOR FERC EXHIBIT-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	1	
78500	785A0	0	OPB	1 C8	715XX	EXHIBIT W MATERIAL COMPLETE		19APR82	16APR82	19APR82	16APR82	0	0	1	
78500	785B0	0	OPB	1 C8	715XX	EXHIBIT S MATERIAL COMPLETE		19APR82	16APR82	17MAY82	14MAY82	4	4	1	
80400	80500	2	OPB	1 C3	801	SELECT INITIAL CORRIDORS	FIN	23FEB81	6MAR81	10AUG81	21AUG81	24	21	1	
81600	81800	2	R	OPB	1 C3	8021	LOAD FLOW ANALYSIS	ST	2FEB81	13FEB81	13APR81	24APR81	10	0	1
81800	82800	6	OPB	1 C3	8021	LOAD FLOW ANALYSIS	FIN	16FEB81	27MAR81	27APR81	5JUN81	10	10	1	
82400	82600	10	OPB	1 C3	80221	PRELIMINARY ELEC SYSTEM	ST	2FEB81	10APR81	2FEB81	10APR81	0	0	1	
82600	82800	8	OPB	1 C3	80221	PRELIMINARY ELEC SYSTEM	CT-1	13APR81	5JUN81	13APR81	5JUN81	0	0	1	
82800	83000	0	OPB	1 C3	80221	PRELIMINARY ELEC SYSTEM	FIN	8JUN81	5JUN81	8JUN81	5JUN81	0	0	1	
85700	85800	39	OPB	1 C3	80222	RECOMMEND ELEC SYS		8JUN81	5MAR82	8JUN81	5MAR82	0	0	1	
80600	80800	23	R	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	ST	23FEB81	31JUL81	16MAR81	21AUG81	3	0	1
80800	81000	6	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	CT-1	3AUG81	11SEP81	24AUG81	20OCT81	3	0	1	
81000	81200	6	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	CT-2	14SEP81	23OCT81	5OCT81	13NOV81	3	0	1	
81200	81400	0	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	FIN	26OCT81	23OCT81	16NOV81	13NOV81	3	0	1	
83200	83400	7	R	OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	ST	2FEB81	20MAR81	14SEP81	30OCT81	32	11	1
83400	83600	2	OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	CT-1	8JUN81	19JUN81	2NOV81	13NOV81	21	18	1	
83600	85400	10	OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	FIN	26OCT81	1JAN82	16NOV81	22JAN82	3	0	1	
84600	84800	8	OPB	1 C3	805	SUBSTATIONS	ST	2FEB81	27MAR81	5OCT81	27NOV81	35	10	1	
84800	85400	8	OPB	1 C3	805	SUBSTATIONS	FIN	8JUN81	31JUL81	30NOV81	22JAN82	25	22	1	
84000	84200	8	OPB	1 C3	806	DISPATCH CTR & COMMUNICATNS	ST	2FEB81	27MAR81	5OCT81	27NOV81	35	10	1	
84200	85400	8	OPB	1 C3	806	DISPATCH CTR & COMMUNICATNS	FIN	8JUN81	31JUL81	30NOV81	22JAN82	25	22	1	
85200	85400	1	R	OPB	1 C3	807	TRANS LINE COST ESTIMATES	ST	2FEB81	6FEB81	18JAN82	22JAN82	50	47	1
85400	85600	6	OPB	1 C3	807	TRANS LINE COST ESTIMATES	FIN	4JAN82	12FEB82	25JAN82	5MAR82	3	3	1	
90200	90400	2	OPB	1 C7	901	ASSEMBLE COST-SCHEDULE DATA	ST	30MAR81	10APR81	24AUG81	4SEP81	21	0	1	
90400	90600	4	OPB	1 C7	901	ASSEMBLE COST-SCHEDULE DATA	FIN	13APR81	8MAY81	21SEP81	16OCT81	23	2	1	
90800	91000	6	OPB	1 C7	902	PREP PRELIM CST ESTIMATES		13APR81	22MAY81	7SEP81	16OCT81	21	0	1	
91200	91400	17	OPB	1 C7	903	COST ESTIMATE UPDATES		25MAY81	18SEP81	19OCT81	12FEB82	21	0	1	
91400	914A0	0	OPB	1 C7	903XX	EXHIBIT N MATERIAL COMPLETE		21SEP81	18SEP81	19APR82	16APR82	30	30	1	
91600	91800	6	OPB	1 C7	9041	ENGR COST & SCHEDULE PRELIM		13APR81	22MAY81	7SEP81	16OCT81	21	0	1	
92000	92200	17	OPB	1 C7	9042	ENGR COST & SCHEDULE FINAL		25MAY81	18SEP81	19OCT81	12FEB82	21	0	1	
92200	922A0	0	OPB	1 C7	904XX	EXHIBIT O MATERIAL COMPLETE		21SEP81	18SEP81	19APR82	16APR82	30	30	1	
92400	92600	12	OPB	1 C7	905	CONTINGENCY ANALYSIS		25MAY81	14AUG81	9NOV81	29JAN82	24	21	1	
A1200	A1600	9	FLC	C110	1001	IMPACT OF NEW FERC REGULATIONS		2FEB81	3APR81	30NOV81	29JAN82	43	42	1	
A3200	A2600	4	FLC	C110	10022	1ST UPDATE-REGULATORY REQ		2MAR81	27MAR81	22MAR82	16APR82	55	55	1	
A3300	A2600	4	FLC	C110	10023	2ND UPDATE-REGULATORY REQ		30NOV81	25DEC81	22MAR82	16APR82	16	16	1	
A3600	A3800	5	FLC	C110	1003	DATA FROM OTHERS		2FEB81	6MAR81	12APR82	14MAY82	62	0	1	

CRITICAL
CRITICAL
CRITICAL
CRITICAL
CRITICAL
CRITICAL

REP01

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
A3800	A4000	0	FLC	C110	1003XX EXHIBIT A B & C MATERIAL COMPLETE	9MAR81	6MAR81	17MAY82	14MAY82	62	62	1
A1400	A1600	9	R FLC	C110	1004 COORD EXHIBIT PREPARATION	ST 23NOV81	22JAN82	30NOV81	29JAN82	1	0	1
A1600	A16A0	1	FLC	C110	1004 COORD EXHIBIT PREPARATION	CT-1 25JAN82	29JAN82	1FEB82	5FEB82	1	0	1
A16A0	A1700	2	FLC	C110	1004 COORD EXHIBIT PREPARATION	CT-2 1FEB82	12FEB82	8FEB82	19FEB82	1	0	1
A1700	A17A0	3	FLC	C110	1004 COORD EXHIBIT PREPARATION	CT-3 15FEB82	5MAR82	22FEB82	12MAR82	1	1	1
A17A0	A17B0	2	FLC	C110	1004 COORD EXHIBIT PREPARATION	CT-4 15MAR82	26MAR82	15MAR82	26MAR82	0	0	1
A17B0	A1800	3	FLC	C110	1004 COORD EXHIBIT PREPARATION	CT-5 29MAR82	16APR82	29MAR82	16APR82	0	0	1
A1800	A2400	0	FLC	C110	1004 COORD EXHIBIT PREPARATION	FIN 19APR82	16APR82	19APR82	16APR82	0	0	1
A0400	A0600	10	FLC	C110	10051 PREPARE EXHIBIT E	30NOV81	5FEB82	4JAN82	12MAR82	5	5	1
A0700	A0900	10	FLC	C110	10052 PREPARE EXHIBIT D	30NOV81	5FEB82	8MAR82	14MAY82	14	14	1
A0800	A1000	10	FLC	C110	1006 PREPARE EXHIBIT R	ST 30NOV81	5FEB82	8FEB82	16APR82	10	10	1
A0000	A0200	6	FLC	C110	1007 PREPARE EXHIBIT T	ST 14SEP81	23OCT81	21SEP81	30OCT81	1	0	1
A0200	A1100	4	FLC	C110	1007 PREPARE EXHIBIT T	FIN 26OCT81	20NOV81	2NOV81	27NOV81	1	0	1
A2200	A2400	6	FLC	C110	1008 PREP APPLICATN FORM-DRAFT	ST 30NOV81	8JAN82	8MAR82	16APR82	14	14	1
A2400	A2600	0	FLC	C110	1008 PREP APPLICATN FORM-DRAFT	FIN 19APR82	16APR82	19APR82	16APR82	0	0	1
A2600	A2800	2	FLC	C110	1009 REVIEW AND CORRECT	19APR82	30APR82	19APR82	30APR82	0	0	1
A2800	A3000	2	FLC	C110	1010 EXTERNAL REVIEW	3MAY82	14MAY82	3MAY82	14MAY82	0	0	1
A3000	A3400	6	FLC	C110	10XXX PRINT LICENSE APPLICATION	17MAY82	25JUN82	17MAY82	25JUN82	0	0	1
B0000	B0200	71	R FLC	C210	1101 PROJECT OVERVIEW	2FEB81	11JUN82	16FEB81	25JUN82	2	2	1
B0400	B0600	63	R FLC	C210	1102 INTERNAL REPORTS	2FEB81	16APR82	2FEB81	16APR82	0	0	1
B0600	B06A0	0	FLC	C210	1102XX EXHIBIT U MATERIAL COMPLETE	19APR82	16APR82	19APR82	16APR82	0	0	1
B1200	B1400	49	R FLC	C210	1103 SUSITNA BASE FLAN RISK ANALY ST	2FEB81	8JAN82	23FEB81	29JAN82	3	0	1
B1400	B1600	0	FLC	C210	1103 SUSITNA BASE FLAN RISK ANALY FIN	11JAN82	8JAN82	1FEB82	29JAN82	3	0	1
B1600	B1800	21	FLC	C210	1104 SUSITNA BASE FLAN EXTEN/REVIS	11JAN82	4JUN82	1FEB82	25JUN82	3	3	1
B2000	B2200	30	FLC	C210	1105 SUSITNA FINANCE RISK ANALYSIS	6JUL81	29JAN82	30NOV81	25JUN82	21	21	1
B2400	B2600	24	FLC	C210	1106 RESOLUTION TAX ISSUE	2FEB81	17JUL81	11JAN82	25JUN82	49	49	1
B2800	B3000	30	FLC	C210	1107 IDENTIFY PARTIES INTEREST	6JUL81	29JAN82	30NOV81	25JUN82	21	21	1
B3200	B3400	30	FLC	C210	1108 REVENUE ASSURANCE	6JUL81	29JAN82	21SEP81	16APR82	11	0	1
B3600	B3800	61	R FLC	C210	1109 LIAISON APA BOND UNDERWRITER	2FEB81	2APR82	16FEB81	16APR82	2	2	1
B3400	B34A0	0	FLC	C210	1109XX EXHIBIT G MATERIAL COMPLETE	1FEB82	29JAN82	19APR82	16APR82	11	11	1
C0600	C0800	4	OPB 1	C810	12022 CONDUCT PUBLIC MEETING #2	30MAR81	24APR81	30NOV81	25DEC81	35	0	1
C1200	C1400	4	OPB 1	C810	12023 CONDUCT PUBLIC MEETING #3	20JUL81	14AUG81	22MAR82	16APR82	35	35	1
C0200	C0400	3	R OPB 1	C810	12031 CONDUCT WORKSHOPS 1,2,3	2FEB81	20FEB81	9NOV81	27NOV81	40	5	1
C0800	C1000	12	OPB 1	C810	12032 CONDUCT WORKSHOPS 4,5,6	27APR81	17JUL81	28DEC81	19MAR82	35	0	1
C1600	D1200	72	R OPB 1	C810	1204 PREP PUBLISH DISTRIB MATERIAL	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
C1800	D1200	72	R OPB 1	C810	1205 PREP MAINTAIN ACTION LIST	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
D1000	D1200	27	R PSB 2	C310	13013 PROJECT PROCED MANUAL-UPDATE	2FEB81	7AUG81	21DEC81	25JUN82	46	46	1
D2200	D2400	72	R PSB 2	C310	13042 SCHEDULE CONTROL SYS UPDATE	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
D2800	D3000	72	R PSB 2	C310	13052 COST CONTROL SYSTEM-OP	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
D3400	D3600	72	R PSB 2	C310	13062 MANPOWER LOADING SCHED-UPDATE	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
D3800	D4000	72	R PSB 2	C310	1310 SUB CONTRACT ADMINISTRATION	2FEB81	18JUN82	9FEB81	25JUN82	1	1	1
D1200	D1300	0		10	XXX PROJECT COMPLETE XXX	28JUN82	25JUN82	28JUN82	25JUN82	0	20	1



ACSB190

DESCRIPTION

81 82
FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT
001200123012201120012201220112301220112001230122011200120012201120012301220112
2963296306307418518529630730741741852962963074184185185218529529630741741852962963063074185

Item No.	Description	ST	81 FEB	81 MAR	81 APR	81 MAY	81 JUN	81 JUL	81 AUG	81 SEP	81 OCT	81 NOV	81 DEC	82 JAN	82 FEB	82 MAR	82 APR	82 MAY	82 JUN	82 JUL	82 AUG	82 SEP	82 OCT
3072	RIVER MORPHOLOGY	ST																					
3072	RIVER MORPHOLOGY	CT-1																					
3072	RIVER MORPHOLOGY	FIN																					
3082	TRANSMSN LINE-DET PARAMTR	ST																					
3082	TRANSMSN LINE-DET PARAMTR	FIN																					
309	ACCESS ROADS HYDROLOGY																						
3101	LWR SUSITNA STUDIES-PRELIM	FIN																					
3102	LWR SUSITNA STUDIES-FOLLOWUP																						
406	PRELIM EVAL & REPORT DRAFT	FIN																					
408	DAM STABILITY	CT-1																					
408	DAM STABILITY	FIN																					
409	LONG TERM MONITORING PROGRAM																						
410	RESERVOIR INDUCED SEISMICITY																						
411	SEISMIC GEOLOGY-FIELD STUDY																						
412	EVALUATION & REPORT DRAFT	ST																					
412	EVALUATION & REPORT DRAFT	CT-1																					
412	EVALUATION & REPORT DRAFT	FIN																					
413	GROUND MOTION STUDIES	ST																					
413	GROUND MOTION STUDIES	FIN																					
414	DAM STABILITY CONSULTING																						
415	SOIL SUSCEPTITY-SEISMIC FAIL																						
502	AIR PHOTO INTERPRETATION	FIN																					
505	1981 PROGRAM DESIGN	FIN																					
506	1981 EXPLORATION PROGRAM	ST																					
506	1981 EXPLORATION PROGRAM	FIN																					
507	1982-4 PROGRAM DESIGN																						
5081	DATA ASSEMBLY-1980-DRAFT	ST																					
5081	DATA ASSEMBLY-1980-DRAFT	FIN																					
5082	DATA ASSEMBLY-1981-DRAFT	ST																					
5082	DATA ASSEMBLY-1981-DRAFT	FIN																					
5083	DATA ASSEMBLY FINAL-DRAFT																						
602	INVESTIGATE TUNNEL ALTERNATIVES	ST																					
6052	SELECT REPORT FINAL DRAFT	CT-1																					
6052	SELECT REPORT FINAL DRAFT	FIN																					
6053	SELECT REPORT FINAL EDITION																						
606	STAGED DEVELOPMENT ALTS	FIN																					
607	PRELIM WATANA DAM ALTERNATES	CT-2																					
607	PRELIM WATANA DAM ALTERNATES	CT-3																					
607	PRELIM WATANA DAM ALTERNATES	FIN																					
608	PRELIM DEVIL CANYON DAM ALT	CT-2																					
608	PRELIM DEVIL CANYON DAM ALT	FIN																					
609	ESTAB WATANA DESIGN CRITERIA	CT-1																					
609	ESTAB WATANA DESIGN CRITERIA	CT-2																					
609	ESTAB WATANA DESIGN CRITERIA	FIN																					
610	ESTAB DEVIL CANYN DESGN CRIT	CT-1																					
610	ESTAB DEVIL CANYN DESGN CRIT	CT-2																					
610	ESTAB DEVIL CANYN DESGN CRIT	FIN																					

27

ACSB190

DESCRIPTION

81
FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT
0012001230122011200122012201123012201120012301220112001200122011201123012201120012301220112
2963296306307418518529630730741741852962963074184185185218529529630741741852962963063074185

Item No.	Description	Phase	81 FEB	81 MAR	81 APR	81 MAY	81 JUN	81 JUL	81 AUG	81 SEP	81 OCT	81 NOV	81 DEC	82 JAN	82 FEB	82 MAR	82 APR	82 MAY	82 JUN	82 JUL	82 AUG	82 SEP	82 OCT
611	PRELIM DESIGN WATANA DAM	ST																					
611	PRELIM DESIGN WATANA DAM	CT-1																					
611	PRELIM DESIGN WATANA DAM	FIN																					
612	PREL DESIGN DEVIL CANYON DAM	ST																					
612	PREL DESIGN DEVIL CANYON DAM	CT-1																					
612	PREL DESIGN DEVIL CANYON DAM	FIN																					
613	DAM SELECTION REPORT-DRAFT	ST																					
613	DAM SELECTION REPORT-DRAFT	FIN																					
614	SPILLWAY DESIGN CRITERIA	ST	XXX																				
614	SPILLWAY DESIGN CRITERIA	FIN																					
615	WATANA SPILLWAY ALTERNATIVES	FIN																					
615	WATANA SPILLWAY ALTERNATIVES	ST																					
616	DEVL CAN SPILLWAY ALTERNATIVE	ST																					
616	DEVL CAN SPILLWAY ALTERNATIVE	FIN																					
617	PRELIM DESGN WATANA SPILLWAY	ST	XXXX																				
617	PRELIM DESGN WATANA SPILLWAY	CT-1																					
617	PRELIM DESGN WATANA SPILLWAY	FIN																					
618	PRELIM DES DEVIL CAN SPILWAY	ST																					
618	PRELIM DES DEVIL CAN SPILWAY	FIN																					
619	SPILLWAY SELECTN REPRT-DRAFT	ST																					
619	SPILLWAY SELECTN REPRT-DRAFT	FIN																					
620	ACCESS & CAMP FACILITIES	ST	XXX																				
620	ACCESS & CAMP FACILITIES	FIN																					
621	WATANA DIVERSION SCHEMES	ST	XXXXXX																				
621	WATANA DIVERSION SCHEMES	FIN																					
622	DEVIL CANYON DIVERSN SCHEMES	ST	XXXXXXXXXX																				
622	DEVIL CANYON DIVERSN SCHEMES	FIN																					
623	OPT WATANA POWER DEVELOPMENT	ST																					
623	OPT WATANA POWER DEVELOPMENT	CT-1																					
623	OPT WATANA POWER DEVELOPMENT	FIN																					
624	OPT DEVL CANYN POWER DEVELOP	ST																					
624	OPT DEVL CANYN POWER DEVELOP	FIN																					
625	OPTIMIZE DAM HEIGHTS	ST	XXXXXX																				
625	OPTIMIZE DAM HEIGHTS	CT-1																					
625	OPTIMIZE DAM HEIGHTS	FIN																					
626	PREL DESGN WATAN POWER DEVEL	ST																					
626	PREL DESGN WATAN POWER DEVEL	FIN																					
627	PREL DES DEVL CAN POWR DEVEL	ST																					
627	PREL DES DEVL CAN POWR DEVEL	FIN																					
628	POWER DEVELOPMNT REPRT-DRAFT	ST																					
628	POWER DEVELOPMNT REPRT-DRAFT	CT-1																					
628	POWER DEVELOPMNT REPRT-DRAFT	CT-2																					
628	POWER DEVELOPMNT REPRT-DRAFT	FIN																					
629	WATANA GENERAL ARRANGEMENT	ST																					
629	WATANA GENERAL ARRANGEMENT	FIN																					
629XX	EXHIBIT J MATERIAL COMPLETE																						
630	DEVL CAN GENERAL ARRANGEMENT	ST																					
630	DEVL CAN GENERAL ARRANGEMENT	FIN																					

28

ACSB190

DESCRIPTION

81
FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT
0012001230122011200122012201123012201120012301220112001200122011201123012201120012301220112
2963296306307418518529630730741741852962963074184185185218529529630741741852962963063074185

Item	Description	Phase	81	82
7101	FISH ECOLOGY ALTERNATV SITES	CT-1.	XXXXXXXXXX	
7101	FISH ECOLOGY ALTERNATV SITES	FIN .		L
7102	FISH ECOLOGY PRELIM ALTERNAT	ST XXXXXXXX		L
7102	FISH ECOLOGY PRELIM ALTS	CT-1.	XXXXXXXXXX	
7102	FISH ECOLOGY PRELIM ALTERNAT	FIN .		L
7103	FISH ECOLOGY OPTIMIZED DESGN	ST XXXXXXXXXXXXXXXX		L
7103	FISH ECOLOGY OPTIMIZED DESGN	CT-1.		XXXXXXXXXXXXXXXXXXXXXXXXXL
7103	FISH ECOLOGY OPTIMIZED DESGN	FIN .		L
7111	WILDLIFE ECOLOGY ALTER SITES	ST XXXXXXXXXXXXXXXXXXXXXXXXXXXX		L
7111	WILDLIFE ECOLOGY ALTER SITES	FIN .		L
7112	WILDLIFE ECOLOGY PRELM ALTER	ST XXXXXXXX		L
7112	WILDLIFE ECOLOGY PRELM ALTER	CT-1.	XXXXXXXXXX	
7112	WILDLIFE ECOLOGY PRELM ALTER	FIN .		L
7113	WILDLIFE ECOLOGY OPTIM DESGN	ST XXXXXXXXXXXXXXXX		L
7113	WILDLIFE ECOLOGY OPTIM DESGN	CT-1.		XXXXXXXXXXXXXXXXXXXXXXXXXX
7113	WILDLIFE ECOLOGY OPTIM DESGN	FIN .		L
7121	PLANT ECOLOGY ALTERNTV SITES	ST XXXXXXXXXXXXXXXXXXXXXXXXXXXX		L
7121	PLANT ECOLOGY ALTERNTV SITES	FIN .		L
7122	PLANT ECOLOGY PRELM ALTERNAT	ST XXXXXXXX		L
7122	PLANT ECOLOGY PRELM ALTERNAT	CT-1.	XXXXXXXXXX	
7122	PLANT ECOLOGY PRELM ALTERNAT	FIN .		L
7123	PLANT ECOLOGY OPTIMIZD DESGN	ST XXXXXXXXXXXXXXXX		L
7123	PLANT ECOLOGY OPTIMIZD DESGN	CT-1.		XXXXXXXXXXXXXXXXXXXXXXXXXX
7123	PLANT ECOLOGY OPTIMIZD DESGN	FIN .		L
714	ACCESS RD ENVIRONMENT ANALYS	XXXXXXXXXXXXXXXXXX		L
715	PREF FOR FERC EXHIBIT-DRAFT	ST XXXXXXXX		L
715	PREF FOR FERC EXHIBIT-DRAFT	CT-1.		CCCCCL
715	PREF FOR FERC EXHIBIT-DRAFT	FIN .		L
715XX	EXHIBIT W MATERIAL COMPLETE	.		L
715XX	EXHIBIT S MATERIAL COMPLETE	.		L
801	SELECT INITIAL CORRIDORS	FIN . XX		L
8021	LOAD FLOW ANALYSIS	ST XX	L	
8021	LOAD FLOW ANALYSIS	FIN . XXXXXX	L	
80221	PRELIMINARY ELEC SYSTEM	ST CCCCCCCCCCL		
80221	PRELIMINARY ELEC SYSTEM	CT-1.	CCCCCCCC	
80221	PRELIMINARY ELEC SYSTEM	FIN .		L
80222	RECOMMEND ELEC SYS	.	CCCL	
803	FINAL ROUTE SELECTION 1981	ST . XXXXXXXXXXXXXXXXXXXXX	L	
803	FINAL ROUTE SELECTION 1981	CT-1.	XXXXXX	L
803	FINAL ROUTE SELECTION 1981	CT-2.	XXXXXX	L
803	FINAL ROUTE SELECTION 1981	FIN .		L
804	TOWER HARDWRE&CONDUCTR STUDY	ST XXXXXXXX		L
804	TOWER HARDWRE&CONDUCTR STUDY	CT-1.	XX	L
804	TOWER HARDWRE&CONDUCTR STUDY	FIN .		XXXXXXXXXX L
805	SUBSTATIONS	ST XXXXXXXX		L
805	SUBSTATIONS	FIN .	XXXXXXXXXX	L
806	DISPATCH CTR & COMMUNICATNS	ST XXXXXXXX		L
806	DISPATCH CTR & COMMUNICATNS	FIN .	XXXXXXXXXX	L

