

ALASKA POWER AUTHORITY
SUSITNA HYDROELECTRIC PROJECT

PROGRESS REPORT
FOR
JUNE 1981

ACRES AMERICAN INCORPORATED
1000 Liberty Bank Building
Main at Court
Buffalo, New York 14202
Telephone: (716) 853-7525

ALASKA POWER AUTHORITY
SUSITNA HYDROELECTRIC PROJECT
MONTHLY PROGRESS REPORT

Report No. 17

Period: June, 1981

Progress Report No. 17 covers the activities on the Susitna Hydroelectric Project for the month of June, 1981.

Task 1, Power Studies, is complete.

Task 2, Survey and Site Facilities, activities continued with a request for APA approval of using Alyeska Air Service to supply flight services to High Lake Lodge. The continued maintenance of the High Lake Lodge airstrip has put the strip in good condition. Larry's Flying Service has been retained to fly University of Alaska personnel to their field camp.

All permits were obtained for the survey work relating to the transmission line photography.

Work continued on the access road route selection with R&M providing maps of the three routes to be studied in more detail. These were distributed to TES.

CIRI/H&N continued to monitor camp facilities. The camp facilities were re-levelled to compensate for ground settlement during break-up. Improvements were made to the camp surface water supply to make it suitable for potable use. This system is now supplying the camp's potable water requirements.

R&M continued reducing data from the Susitna River cross-sections taken last month just below the turbulent portion of Devil Canyon. Flight panels were placed along the access corridor routes and photographs were taken. The Watana and Devil Canyon reservoir contour mapping has been completed.

Task 3, Hydrology, continued with finalization of a cooperative field program between USGS and R&M for bed load measurements during this summer. The regional flood study report prepared by R&M is being reviewed by Professor R. Carlson of the University of Alaska. Historical storms have been analyzed for revised flood reconstitution studies. Work continued on data input and calibration of the HEC-2 ice simulation model. R&M and USGS, under Acres' direction, are analyzing historical river flows for the environmental assessment.

R&M continued work on gathering stream gage data. Water quality data was gathered at Gold Creek and Vee, simultaneously with suspended sediment data. All climatic stations are operational, and computer programming for data processing is continuing. Susitna Basin glaciers were surveyed to locate their velocity points during the month. Calibration of the HEC-2 Water Surface Profile Model commenced. A field reconnaissance trip of the Susitna River between Talkeetna and Devil Canyon was conducted to identify points controlling the river morphology.

Task 4, Seismic Studies, continued with Acres review and approval of the WCC field program for 1981. The program also was reviewed by the APA Consulting Board at its June meeting.

WCC ordered seismograms for historic earthquakes in the Talkeetna Terrain. Alternative approaches to the proposed future seismic network and its manual were discussed. It is anticipated that work on the manual will commence in July. Quaternary field geology studies commenced on June 1, 1981, and are expected to be completed in July. Adjustments to the 1981 schedule are currently under discussion.

Task 5, Geotechnical Investigations, continued with preparation for and participation in the APA Consulting Board meeting in Anchorage in June. Acres completed review of the draft report on Air Photo Interpretation, which is currently being reviewed by Mr. A. Rivard. Programs for 1981 exploration at Watana and Devil Canyon were finalized and priorities established. Two additional Watana powerhouse borings and seismic refraction work for the buried channel are proposed. The testing program is underway. Geologic mapping at the Watana and Devil Canyon sites is essentially complete within the immediate vicinity of the site. The 1980 Geotechnical Report is being printed and will be distributed in July.

R&M continued work on preparation of terrain unit maps and a summary, which are currently under Acres' review. Diamond core drilling and pressure testing was completed at BH-5A and BH-5B and on BH-3 at Devil Canyon. A draft cross-river seismic refraction survey report was completed and is currently under Acres' review.

Task 6, Design Development, continued with the preparation of a draft design criteria report. The study of the dynamic response of the Devil Canyon arch dam to seismic load has been completed, and the arch dam has been found to be feasible. Design work on the Devil Canyon dam is almost complete. Spillway design continued by definition of the discharge routings, and studies of spillway geometry and probable sizes of scour holes. Work on costs of alternative spillway designs commenced. Environmental concerns of nitrogen supersaturation are being studied, and possible solutions are being analyzed. A detailed work plan for the construction camp and its preliminary design were initiated during the reporting period for internal review. The height of the Watana Dam was optimized using energies and dam volumes as a basis. A second draft of the Development Selection Report was submitted to APA for review and a presentation made to APA and the Susitna Steering Committee on Acres approach to the decision making process which will be generally applied on Susitna studies.

Task 7, Environmental Studies, continued with the Phase I Environmental Scope of Work Modifications being finalized and incorporated in an overall Plan of Study, Revision 2. Discussions were held in TES relative to the large number of possible archeological sites being discovered and how to study them. The consensus of opinion is that all the sites cannot be studied completely enough to fully determine their cultural significance. Acres forwarded the alternative transmission corridor routings to TES for initiation of environmental impact studies. Acres and TES reviewed the ADF&G 1981 Quarterly Report, and are preparing sample outlines for future ADF&G report formats to more adequately present the information required. Acres is reviewing a report on the access route options submitted by TES in June.

TES continued work by submitting an updated equipment inventory list, 1981 scope modifications, and access routing report during the month. The Fish Ecology Annual Report was submitted to Acres, and the Big Game Report is being finalized. The TES field representative continued to deal with logistical problems, assisted in helicopter support activities, and documented sheep utilization of a suspended mineral lick in the Jay Creek area. Fifteen new archeological sites have been discovered in areas that will be flooded if the project proceeds. TES completed additions and technical revisions to the Land Use Annual Report. A recreation planning basic outline and skeletal report was prepared for internal TES review and will be the basis for incorporating future data. TES initiated access environmental studies during the month. Furbearer studies continued with radio-collaring of fox and marten.

Task 8, Transmission, continued with resumption of preparation of the Subtask 8.01 Close-out Report to include the decision process methodology developed in the Development Selection Report. An evaluation of HVDC transmission of Susitna power versus EHV-AC transmission in technical line and substation cost estimates were completed in June. Transmission Alternative 2 from Susitna to Anchorage and Fairbanks, without series compensation, was selected following comparisons of various alternatives on a life cycle costing basis. Approval was granted by APA to engage the services of Energy and Control Consultants of San Jose, California, to assist Acres in the Dispatch Center and Communications Studies.

Task 9, Construction Cost Estimate and Schedules, continued with a site visit arrangement being made for early August for an on site investigation and discussions with an experienced Alaskan contractor and FMA regarding construction costs and practices in Alaska. A final report on the project upper limit cost estimate was substantially completed.

Task 13, Administration, continued with monitoring and updating the project schedule to July 6, 1981. The March-April Cost Report was issued in June, and revised cost schedules for Amendment No. 1 were sent to APA. Preparation of Amendment No. 2 was initiated.

Task 14, ADF&G Support, continued with purchasing of ADF&G equipment and supplies during the month of June to the end of fiscal year 1981, with a balance of \$9,700 remaining as of that date.

TASK 1 - POWER STUDIES

Task complete.

TASK 2 - SURVEY AND SITE FACILITIES

ACRES ACTIVITIES

Subtask 2.02 - Provision of Field Camps and Associated Logistic Support

Approval of the continued use of Alyeska Air Service was sought from APA relative to flight services from Anchorage to High Lake Lodge. Service continued routinely on Mondays, Wednesdays, and Fridays, with additional flights on a required basis.

Continued maintenance on the High Lake Lodge airstrip put the strip into good operating condition.

In addition to Alyeska Air Service, charter arrangements were made with Larry's Flying Service in Fairbanks to fly University of Alaska personnel to their field camp once a week.

Subtask 2.06 - Right of Entry

All permits were obtained for the survey work relating to the transmission line photography.

Subtask 2.10 - Access Roads

Work continued on the access road route selection. Drawings showing the three routes to be studied in more detail over the next two months were obtained from R&M Consultants and distributed to TES and their subcontractors.

CIRI/H&N ACTIVITIES

CIRI/H&N continued its regular operation, maintenance, and related inspection of camp facilities.

In conjunction with these activities, all camp facilities were re-levelled to compensate for ground settlement during break-up. Additional building materials required to complete the warehouse flooring were transported to Watana Camp.

Minor repair and improvements were made to the camp water treatment system in order that the quality of the camp's supplemental surface supply could be suitable for potable use. Continued bacteriological monitoring of this supply indicated positive results after repairs and modifications were made to the treatment system. Use of the surface supply for potable uses was subsequently resumed.

R&M ACTIVITIES

Subtask 2.07 - Site Specific Surveys

Work continued on this subtask by reducing the field data obtained from the five additional river cross-sections surveyed just below the turbulent portion of Devil Canyon last month.

Subtask 2.08 - Aerial Photography and Photogrammetric Mapping

Work continued on this subtask with the alternative access corridors having their flight panels placed and photographs taken at a scale of 1" = 2,000'. Flight lines and panel locations have been planned and sent to Acres for permit processing. Panels have been set in the field for all the alternative access corridors and the transmission corridor from Point MacKenzie to Willow and Healy to Fairbanks. The Watana and Devil Canyon reservoir contour mapping has been completed along with various borrow and saddle dam sites. Contour mapping of a segment just below the Devil Canyon damsite is complete, as is a materials borrow site contour map of an area below the Watana damsite.

TASK 3 - HYDROLOGY

ACRES ACTIVITIES

Subtask 3.03 - Field Data Collection and Processing

Routine monitoring of R&M fieldwork continued. A cooperative field program with USGS and R&M participation for bed load measurements during this summer was finalized.

Subtask 3.05 - Flood Studies

The regional flood studies report prepared by R&M is presently being reviewed by Acres' consultant Professor R. Carlson of University of Alaska. Data collection for reevaluation of PMF is nearly complete. Detailed analyses have been performed to estimate the PMP and associated dew point values. Historical storms have been analyzed for revised flood reconstitution studies.

Subtask 3.06 - Hydraulic and Ice Studies

Preliminary computer runs were performed in the river reach between Chulitna confluence and Portage Creek to calibrate the HEC-2 open water model. Work continued on data input and calibrating of the ice simulation model.

Subtask 3.07 - Sediment Yield and River Morphology

The work plan formulated by R&M for morphological studies is being reviewed. Reservoir sediment modelling and other analyses will be finalized shortly taking into account level and type of information required to address environmental concerns in the river reach below the dams.

Subtask 3.10 - Lower Susitna Studies

Several hydrologic analyses of historical river flows required for environmental assessment of pre-project conditions were identified and are currently being carried out by R&M and USGS under Acres' direction.

R&M ACTIVITIES

Subtask 3.02 - Field Data Index and Distribution System

Historical data for PMF studies were transmitted to Acres. The Field Data Index was updated to include data from the past six months.

Subtask 3.03 - Field Data Collection and Processing

All USGS and Watana stream gages are operating. Crest gages were repaired following damage caused during break-up, and data has been routinely gathered. A staff gage was installed near the Watana damsite, and a new crest gage was installed just upstream of Devil Creek on the right bank.

Water quality data was gathered at the hydrograph peak at Gold Creek and on the falling limb at Gold Creek and Vee. The USGS gathered data at Gold Creek just prior to a sharp rise in the hydrograph.

Sediment arrangements have been made for three bed load sampling measurements during the summer of 1981 in a cooperative effort between the USGS and R&M. Suspended sediment data was gathered at the same time as water quality data.

All the climatic stations are operating reasonably well. Processing of the climatic data is awaiting additional programming effort.

Velocity points on Susitna Basin glaciers were surveyed, and the collection of ice data was discontinued until winter 1981.

Subtask 3.05 - Flood Studies

Dr. Robert Carlson (University of Alaska) completed his review of the flood frequency and flood volume studies. The draft closeout report was completed and sent to Acres.

Subtask 3.06 - Hydraulic and Ice Studies

Calibration of the HEC-2 water surface profile model was initiated. The draft report of all ice studies to date on the Susitna River is nearing completion.

Subtask 3.07 - Sediment Yield & River Morphology Studies

A field reconnaissance trip of the Susitna River between Talkeetna and Devil Canyon was conducted to identify points controlling the river morphology.

A scope of work for river morphology studies was drafted. An 8-foot tall

suspended sediment settling column was designed and is being constructed. It will be used to obtain data on suspended sediment settling rates in the reservoir.

Subtask 3.10 - Lower Susitna

R&M is conducting flow duration and low and high flow analyses of major rivers in the Susitna River system as input to Subtasks 3.04, 3.07, and 3.10.

TASK 4 - SEISMIC STUDIES

ACRES ACTIVITIES

The final scope of work and budget for the 1981 activities has been discussed and agreed with WCC. This scope was presented to the APA and the APA Consulting Board during the second panel meeting in Anchorage, Alaska in the first week of June 1981. The schedule of activities was reviewed with regard to the June 1981 meeting with the APA Board of Consultants, and the comments were transmitted to WCC. Acres is coordinating WCC's field activities for logistic support and trenching requirements. Shoring for the trench support has been ordered on a monthly rental basis.

WCC ACTIVITIES

Subtask 4.09 - Long-Term Seismologic Monitoring Program

WCC has started ordering seismograms for historic earthquakes in the Talkeetna Terrain and the 1904 and 1912 earthquakes. The seismograms are being ordered for those earthquakes of approximate magnitude greater than six. WCC expects to receive those seismograms in July 1981.

A letter has been transmitted to Acres American Incorporated discussing alternative approaches to the seismic network and the seismic network manual. Acres American Inc. and Woodward-Clyde Consultants will discuss the alternative approaches after the Acres review is completed. It is anticipated that work on the manual will commence in July.

Data is being collected for earthquakes on Benioff zones in Japan and South America. These records will be evaluated in July and August, 1981 as part of the reassessment of the maximum earthquake and ground motion attenuation for the Benioff zone.

Subtask 4.11 - Seismic Geology Field Studies

The Quaternary field geology studies were initiated on June 1, 1981, and are expected to be completed in July 1981. The field work to date has included field mapping of areas previously defined by airphoto interpretation, the excavation of pits in the Clear Valley area east of Fog Lakes, and in the Butte Lake area near the Denali Highway. Samples for carbon 14 age dating have been collected at selected locations.

The Quaternary field work is approximately one to two weeks behind schedule due to difficulty in identifying correlations between Quaternary units and equipment malfunction during the pit excavation program. WCC plans to add one to two weeks to the Quaternary effort to accommodate this situation. This additional work will be conducted in early July as a part of contingency planning.

Dr. Norm Ten Brink, Quaternary geology consultant to WCC, arrived at the Watana camp on June 27, 1981. Dr. Ten Brink will review and work with WCC on the Quaternary geology field studies through July 3, 1981.

The color near-IR low-sun angle photography flown in May 1981 has not been received to date. The revised delivery date is now set for early July 1981.

Results have been received from the K-Ar age dating. One of the samples collected in Fog Creek turned out to be a very fine grained clastic rock (graywacke sandstone). It was decided not to conduct age dating on this sample. The two remaining samples, collected on Watana Creek north of the Susitna River and on the south bank of the Susitna River downstream from Watana Creek, have been age dated as being 130 million years b.p. and 90 million years b.p., respectively. These pre-Tertiary dates, indicating an older rock suggest that the Talkeetna thrust fault may cross the Susitna River downriver from its presently mapped location. These results will be used by WCC to guide the field mapping during the 1981 field season.

A pre-field review meeting was conducted among WCC staff on June 29, 1981, in the Orange, California office of Woodward-Clyde. The purpose of the meeting was to review the approach and schedule for the mapping and trenching field program.

The second field team is expected to arrive at High Lake Lodge on July 1, 1981. Upon arrival they will participate in a Quaternary geology information transfer meeting and then commence field mapping along the Talkeetna thrust fault and in the vicinity of the Devil Canyon site. We expect the third and final field team to arrive at the site the second week in July 1981.

Coordination with other geologists who have mapped in the Talkeetna Mountains has been completed. Arrangements have been made to work in the field with Tom Smith of the Alaska Geological Survey and Bela Csejtey and George Plafker of the U.S. Geological Survey.

WCC has received Acres' comments on the 1981 schedule and is in the process of reviewing and evaluating possible alternatives to meet the requested schedule revisions.

Subtask 4.12 - Report

The outline and preliminary set of figures have been assembled for WCC's internal review.

TASK 5 - GEOTECHNICAL INVESTIGATIONS

ACRES ACTIVITIES

General

Acres participated in the second APA Consulting Board meeting in Anchorage, Alaska during the first week of June 1981. The activities under Task 5 were reviewed with the Board members. Acres' personnel met with Dr. A. Merritt in the field to review the method and the progress of the work and the data being gathered by the geology teams.

Subtask 5.02 - Photo Interpretation

Review of R&M's Draft Report was completed. Mr. A. L. Rivard is currently reviewing this report. His review was delayed, as the report mailed to him was apparently lost in the mail.

Subtask 5.05 - Exploratory Program Design (1981)

A technical memorandum of the field investigations program was prepared and submitted to the APA and the APA Consulting Board. The program for the Watana and the Devil Canyon sites was finalized and priorities established for drilling and geologic mapping. This included planning of two additional borings for the Watana powerhouse and additional seismic refraction work for the buried channel on the right bank. The testing program is underway.

Subtask 5.06 - Exploratory Program (1981)

The drilling and geologic mapping activities under this subtask continued at a brisk pace. Re-logging of Acres' cores was completed. The drilling continued at the Devil Canyon site. To date boring BH-7 on the south abutment, boring BH-5A on the north bank under the river, and boring BH-5B on the north bank into the dam abutment, have been completed.

The purpose of BH-5A was to investigate the existence of large shear zones or faults under the river at the Devil Canyon site. Although final data reduction and interpretation is not yet complete, the preliminary evaluation did not indicate the existence of any major shear zone or fault. Therefore, borings BH-6A and BH-6B, originally planned on the south bank at river level, were eliminated. Instead boring BH-3 was located at the top by the south abutment to investigate open fractures and joints near the canyon wall. Boring BH-3 had advanced to a length of 135 feet and is scheduled to be completed by mid-July. The diamond drilling will then move to the Watana site.

Geologic mapping at the Watana and the Devil Canyon sites was essentially complete within the immediate site vicinity. Additional areas and/or specific locations to be mapped have been identified.

In addition to the geologic mapping at both sites, auger holes were staked at Watana Borrow Area H and borrow sources were reviewed. Two seismic lines were laid out at Watana, SW-1 extension and one for ascertaining the location of BH-12 on the left bank. Test pit sites south of the proposed Devil Canyon Dam were located for determination of the type of overburden. Geologic mapping

ceased June 24 until July. All field maps were hand carried to Buffalo so maps could be updated there. Summary logs for BH-5A and BH-7 were completed.

5.08 - Data Compilation

Final Geotechnical Report - 1980 Activities was issued for printing and binding and will be available for distribution in July. Data reduction from COE field books and plotting on geology base maps were essentially complete. Additional data required from USBR has not been received to date. Data reduction from 1981 summer field mapping is underway.

R&M ACTIVITIES

Subtask 5.02 - Photo Interpretation

The draft terrain unit maps and summary report have been completed and are currently under Acres' review.

Subtask 5.05 - Exploratory Program Design (1981)

Planning, scheduling, and preparation for upcoming field programs continued.

Subtask 5.06 - Exploratory Program (1981)

A number of activities were conducted under Subtask 5.06 during June. All activities remain on schedule and no significant problems were encountered. Diamond core drilling and pressure testing was completed at BH-5A and BH-5B, both located on the north abutment near the entrance to Devil Canyon. Drilling was begun on BH-3 on the south abutment at Devil Canyon.

Laboratory testing was performed on 5,000 pounds of soil samples from test pits in Borrow Area E.

A draft cross-river seismic refraction survey report was completed and delivered to Acres for review.

TASK 6 - DESIGN DEVELOPMENT

ACRES ACTIVITIES

Subtask 6.05 - Redevelopment Selection Report

A second draft of the Development Selection Report was submitted to APA for review and a presentation was made to APA and the Susitna Steering Committee on Acres approach to the decision making process which will be generally applied on Susitna studies.

Subtask 6.09 - Design Criteria for the Watana Development

Subtask 6.10 - Design Criteria for the Devil Canyon Development

Production of the design criteria is continuing in conjunction with other sub-tasks. A revised and updated copy of the preliminary criteria should be completed next month.

Subtask 6.11 - Preliminary Design of Watana Dam

Development of design criteria for the Watana dam is continuing as scheduled.

Subtask 6.12 - Preliminary Design of Devil Canyon Dam

Study on the dynamic response of the arch dam to seismic load has been completed and demonstrates that a thin arch dam is feasible. Design work on the concrete dam itself is almost complete and is subject only to a final review and a single run through all calculations based on any changes in water level or geology that may result from the latest data.

Subtask 6.14 - Spillway Design Criteria

Effort has been concentrated on stabilizing the definitive routed discharges.

Subtask 6.15 - Watana Spillway Alternatives

A review of the hydraulics for the alternative spillway designs has proceeded involving spillway geometry and probable sizes of any scour holes. Comparative cost estimates for the spillway alternatives have continued. Environmental concerns relating to supersaturation of nitrogen in spillway discharges are being studied and alternative schemes are being analysed.

Subtask 6.16 - Devil Canyon Spillway Alternatives

Comparative cost estimates for the spillway alternatives have continued as scheduled.

Subtask 6.20 - Access and Camp Facilities

Work continued on the access and camp facilities during the report period. The work was concentrated on the camps. A detailed work plan and schedule for the camp's study and preliminary design were prepared during the report period.

Subtask 6.23 - Optimize Watana Power Development

Determination of required capacities for firm energy production has commenced.

Subtask 6.25 - Optimize Dam Heights

Available firm energies and corresponding dam volumes have been determined for different maximum reservoir levels as a basis for optimizing the Watana dam height.

TASK 7 - ENVIRONMENTAL STUDIES

ACRES ACTIVITIES

Subtask 7.01 - Administration

Proposed Phase I Environmental Scope of Work modifications were finalized. These modifications are presently being incorporated into the overall Plan of Study, Revision 2.

Annual reports received to date were forwarded to Dr. Starker Leopold and APA. Extensive discussions have been held regarding further distribution of the environmental reports to government agencies, libraries, and the public. Report distribution requirements are expected to be finalized in July.

Acres' Environmental Coordinator participated in the June External Review Panel meeting and in the preparation of the presentation to the Steering Committee on a generic decision process methodology for general use in the study.

The implications of advancing production of the environmental components of the feasibility report by March 15, 1982, were reviewed, documented and forwarded to APA.

Subtask 7.05 - Socioeconomics

Discussions were held with TES and their subcontractor Frank Orth and Associates to seek a further clarification regarding the "with" and "without" Susitna scenarios. Prior to implementation, the definition of the scenarios and the forecast methodology to be used will be reviewed by Acres and forwarded to APA.

Subtask 7.06 - Cultural Resources

Discussions were held with TES relative to the number of new archeological sites being discovered this year and the implications on the Phase I studies. Although additional staff has been assigned, it is probable that most new sites discovered this year will not be sampled intensively enough to fully establish their cultural significance.

Subtask 7.09 - Transmission Corridor Assessment

To allow continuation of transmission corridor assessment in the 1981 field program, Acres forwarded maps to TES identifying corridors that will be recommended in our Subtask 8.01 Close-out Report. APA's comments on TES's corridor screening report are being reviewed.

Subtask 7.10 - Fish Ecology

Acres met with TES and their subconsultant, Milo Bell, to assess various spillway designs in relation to potential nitrogen supersaturation. In addition, discussions were held regarding design and water quality information required by TES.

The ADF&G Procedures Manual and first 1981 Quarterly Report were received and reviewed by Acres and TES. To ensure that future ADF&G reports more adequately present the information required by TES, a detailed quarterly report outline was prepared and forwarded to ADF&G through APA. ADF&G data analysis and report preparation are major concerns at this stage, and considerable efforts are being made to resolve this matter.

Subtask 7.11 - Wildlife Ecology Studies

Acres approved the addition of Dr. A. W. F. Banfield to the TES wildlife study

team. As a recognized world expert on caribou, his input into assessing potential impacts on the Nelchina herd should add greatly to study efforts.

In response to the ADF&G Big Game Progress Report for May 1981, Acres has requested TES to prepare an outline of data analysis requirements and recommended reporting format. Upon completion and review by Acres, this will be forwarded to ADF&G through APA.

Subtask 7.14 - Access Route Analysis

A report received from TES documenting their evaluation of the various access route options considered is presently being reviewed by Acres. Upon finalization, this report will be incorporated into Acres Access Road Design Transmittal. Maps, outlining alternative access routes to be studied in more detail this summer, were forwarded to TES.

TES ACTIVITIES

Subtask 7.01 - Administration

In June, TES prepared and submitted to Acres a number of items including: Phase I Scope of Work Modifications affecting studies for 1981, an updated equipment inventory list, notification of the addition to the project study team of Dr. A. W. F. Banfield, and input for use in the Acres Access Road Design Transmittal. The Annual Report for Fish Ecology was completed and forwarded to Acres, and efforts continued to complete the Land Use and Big Game (TES) Annual Reports.

Subtask 7.02 - Monitoring of Field Activities

From her field location, the Environmental Field Representative continued to work out logistical problems and provided TES subcontractors with assistance concerning helicopter support. She also conducted field inspections of program activities and attempted to document sheep utilization of a suspended mineral lick in the Jay Creek area.

Subtask 7.05 - Socioeconomic Analysis

The TES Group Leader held additional discussions with the Environmental Coordinator for Acres, concerning forecasting methodology for Work Package 4. The Project Leader for Frank Orth and Associates and Acres' Environmental Coordinator met in Alaska and discussed this concern again and reached an understanding concerning the Frank Orth/TES effort.

The methodology options memorandum relative to the Work Package 4 Forecast underwent further internal review. Also, Frank Orth and Associates' staff met with ADF&G's staff to review planning activities and to solicit comments.

Subtask 7.06 - Cultural Resource Investigation

Five three-man crews were at work in the field during June. Two crews are conducting intensive testing, two are continuing reconnaissance level testing, and

one crew is actively working to clear, from a resource impact basis, sites proposed for ground disturbing activities. This crew is also gridding each of the sites discovered last year for studies aimed at establishing their cultural significance.

To date, fifteen new archeological sites have been found in areas that will be flooded if the project proceeds. Based on projected work loads, budget constraints, and time of year, it is not likely that these sites or any other sites located during the 1981 sampling effort will be intensively tested this year.

During the last week in June, Mr. Lewis M. Cutler, Project Cultural Resource Group Leader (TES), conducted an inspection of the University of Alaska Museum Cultural Resources field studies. He accompanied field crews and observed reconnaissance level testing, intensive site testing, and the documentation of historical sites and structures. At the archeology tent camp, he reviewed site reports, maps, and artifacts. In Anchorage, he contacted Mr. Douglas Reger, Alaska State Archeologist, and gave him an oral progress report on the Susitna Cultural Resource effort.

Subtask 7.07 - Land Use Analysis

TES completed additions and technical revisions to the Land Use Annual Report during June. The Group Leader assembled and reviewed additional information on land ownership status and land management efforts in the vicinity of the Susitna basin.

The TES Group Leader met and discussed mutual concerns relative to hydrological investigations with members of the TES fisheries and aquatic team. A listing of information needs was developed and forwarded to Acres.

Subtask 7.08 - Recreation Planning

The Principal Investigator prepared a basic outline and skeletal report for the Exhibit E Recreational Report. This internal working draft will be the basis for incorporation of additional data on access, public preferences, and site selection as the planning process continues.

Subtask 7.09 - Transmission Corridor Assessment

TES received from Acres recommendations of transmission line study corridors. Maps were also provided to TES. Based on Acres' request to proceed with the study effort, TES provided these maps to all study participants and advised them to proceed with their study effort.

Subtask 7.10 - Fish Ecology Studies

Major activities for the month included meetings at the Acres Buffalo office on June 11 and June 19 and the preparation of an outline stating how TES expects ADF&G to prepare its reports.

The Buffalo meeting included discussions on dam spillway design schemes and the modelling information requests TES had made to Acres concerning hydrological and water quality predictions. Other topics of discussion dealt with the presence of dissolved gas supersaturation in the Devil Canyon impoundment and anticipated limnological conditions in the Watana impoundment.

The receipt of the final portion of the ADF&G Procedures Manual and the first 1981 Quarterly Report prompted TES to outline what the contents and structure of future ADF&G documents should be. Emphasis was placed on data analysis and interpretation. An evaluation of the level of information TES expects to receive from the various ADF&G sampling programs were made. In addition, TES is concerned as to whether ADF&G's expectations for meeting their stated objectives for each study are feasible. Both of these documents were submitted to Acres during the June 19 meeting and served as the formal TES review of the ADF&G Procedures Manual and Quarterly Report. Several additional concerns were also submitted to Acres later in the month.

Other activities included a June 9 meeting of the Su Hydro Instream Flow Coordination Committee held in Anchorage. Topics of discussion included the need for pre- and post-project stream flow information, ADF&G's sites for the Selected Aquatic Habitat Study, and the lack of data analyses for studies concerning in-stream flow.

Scope of Work Modifications for an estuary literature search and dissolved gas measurement study were submitted to Acres. Literature reviews, particularly on arctic and subarctic lakes and impoundments, continued.

A demonstration sampling study for dissolved gas supersaturation was conducted in the vicinity of Devil Canyon by Dana Schmidt. This study indicated that the proposed scope of work for measuring dissolved gas supersaturation is realistic and can be accomplished with a minimum of difficulty.

Subtask 7.11 - Wildlife Ecology Studies

As previously mentioned, Dr. A. W. F. Banfield was added to the big game study team. Both TES Wildlife and Plant Ecology Group Leaders met with Dr. Banfield to discuss numerous issues with him; most significant of which was the potential impact of the project on the Nelchina caribou herd.

With respect to the mitigation policy outline, TES received comments from a number of individuals regarding the preliminary outline, and a revised outline, which included the comments, was sent out for a second review. A meeting involving mitigation team members was held on June 29 to discuss this policy statement and plan the next step in the mitigation process.

Materials and direction were provided to subcontractors with respect to planned field activities and study needs regarding access road investigations. These investigations were initiated during the month.

On June 26, a reconnaissance level survey of bald eagle nests was flown along the Susitna River from Cook Inlet to Portage Creek. The purpose of this survey

was to gain a preliminary impression of the degree of eagle use along the lower river.

The avian study group's intensive census studies continued. In addition, study areas were investigated for species composition. Aerial reconnaissance for raptor nest sites along the access corridors had to be cancelled due to foul weather and was rescheduled, but ground observations of impoundment zone nests, identified earlier this year, were completed.

Furbearer studies centered around radio-collaring and tracking animals within the study area. Several additional foxes have been collared and are currently being monitored. Activity data and scats for both marten and foxes were also collected.

Subtask 7.12 - Plant Ecology Studies

Work continued on the downstream study effort. The TES Plant Ecology Group Leader traveled to Alaska to participate in the Mitigation Task Force meeting and to review the current study activities.

Subtask 7.14 - Access Route Environmental Analysis

TES received new access route maps and distributed them to Principal Investigators and other consultants. And, as previously mentioned, Phase I modification recommendations regarding access road studies were submitted to Acres as was environmental input to the Access Route Design Transmittal.

TASK 8 - TRANSMISSION

ACRES ACTIVITIES

General

As reported last month, notes of meeting in draft were distributed to each of the utilities that Acres met with during the month of April for their comments or approval. Municipal Light & Power of Anchorage responded with a letter dated June 9, 1981. So far only GVEA and AMLP have replied.

Subtask 8.01 - Transmission Line Corridor Screening

Preparation of the Close-out report was resumed to include application of the decision process methodology described in the Development Selection Report.

Subtask 8.02 - Electric System Studies

An evaluation of high voltage direct current (HVDC) transmission of Susitna power was carried out and compared to EHV-AC transmission in technical and economic terms.

The review and update of transmission line and substation cost estimates were completed. The comparison of various transmission alternatives on the basis of operating characteristics and life-cycle costs was completed. This comparison resulted in the selection of Transmission Alternative 2, which consists of three circuits at 345 KV and 2 x 954 MCM conductors from Susitna to Anchorage and two circuits at 345 KV with 2 x 795 MCM conductors from Susitna to Fairbanks, both without series compensation. The results of this study were submitted to APA.

Subtask 8.06 - Dispatch Center and Communications

Approval was received from Alaska Power Authority to engage the services of Energy and Control Consultants, San Jose, California, to act as consultants for this subtask.

TASK 9 - CONSTRUCTION COST ESTIMATES AND SCHEDULES

ACRES ACTIVITIES

Preliminary arrangements were made for a site visit by Acres' Task 9 Coordinator and a Senior Estimator. This visit is scheduled for the early part of August and will include an on site investigation, as well as, discussions with both Frank Moolin & Associates and senior personnel of a major experienced Alaskan contractor.

Preparation of a report documenting the basis for the upper limit cost estimate for the project continued.

TASK 12 - PUBLIC PARTICIPATION

ACRES ACTIVITIES

Responses to Action List comments were prepared with a special emphasis given to those that are still outstanding.

TASK 13 - ADMINISTRATION

ACRES ACTIVITIES

Subtask 13.04 - Develop Schedule Control System

Work continued on monitoring and updating the project schedule to July 6, 1981. Revisions in Task 6, Task 9 and Task 10 logic will be further developed as the work plan is evolved and further target dates are established.

Subtask 13.05 - Cost Control

The March-April Cost Report was issued and revised cost schedules for Amendment No. 1 were sent to APA. A procedure for determining compliance to Article IV of the contract was submitted to APA. Other activities continued as scheduled.

TASK 14 - ADF&G SUPPORT

ACRES ACTIVITIES

Purchasing of ADF&G equipment continued to the end of fiscal year 1981. Funds remaining in the ADF&G equipment budget at the end of fiscal year 1981 amounted to \$9,700.

STATE OF ALASKA

DEPARTMENT OF FISH AND GAME

JAY S. HAMMOND, GOVERNOR

2207 Spenard Road
Anchorage, Alaska
99503

XXXXXXXXXXXXXXXXXXXX
ARRNOARRNOARRNOARRNO
03-81-7.10-0.4

July 10, 1981

Dr. John Hayden
Technical Study Director
Acres American Incorporated
The Liberty Bank Building
Buffalo, New York 14202

RECEIVED JUL 17 1981

Dear Dr. Hayden:

RE: ADF&G/Su Hydro Aquatic Studies Monthly Report - June, 1981

ADMINISTRATIVE SUPPORT

Tom Trent participated in the presentation and study review of Su Hydro Studies for the APA External Review Panel and in the mitigation policy discussions by the Wildlife Mitigation Task Force. He also spent one week touring the respective field camps and participating in field activities.

He took one week of annual leave and spent the remainder of the month tending to general administrative duties.

Other AS staff activities revolved around filling in for Trent and coordinating the office and maintenance requirements with the respective projects needs.

The ADF&G Procedures Manual was submitted to the Su Hydro Steering Committee for review at a SHSC meeting in early June. Reviewers comments were requested to be in by June 30 but to date, comments have not been received in this office.

Final FY-81 equipment purchases and adjustments were completed in June. Defects and late delivery caused temporary delay in some aspects of project implementation but most were bridged with minor difficulty by sharing equipment until repairs or replacements could be effected. The inboard jet boats were particularly troublesome in this respect.

Preparation for the July 6th arrival of the project biometrician was initiated in June. Considerable difficulty was encountered with one of the data processing equipment suppliers (Tectronix's, Inc.), when they refused to recognize Acres American, Inc. as the State's purchasing agent and would not extend the discount normally extended the State to Acres. Several telephone calls were necessary to rectify the matter, thus allowing the equipment to be purchased at a discount on an Acres purchase order and at 30 day net terms without Acres having to file what amounted to a financial statement with Tektronix, Inc.

This incident is only one of several where major suppliers or shippers refused to extend credit or accept purchase orders from Acres American, Inc.

ALASKA POWER AUTHORITY SUSITNA		
FILE P5700		
SEQUENCE NO. 1746		
INFO.	DISP.	INITIAL
	DCW	
	JUL	
	COG	
	IDS	
	JWH	
	JPS	
	IPRH	
	ESB	
	SNT	
	DYL	
	MRV	
	HRC	
	KRY	
	JK	
	JK	
FILE		

Personnel matters attended to included the processing of forms to upgrade several Resident and Juvenile, and Aquatic Habitat team members to job classes more commensurate with their actual duties due to project rescoping.

Two members of the Adult Anadromous project (AA) attended a three day jet riverboat training course in Talkeetna.

FIELD ACTIVITIES

Common to all project segments was completion of field camps and installation of equipment.

The AA project placed six side scanning sonar (SSS) units on opposite river banks at three locations (Figure 1). These units are reportedly working well after some initial problems with leaking seals and high water velocities during a peak discharge period.

Twelve fishwheels were installed at four locations on the Susitna drainage; four at Sunshine, four at Talkeetna, two at Curry and two on the Yentna River about five river miles upstream from its confluence with the Susitna (Figure 1). The fishwheels are reportedly performing satisfactorily with some strong chinook salmon catches made. The Sunshine and Curry wheels sampled in excess of 200 chinook salmon each, the Talkeetna wheels sampled approximately 70 chinook and the Yentna wheels an unknown number of chinook. 1/

In accordance with the experimental design, the chinook salmon were sampled for age/length/weight data. The first sockeye salmon were tagged and released at Sunshine on June 29.

The radio telemetry program was also initiated. Eight chinook salmon, six at Sunshine and two at Curry, were radio tagged. The tagged fish distributed themselves between the Susitna-Chulitna confluence and Portage Creek. One fish moved into Portage Creek, another has not been located since it was tagged and another disappeared from the Susitna River after four days of successful tracking.

The RJ project amended their sampling scheme by selecting 44 habitat locations along the river from Cook Inlet to the Tyone River confluence (Table 1). Six of the locations are new, four along the lower reach were not sampled last winter due to unsafe ice conditions and eight in the impoundment area are intended for summer sampling only. The remainder of the locations correspond with those sampled last winter.

1/ Numbers not reported because of poor radio communication with this camp.

Systematic sampling efforts have yielded catches of rainbow trout, grayling, burbot, round whitefish, humpback whitefish, long nose suckers, Dolly Varden, cottid, juvenile coho salmon, juvenile chinook salmon, juvenile sockeye salmon, juvenile chum salmon, juvenile pink salmon and three spine stickleback. It is too early to determine any pattern of use but of particular note is the wide variety of habitats utilized by juvenile coho and chinook salmon. Juveniles of these species, particularly age 1+ individuals, have been captured in minnow traps set at tributary mouths, sloughs, side channels as well as the mainstem Susitna River. Rainbow trout have been captured from silty mainstem sites more frequently than anticipated, particularly at those sites located upstream of Talkeetna.

The species most consistently captured in minnow traps was the three-spine stickleback. In the lower reach study area headquartered at the Yentna River camp, 3,338 sticklebacks were taken in comparison to only 36 1+ chinook salmon (Tables 2 and 3).

The section of river immediately upstream and to Sunshine also produced heavy catches of stickleback with 3,124 individuals taken. Juvenile chinook catches increased in this section with 38 0+ and 420 1+ individuals captured (Table 4). Five 0+ and 41 1+ coho salmon were also taken.

The next section of river sampled runs from Sunshine upstream to Curry. In this reach, stickleback also dominated minnow trap catches with 4,037 specimens taken in contrast to seven 0+ and 23 1+ chinook (Table 5). Juvenile coho also showed increases in this reach with 33 0+, 136 1+ and nine 2+ individuals captured.

The incidence of stickleback in minnow trap catches decreased dramatically along the section of river between Curry and Devil Canyon, with only 292 individuals taken (Table 6). Minnow trap catches of 0+ and 1+ chinook were also down with three and 14 respectively.

Low catches of 0+ fry by minnow traps should not be construed to mean that 0+ fry were not present. It is believed that the 1/4" mesh used in the construction of commercially available minnow traps was too large to contain the 20 to 50 mm long fry. (Drew Crawford, FB-1, Trip Report of June 26, 1981). One thousand six hundred of the 0+ fry reported from Slough 11 (Table 6), were taken with a beach seine to confirm the identification of large numbers of 0+ fry visually sighted (Table 7).

Catches of other resident and juvenile anadromous species are as reported in the Tables.

The impoundment segment of the RJ project is stressing tag and recapture studies of those species present as defined in the Procedures Manual. The trip report of Biologist Mike Stratton adequately describes the results of a typical round of sampling in this area and I am including it in its entirety for this purpose.

Dr. John Hayden


- 4 -

July 10, 1981

Members of the AH project accompanied crews assigned to the RJ project as provided for in the Procedures Manual. Those AH personnel measured water quality field parameters (DO, pH, specific conductance, temperature, velocity, etc.), collected water samples, compiled planimetric maps, placed staff gages and installed thermographs when required.

A summarization of water quality data collected by AH personnel was not included with that project's monthly report. It is anticipated that there will be some lag time involved with AH data as it is necessary to incorporate it with RJ data; a project in itself which is now being looked at by the recently hired biometrician.

Sincerely,



Thomas W. Trent
Aquatic Studies Coordinator
Su Hydro Aquatic Studies
Telephone: (907) 274-7583

cc: V. Lucid
J. Gill
D. Schmidt
D. Wozniak
M. Warner





Figure 1. Adult Anadromous fishwheel and SSS site locations.

Table 1. List of habitat locations Susitna Hydro Aquatic Studies Resident and Juvenile Anadromous Project.

HABITAT LOCATIONS	RIVER MILE	GEOGRAPHIC LOCATION			
		T	R	S	G
Alexander Creek Mouth	10.1	15N	7W	06	DC
Susitna Mainstem					
Anderson Creek Mouth <i>could not find because of ice conditions</i>	23.8	17N	7W	29	DD
Kroto Slough Mouth <i>ice conditions</i>	30.1	17N	7W	01	DB
Susitna Side Channel	36.3	18N	6W	16	BB
Deshka River Mouth	40.6	19N	6W	35	BD
Lower Delta Islands-Mid Channel Mouth <i>(New Site)</i>	44.0	19N	5W	19	AC
Little Willow Creek Mouth	50.5	20N	5W	27	AA
Rustic Wilderness	58.8	21N	5W	24	DB
Slough West Bank <i>(New Site)</i>	65.0	22N	5W	27	DA
Kashwitna River	60.5	21N	5W	13	AA
Cashwell Creek	63.0	21N	4W	6	BC
Sheep Creek Slough-Mouth	65.5	22N	4W	30	BA
Goose Creek	71.0	23N	4W	30	BC
Mainstem West Bank	72.0	23N	5W	24	BC
Montana Creek	76.0	23N	4W	7	AB
Mainstem #1	84.0	24N	5W	10	DCC
Sunshine Creek - Mouth	84.2	24N	5W	14	AA
Mouth of Birch Creek Slough	88.4	26N	5W	3	AD
Mouth of Cache Creek Slough	95.2	26N	5W	35	AC
Mouth of Whiskers Creek	101.2	26N	5W	3	ABD
Slough 6A	112.3	28N	5W	13	CAB
Lane Creek	113.6	28N	5W	13	CAB
Mainstem #2 <i>(New site)</i>	114.6	28N	4W	6	CAB

Table 1 - Continued.

HABITAT LOCATIONS	RIVER MILE	GEOGRAPHIC LOCATION			
		T	R	S	G
✓ Mainstem Susitna	120.7	29N	04W	10	BC
Susitna Side Channel <i>New Site</i>	121.6	29N	04W	11	BB
Mainstem Susitna <i>(New Site)</i>	123.8	30N	04W	26	DDD
✓ Slough 8A	125.3	30N	03W	30	BC
✓ 4th of July Creek - Mouth	131.1	30N	03W	03	DB
✓ Slough 10	133.8	31N	03W	36	AA
✓ Slough 11	135.3	31N	02W	30	AA
✓ Mainstem Susitna	137.0	31N	02W	17	CD
✓ Indian River Mouth	138.6	31N	02W	09	CDD
✓ Slough 20-Waterfall Creek	140.1	31N	02W	11 10	BB AD
Mainstem Susitna <i>(New Site)</i>	146.9	32N	01W	27	DBC
✓ Portage Creek-Mouth	148.9	32N	01W	25	CBD
Fog Creek	173.9	31N	04E	16	DBB
Tsusena	178.9	32N	04E	36	ADB
Deadman Creek <i>No sampling</i>	183.4	32N	05E	26	CDB
Watana Creek <i>during winter.</i>	190.4	32N	06E	25	CCA
Kosina Creek <i>80/81</i>	202.4	31N	08E	15	BAB
Jay Creek	203.9	31N	08E	13	BCC
Goose Creek	224.9	30N	11E	32	DBC
Oshetna River	226.9	30N	11E	34	CCD

Table 2 . Resident Fish Tagging by species and river reach April 1 through June 30, 1981. 1/ 2/

LOCATION	DOLLY VARDEN	GRAYLING	RAINBOW TROUT	BURBOT	LONG NOSE SUCKER	ROUND WHITEFISH	HUMPBACK WHITEFISH				TOTAL
Cook Inlet to Delta Islands	-	31	2	6	190	2	12				243
Delta Islands to Parks Highway	17	6	3	-	-	5	-				31
Parks Highway to Curry	-	92	28	2	51	6	6				185
Curry to Devils Canyon	-	-	3	6	14	5	-				28
Devils Canyon to Tyone River	-	1090	-	5	54	1	-				1150
TOTAL	17	1219	36	19	304	19	18				1637

1/ Preliminary data

2/ Data for Devils Canyon to Tyone River through July 2.

MEMORANDUM

State of Alaska

TO: Kevin Delaney
Res. & Juv. Anad. Project Leader

DATE: July 6, 1981

FILE NO: 03-81-7.10-2.6

TELEPHONE NO:

FROM: Mike Stratton
Fisheries Biologist

SUBJECT: Trip Report
Impoundment Area
6/16/81-7/2/81

The second round of sampling in the Susitna Impoundment Area took place June 16 - July 2. The crew consisted of Joe Sautner, AH; and Paul Suchanek, Bob Marshall and Mike Stratton, RJ. Jim Mauney, RJ, was present June 25 - June 29.

Set gear was fished in all 8 sampling streams where sites were available. Intensive rod and reel sampling was conducted in all 8 streams.

Table 1 lists the number of fish captured by species and stream, and includes 951 grayling, 17 burbot, 83 long nose suckers, 6 round whitefish and 6 slimy sculpin. Only 43% of the grayling were taken within the study areas. 97% of the total grayling catch was taken by rod and reel (Table 2). Rod and reel catch of grayling, for the entire trip, was 7.2 per angler hour for the study areas.

All 17 burbot were captured on trot lines, while all 83 suckers and 6 round whitefish were captured in gillnets. The minnow traps accounted for all 6 slimy sculpin.

Table 3 lists all fish species tagged, by creek and date. Of the 698 grayling tagged, 60 were recaptured within 2 days. Of the 395 grayling tagged on trip 1, 50 (12.7%) were recaptured on this trip. (Tables 4 and 5).

Whereas on trip 1, most grayling were captured at the mouths of most creeks, this trip the grayling were found throughout the entire stream in all cases.

Gillnet sampling in Sally Lake produced 5 grayling and 3 lake trout. A small raft was used to set an offshore gillnet, but all fish captured were in shallow water near the outlet.

Small fish, 1/2"-1", were observed in most of the streams. Samples were taken by seine and bucket at random sites and brought back for identification.

Many backwater sloughs and isolated clear pools of the Susitna River itself were seen to contain small fish, 1/2"-1" and 1"-3". Samples were taken here and most of the larger fish 1"-3" were found to be suckers and sculpin. The smaller fish, grayling or whitefish, are awaiting identification.

These clear backwater areas were first observed on Trip 1. Even at this higher water time, they were clear. Some of these areas are 2-4 miles from the nearest stream, so it's very possible that spawning occurs in these areas. It was also interesting to note that on the 1st trip, most of the grayling were congregated at the mouths of the streams and had

July 6, 1981

already spawned. This trip they were scattered throughout the streams. It could be that the grayling spawn in these backwater sloughs before entering a stream for the summer.

An excellent rearing slough was found 1/3 mile west of the mouth of Watana Creek. 15 grayling, 140-275 mm were captured in 40 minutes of rod and reel sampling. This area, at this time, had no inlet or outlet with either the Susitna or Watana Creek.

Helicopter shuttles were used to sample the upper pools (1-4 miles above the study areas) on Kosina and Tsusena Creeks. 111 grayling were marked in Kosina Creek and about 40 were tagged in Tsusena.

Heavy rainfall the last 8 days of the trip raised the creek levels and their turbidity substantially, accounting for the lower catches in the last 4 creeks on this trip.

Only 1 bear was seen this trip, at Kosina Creek. Numerous moose and 1 caribou were also seen. Helicopter time was approximately 10.5 hours of 206 time and 1.5 hours of 205 time.

On the subject of marking fish, I strongly oppose the removal of a pectoral fin. Most of the fish marked in this way were bleeding heavily and I give them little chance of surviving. These fish have to negotiate miles of creek with sustained flows of over 5 f.p.s., and without both pectoral fins, I'm sure they are severely handicapped. In my opinion, complete removal of just the adipose is adequate.

cc: T. Trent
C. Estes
J. Mauney

Table 1. Fish captured by species and stream, Susitna River Impoundment Studies, June 16-July 2, 1981.

STREAM/DATE	OTHER	BURBOT	G - R - A - Y - L - I - N - G			
			TOTAL ALL AREAS	STUDY AREA	NUMBER TAGGED	SCALE SAMPLES
Oshetna River 6/16-6/18	1 Cottid	-	98	44	82	10
Goose Creek 6/18-6/20	11 Long Nose Sucker	3	164	77	142	26
Jay Creek 6/20-6/22	8 Long Nose Sucker 1 Round Whitefish	5	181	52	153	19
Kosina Creek 6/22-6/24 <u>1/</u>	1 Long Nose Sucker 1 Round Whitefish 1 Cottid	1	263 <u>2/</u>	96	122	23
Watana Creek 6/24-6/26	57 Long Nose Sucker 1 Round Whitefish 1 Cottid	6	67	32	48	4
Deadman Creek 6/26-6/28	1 Cottid	-	86	69	68	13
Tsusena Creek 6/28-6/30 <u>1/</u>	3 Round Whitefish	2	75	21	68	19
Fog Creek 6/30-7/2	1 Cottid	-	17	17	15	6
<u>1/</u> Includes fish captured in upper pools which were shuttled into by helicopter.						
<u>2/</u> Includes 11 grayling marked with clipped adipose and left pectoral fin.						
TOTALS	83 Long Nose Sucker 6 Round Whitefish 5 Cottid	17	951	408	698	120

Table 2. Fish species captured by sampling stream and gear, proposed Susitna Impoundment Area, June 16-July 2, 1981. (Study area only)

STREAM	GEAR	TOTAL GEAR HOURS FISHED	GRAYLING	BURBOT	ROUND WHITEFISH	LONG NOSE SUCKER	COTTID						
OSHETNA RIVER:	Minnow Trap	177.5	1	-	-	-	1						
	Gillnet	-	-	-	-	-	-						
	Rod & Reel	5	43	-	-	-	-						
	Trot Line	-	-	-	-	-	-						
GOOSE CREEK:	Minnow Trap	221.5	-	-	-	-	1						
	Gillnet	44	1	-	-	11	-						
	Rod & Reel	12.5	76	-	-	-	-						
	Trot Line	88	-	3	-	-	-						
JAY CREEK:	Minnow Trap	216.5	-	-	-	-	-						
	Gillnet	18.5	3	-	1	8	-						
	Rod & Reel	5.5	49	-	-	-	-						
	Trot Line	128.5	-	5	-	-	-						
KOSINA CREEK:	Minnow Trap	212.5	2	-	-	-	1						
	Gillnet	42.5	15	-	1	7	-						
	Rod & Reel	7.3	79	-	-	-	-						
	Trot Line	86	-	1	-	-	-						
WATANA CREEK:	Minnow Trap	210	-	-	-	-	1						
	Gillnet	42	3	-	1	57	-						
	Rod & Reel	5.5	29	-	-	-	-						
	Trot Line	123	-	6	-	-	-						
DEADMAN CREEK:	Minnow Trap	207	-	-	-	-	1						
	Gillnet	-	-	-	-	-	-						
	Rod & Reel	9	69	-	-	-	-						
	Trot Line	79	-	-	-	-	-						
TSUSENA CREEK:	Minnow Trap	220.5	-	-	-	-	-						
	Gillnet	44.5	2	-	3	-	-						
	Rod & Reel	4	19	-	-	-	-						
	Trot Line	88	-	2	-	-	-						
FOG CREEK:	Minnow Trap	202	-	-	-	-	1						
	Gillnet	12.5	-	-	-	-	-						
	Rod & Reel	4	17	-	-	-	-						
	Trot Line	82	-	-	-	-	-						
TOTALS:	Minnow Trap	1667	3	-	-	-	6						
	Gillnet	204	24	-	6	83	-						
	Rod & Reel	62.8	381	-	-	-	-						
	Trot Line	674.5	-	17	-	-	-						

Table 3. Fish species tagged, Susitna Impoundment Studies, 1981.

<u>STREAM</u>	<u>DATES</u>	<u>GRAYLING</u>	<u>(CUM)</u>	<u>BURBOT</u>	<u>(CUM)</u>	<u>ROUND W.FISH</u>	<u>(CUM)</u>	<u>LONG NOSE SUCKER</u>	<u>(CUM)</u>
Oshetna R.	6/16-18	82	(96)	0	(0)	0	(0)	0	(0)
Goose Creek	6/18-20	142	(239)	0	(1)	0	(0)	9	(9)
Jay Creek	6/20-22	153	(233)	0	(2)	1	(1)	7	(7)
Kosina Cr.	6/22-24	122	(218)	0	(0)	0	(0)	0	(0)
Watana Cr.	6/24-26	48	(50)	0	(2)	0	(0)	25	(38)
Deadman Cr.	6/26-28	68	(121)	0	(0)	0	(0)	0	(0)
Tsusena Cr.	6/28-30	68	(102)	0	(0)	0	(0)	0	(0)
Fog Creek	6/30-7/2	15	(34)	0	(0)	0	(0)	0	(0)
TOTALS	6/16-7/2	698	(1093)	0	(5)	1	(1)	41	(54)

TOTAL ALL SPECIES 6/16-7/2: 740

TOTAL ALL SPECIES TO DATE: 1153

Table 4. Grayling tagging and recovery by stream, Susitna River Impoundment Studies, 1981.

<u>STREAM</u>	<u>DATES</u>	<u>NO. TAGGED</u>	<u>(CUM)</u>	<u>RECOVERY DATA</u>	
				<u>SAME TRIP</u>	<u>LONG TERM RECOVERY/%</u>
Oshetna R.	6/16-18	82	(92)	5	0/0%
Goose Cr.	6/18-20	142	(239)	20	10/7%
Jay Creek	6/20-22	153	(233)	16	10/6.5%
Kosina Cr.	6/22-24	122	(218)	9	17/13.9%
Watana Cr.	6/24-26	48	(50)	4	1/50%
Deadman Cr.	6/26-28	68	(121)	4	4/7.5%
Tsusena Cr.	6/28-30	68	(102)	1	4/11.8%
Fog Creek	6/30-7/2	15	(34)	1	4/21%
<u>TOTALS</u>	<u>6/16-7/2</u>	<u>698</u>	<u>(1093)</u>	<u>60</u>	<u>50/12.7%</u>

Table 5.

RECOVERY DATA FORM

<u>TAG #</u>	<u>DATE</u>	<u>STREAM</u>	<u>AREA</u>
✓ 3019	6/18	Goose Creek	01
3040	6/18	Goose Creek	01
3018	6/18	Goose Creek	01
3062	6/18	Goose Creek	01
3020	6/18	Goose Creek	01
3014	6/18	Goose Creek	01
3038	6/19	Goose Creek	01
3017	6/19	Goose Creek	B/W 1+2
3033	6/19	Goose Creek	03
3042	6/19	Goose Creek	1-2 mi ↑
3191	6/20	Jay Creek	01
3185	6/20	Jay Creek	01
3147	6/20	Jay Creek	01
3190	6/20	Jay Creek	B/W 1+2
3180	6/20	Jay Creek	01
3299	6/20	Jay Creek	B/W 1+2
3158	6/21	Jay Creek	03
3096	6/21	Jay Creek	↑ 5
3141	6/21	Jay Creek	01
3087	6/21	Jay Creek	05
3250	6/22	Kosina	B/W 1+2
3226	6/22	Kosina	B/W 1+2
3301	6/22	Kosina	B/W 1+2
3245	6/22	Kosina	02

Table 5 - Continued.

RECOVERY DATA FORM

<u>TAG #</u>	<u>DATE</u>	<u>STREAM</u>	<u>AREA</u>
3277	6/22	Kosina	02
3270	6/22	Kosina	02
3219	6/23	Kosina	01
3248	6/23	Kosina	01
3266	6/23	Kosina	01
3227	6/23	Kosina	01
3306	6/23	Kosina	01
3260	6/23	Kosina	01
3253	6/23	Kosina	B/W 4+5
3265	6/23	Kosina	.5 m. ↑5
3296	6/23	Kosina	.7 mi ↑5 & 01
3231	6/23	Kosina	01
3741	6/23	Kosina	B/W 4 + 5
3243	6/25	Kosina	2.1 m ↑5
3025	6/24	Watana	01
3742	6/25	Watana	01
3963	6/26	Watana	01
3316 ^{1/}	6/25	Watana	01
3329	6/27	Deadman	01
3335	6/27	Deadman	01
3344	6/27	Deadman	02
3346	6/27	Deadman	02

^{1/} Long Nose Sucker

Table 2. Catch by species and habitat location on the lower Klamath River, 1980, 1981, 1982, 1983, 1984, 1985, 1986, 1987, 1988, 1989, 1990, 1991, 1992, 1993, 1994, 1995, 1996, 1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030.

HABITAT LOCATION	SPECIES CAPTURED											
	CHINOOK 1+	CHINOOK Adult	COHO 1+	STICKLE- BACK	COTTID	LONG NOSE SUCKER	ROUND WHITE- FISH	HUMP- BACK WHITE- FISH	BURBOT	RAINBOW TROUT	SOCKEYE 1+	DOLLY VARDEN
Little Willow Creek	27	3	-	75	2	-	-	-	-	-	-	-
Mid Channel Delta Islands	2	-	-	27	-	6	-	-	-	-	-	-
Deshka River Site A	-	-	-	1,139	1	-	-	-	-	-	-	-
36 Deshka River Site B	3	-	1	719	-	-	-	-	-	-	-	-
Mid Kroto Slough	-	-	-	5	-	5	-	-	-	-	-	-
Kroto Slough Mouth	-	-	-	31	-	-	-	-	-	-	-	-
Anderson Creek	-	-	-	740	-	17	2	10	2	-	-	-
Alexander Creek Site C	4	-	2	559	-	1	-	-	-	1	-	2
Fish Creek	-	2	-	43	-	1	1	5	1	-	1	-
TOTALS	36	5	3	3,338	3	30	3	15	3	1	1	2

Table 3. Catch by species, gear type, and habitat location on the lower Susitna River, June 16-30, 1981.

HABITAT LOCATION/DATES	GEAR TYPE	TOTAL GEAR HOURS FISHED	SPECIES CAPTURED											
			CHI-NOOK 1+	CHI-NOOK Adult	COHO 1+	STICK-ELBACK	COTTID	L.NOSE SUCKER	RWHITE FISH	H.BACK W.FISH	BUR-BOT	R.BOW TROUT	SOCK-EYE 1+	DOLL VARDI
Little Willow Creek 6/18-19	MINNOW TRAP	230	27	-	-	75	2	-	-	-	-	-	-	-
	TROT LINE	44	-	1	-	-	-	-	-	-	-	-	-	-
	ROD & REEL	1	-	2	-	-	-	-	-	-	-	-	-	-
Mid Channel Delta Is. 6/17-19	MINNOW TRAP	494	2	-	-	26	-	-	-	-	-	-	-	-
	TROT LINE	49	-	-	-	-	-	-	-	-	-	-	-	-
	GILLNET	49	-	-	-	1	-	6	-	-	-	-	-	
Deshka River Site A 6/17-19	MINNOW TRAP	431	-	-	-	1139	1	-	-	-	-	-	-	-
	TROT LINE	42	-	-	-	-	-	-	-	-	-	-	-	-
37 Deshka River Site B 6/17-19	MINNOW TRAP	387	3	-	1	719	-	-	-	-	-	-	-	-
	TROT LINE	41	-	-	-	-	-	-	-	-	-	-	-	-
Mid Kroto Slough 6/19-20	MINNOW TRAP	233	-	-	-	5	-	-	-	-	-	-	-	-
	TROT LINE	47	-	-	-	-	-	-	-	-	-	-	-	-
	GILLNET	23	-	-	-	74	-	5	-	-	-	-	-	
Kroto Slough Mouth 6/20-22	MINNOW TRAP	473	-	-	-	31	-	-	-	-	-	-	-	-
	TROT LINE	93	-	-	-	-	-	-	-	-	-	-	-	-
Anderson Creek 6/21-24	MINNOW TRAP	458	-	-	-	740	-	-	-	-	-	-	-	-
	TROT LINE	91	-	-	-	-	-	-	-	-	-	-	-	-
	GILLNET	20	-	-	-	-	-	17	2	10	2	-	-	
Alexander Creek 6/22-23	MINNOW TRAP	232	4	-	2	559	-	-	-	-	-	-	-	2
	TROT LINE	47	-	-	-	-	-	-	-	-	1	-	-	-
Fish Creek 6/21-23	MINNOW TRAP	484	-	-	-	43	-	1	-	-	-	-	1	-
	TROT LINE	96	-	-	-	-	-	-	-	-	-	-	-	-
	GILLNET	49	-	2	-	-	-	1	1	5	1	-	-	-

Table 4. Total catch and species composition by gear type.

HABITAT LOCATION AND DATES	RIVER MILE	GEAR TYPE	TOTAL GEAR HOURS FISHED	S-P-E-C-I-E-S C-A-P-T-U-R-E-D													SITE TOTAL		
				CHINOOK		C-O-H-O			541 RAINBOW TROUT	610 ARCTIC GRAYLING	530 DOLLY VARDEN	LONG NOSE SUCKER	W-H-I-T-E-F-I-S-H		BURBOT	910 COTTID		680 STICKLEBACK	LANPREY
				410 0+	411 1+	430 0+	431 1+	2+	ROUND	HUMPBACK									
Rabideux Creek 24N-05W-16-AB Site #1		M.T.	365													1	1195		1196
		G.N.	17																
		T.L.	73																
Rabideux Creek 24N-05W-16-DD Site #2		M.T.	283														97		97
		G.N.	-																
		T.L.	69																
Montana Creek 23N-04W-07-AB Site #1		M.T.	355	27	30	4	36		2	1						1	166	1	200
		G.N.	-																
		T.L.	14.0																
Total Catch by Gear Type		M.T.		27	30	4	36		2	1						2	1458	1	1461
		G.N.																	
		T.L.																	

M.T. = Minnow Trap
 G.N. = Gill Net
 T.L. = Trawl Log

Table 4 . Continued.

HABITAT LOCATION AND DATES	RIVER MILE	GEAR TYPE	TOTAL GEAR HOURS FISHED	S-P-E-C-I-E-S C-A-P-T-U-R-E-D													SITE TOTALS			
				CHINOOK		C-O-H-O			541	610	630	LONG	W-H-I-T-E-F-I-S-H		BURBOT	910		660	LAMPREY	
				410	411	430	431	2+	RAINBOW TROUT	ARCTIC GRAYLING	DOLLY VARDEN	NOSE SUCKER	ROUND	HUMPBACK		COTTID		STICKLE-BACK		
Mainstem West Bank 23N-05W-24-BC Site #1		M.T.	455																	
		G.N.	-																	
		T.L.	91																	
Goose Creek 23N-04W-30-BC Site #1		M.T.	465		78	1	1										16	68	164	
		G.N.	-																	
		T.L.	93						2			1								3
Sheep Creek Slough Mouth 22N-04W-30-BA Site #1		M.T.	495		3												4	701	708	
		G.N.	-				1													
		T.L.	99																	
Total Catch by Gear Type		M.T.			81	1	1										20	769		
		G.N.																		
		T.L.							2			1								

M.T. = Minnow Trap
 G.N. = Gill Net
 T.L. = Trot Line

Table 4 . Continued.

HABITAT LOCATION AND DATES	RIVER MILE	GEAR TYPE	TOTAL GEAR HOURS FISHED	S-P-E-C-I-E-S C-A-P-T-U-R-E-D													SITE TOTALS		
				CHINOOK		C-O-H-O			541 RAINBOW TROUT	610 ARCTIC GRAYLING	530 DOLLY VARDEN	LONG NOSE SUCKER	W-H-I-T-E-F-I-S-H		BURBOT	910 COTTID		660 STICKLE-BACK	LAMPREY
				410 0+	411 1+	430 0+	431 1+	2+				ROUND	HUMPBACK						
Caswell Creek 21N-04W-06-BC Site #1		M.T.	430	6	31		3									3	755		798
		G.N.	-				1												
		T.L.	86																
Kashwitna River 21N-05W-13-AA Site #1		M.T.	455	5	258		1				11					1	85		361
		G.N.	-																
		T.L.	91					2			9								11
Rustic Wilderness 21N-05W-24-DB Site #1		M.T.	353		20											1	57		78
		G.N.	-																
		T.L.	79																
Total Catch by Gear Type		M.T.		11	309		41				11					5	897		
		G.N.																	
		T.L.						2			9								
GRAND TOTAL CATCH				38	420		5	41		6	1	21				27	1,24		1

M.T. = Minnow Trap
G.N. = Gill Net
T.L. = Trot Line

AREA	HOURS FISHED	RAINBOW TROUT	H. WHITEFI	R. WHITEFI	BURBOT	GRAYLING	LN. SUCKER	STICKLEBA	COTTID	KING SALMON		SILVER SALMON			OTHER
										0+	1+	0+	1+	2+	
MAINSTEM #2															
Gillnet	43	2	2	-	-	1	21	-	-	-	-	-	-	-	
Minnow Trap	430	-	-	-	-	-	1	104	1	-	-	-	-	-	
Trot Line	86	-	-	-	-	-	-	-	-	-	-	-	-	-	
LANE CREEK															
Gillnet	45	-	-	-	-	-	3	-	-	-	-	-	-	-	
Minnow Trap	366	-	-	-	-	-	-	32	3	-	-	-	-	-	
Trot Line	90	2	-	-	-	-	-	-	-	-	-	-	-	-	1 Dolly Varden
SLOUGH 6A															
Gillnet	41.5	-	8	11	-	-	13	-	-	-	-	-	-	-	
Minnow Trap	415	-	-	-	-	-	-	1297	1	7	-	-	-	1	
Trot Line	83	1	-	-	-	-	-	-	-	-	-	-	-	-	
MOUTH WHISKERS SLOUGH															
Gillnet	36.5	12	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	365	-	-	-	-	-	-	165	-	-	-	-	-	-	
Trot Line	73	4	2	6	-	-	11	-	-	-	-	-	-	2	
Drift Gillnet	1	-	-	-	-	-	-	-	-	-	-	-	-	-	1 Jack King
MOUTH OF WHISKERS CREEK															
Gillnet	39.5	2	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	395	-	-	-	-	-	-	315	-	-	-	-	55	2	
Trot Line	79	-	-	-	-	-	-	-	-	-	-	-	-	-	
Angling	1	7	-	-	-	-	-	-	-	-	-	-	-	-	
MOUTH OF CACHE CREEK SLOUGH															
Gillnet	24.5	-	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	435	-	-	-	-	-	-	-	1	-	-	-	-	-	
Trot Line	87	-	-	-	1	-	-	-	-	-	-	-	-	-	

Table 5. Catch by species, gear type and habitat location, Susitna River between Sunshine and Curry, June, 1981.

AREA	HOURS FISHED	RAINBOW TROUT	H. WHITEFI:	R. WHITEFI:	BURBOT	GRAYLING	LN. SUCKER	STICKLEBA	COTTID	KING SALMON		SILVER SALMON			OTHER
										0+	1+	0+	1+	2+	
MOUTH OF CACHE CREEK															
Gillnet	44.5	-	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	44.5	-	-	-	-	-	-	218	4	-	1	32	1	1	
Trot Line	69.5	-	-	-	1	-	-	-	-	-	-	-	-	-	
MOUTH OF BIRCH CREEK SLOUGH															
Gillnet.	40	-	-	-	-	-	-	-	-	-	-	-	-	-	Not utilized because of publi
Minnow Trap	410	-	-	-	-	-	-	362	1	-	16	-	-	3	
Trot Line	61	-	-	-	-	-	-	-	-	-	-	-	-	-	
MOUTH OF BIRCH CREEK															
Gillnet	40	-	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	400	-	-	-	-	1	-	575	5	-	-	-	80	-	
Trot Line	80	-	-	-	-	-	-	-	-	-	-	-	-	-	
SUNSHINE CREEK															
Gillnet	0.	-	-	-	-	-	-	-	-	-	-	-	-	-	Not utilized because of adult K
Minnow Trap	410.5	-	-	-	-	-	-	749	1	-	6	-	-	-	
Trot Line	86	-	-	-	-	-	-	-	-	-	-	-	-	-	
MAINSTEM #1 (PARKS HIGHWAY)															
Gillnet	45	-	-	-	-	-	-	-	-	-	-	-	-	-	
Minnow Trap	450	-	1	-	-	-	3	116	-	-	-	-	-	-	
Trot Line	90	-	-	-	3	-	-	-	-	-	-	-	-	-	

Table 5. Continued

Table 6. Fish captured by species and habitat location on the Susitna River between Curry and Portage Creek, June 1981.

HABITAT LOCATIONS:	CHINOOK (0+)	CHINOOK (1+)	3 SPINED STICKLEBACK	ROUND WHITEFISH	LONG NOSE SUCKER	COTTID	RAINBOW TROUT	BURBOT	PINK SALMON (0+)	ARCTIC GRAYLING	DOLLY VARDEN
MAINSTEM SUSITNA-eddy opposite Curry	-	1	19	1	2	-	1	1	-	2	1
SUSITNA SIDE CHANNEL-cut bank, 1.0 mile above Curry	-	-	-	-	3	-	-	1	-	-	-
MAINSTEM SUSITNA-gravel bar, 1.0 mile below Slough 8A	-	8	-	-	4	-	3	-	-	-	-
SLOUGH 8A	-	-	130	11	18	-	3	-	-	-	1
4TH OF JULY CREEK-mouth	2	1	-	-	-	1	3	-	4	-	-
SLOUGH 10	-	-	79	1	2	4	-	3	3	-	-
SLOUGH 11	1607	-	13	-	-	8	2	-	-	-	-
MAINSTEM SUSITNA-inside bend, 0.5 mile above Gold Creek Rail Road bridge	-	1	-	-	-	1	-	-	-	1	-
INDIAN RIVER-mouth	2	-	-	7	1	-	2	-	-	-	1
SLOUGH 20-Waterfall Creek	-	-	49	-	-	5	-	-	-	-	-
MAINSTEM SUSITNA-island, 2.0 miles below Portage Creek	-	3	2	-	-	2	-	6	-	-	-
PORTAGE CREEK-mouth	-	-	-	24	5	1	-	-	-	3	-
TOTALS	1605	14	292	44	32	22	14	11	7	6	3

Table 7. Visual estimates of salmon fry observed between Curry and Portage Creek on the Susitna River, June 1981.

HABITAT LOCATIONS:	CHINOOK (0+)	PINK (0+)	UNIDENTIFIED SALMON FRY
SLOUGH 8A	-	-	40 <u>1/</u>
4TH OF JULY CREEK (Mouth)	-	10	20 <u>1/</u>
SLOUGH 11	2,000+ <u>2/</u>	-	-
INDIAN RIVER (Mouth)	-	-	20
SLOUGH 20	50	-	60
PORTAGE CREEK (Mouth)	-	12	20
TOTALS	2,050+	22	160

1/ Estimated lengths of fry 30-40 mm.

2/ Estimated lengths of fry 20-40 mm.

DESCRIPTION SORTED BY: S5 D6 I J 82
JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR
01220112301220112001230122011200120012201120112301220112001230122011200123012201220112301220122
63073074174185296296307418418518521852952963074174185296296306307418518529630741741852963074174187418

624	OPT DEVL CANYN POWER DEVELOP ST	XXXXXX L																		
624	OPT DEVL CANYN POWER DEVELOP FIN		XXXXX L																	
625	OPTIMIZE DAM HEIGHTS ST	XXXXXX																		
625	OPTIMIZE DAM HEIGHTS CT-1								CCCCL											
625	OPTIMIZE DAM HEIGHTS FIN									L										
626	PREL DESGN WATAN POWER DEVEL ST		CCCCCCCCCCL																	
626	PREL DESGN WATAN POWER DEVEL FIN								CCCCL											
627	PREL DES DEVL CAN POWR DEVEL ST		CCCCCCCCCCL																	
627	PREL DES DEVL CAN POWR DEVEL FIN								CCCCL											
628	POWER DEVELOPMNT REPRT-DRAFT ST	XXXXX								L										
628	POWER DEVELOPMNT REPRT-DRAFT CT-1									L										
628	POWER DEVELOPMNT REPRT-DRAFT CT-2									L										
628	POWER DEVELOPMNT REPRT-DRAFT FIN									L										
629	WATANA GENERAL ARRANGEMENT ST		XXXXXX L																	
629	WATANA GENERAL ARRANGEMENT FIN								CCCCL											
629XX	EXHIBIT J MATERIAL COMPLETE																			L
630	DEVL CAN GENERAL ARRANGEMENT ST	XXXXXXXXX								L										
630	DEVL CAN GENERAL ARRANGEMENT FIN								XXX L											
630XX	EXHIBIT K MATERIAL COMPLETE									L										
630XX	EXHIBIT M MATERIAL COMPLETE																			L
631	PROJECT FEASIBL REPORT-DRAFT ST		X							L										
631	PROJECT FEASIBL REPORT-DRAFT CT-1								CCCL											
631	PROJECT FEASIBL REPORT-DRAFT CT-2									L										
631	PROJECT FEASIBL REPORT-DRAFT CT-3									L										
631	PROJECT FEASIBL REPORT-DRAFT CT-4																			CL
631	PROJECT FEASIBL REPORT-DRAFT FIN																			L
631XX	EXHIBIT L MATERIAL COMPLETE																			L
637	UPDATE GENERATION PLAN	XXXXX																		L
638	LIAISON POWER ALTS CONSULTANT	XX																		
7012	STUDY COORD-PRELIM ALTERNATV ST	CCCL																		
7012	STUDY COORD-PRELIM ALTERNATV FIN		L																	
7013	STUDY COORD-OPTIMIZED DESIGN		XXXXXXXXXXXXXXXXXXXXXXXXXX	L																
702	MONITOR FIELD ACTIVITIES CT-1	XX																		L
702	MONITOR FIELD ACTIVITIES FIN																			L
7042	WTR RES-PRE WAT&DEVL CAN ALT	XXXXXXXXX L																		
7043	WTR RES-OPT WAT&DEVL CAN DES		XXXXXXXXXXXXXXXXXXXXXXXXXX	L																
705	SOCIOECONOMIC ANALYSIS CT-1	CCCCCCCCCCL																		
705	SOCIOECONOMIC ANALYSIS FIN								CCCCCCCCCL											
705	SOCIOECONOMIC ANALYSIS CT-2	CCCCCCCCCCL																		
7061	CULTURAL ALTERNATIVE SITES ST	L																		
7061	CULTURAL ALTERNATIVE SITES FIN	CCCCCCCCCCL																		
7062	CULTURAL PRELIM ALTERNATIVES ST	XXXXXXXXXX L																		
7062	CULTURAL PRELIM ALTERNATIVES CT-1	CCCCCCCCCCL																		
7062	CULTURAL PRELIM ALTERNATIVES FIN									L										
7063	CULTURAL-OPTIMIZED DESIGN ST	XXXXXXXXXXXXXXXXXX								L										
7063	CULTURAL-OPTIMIZED DESIGN CT-1								CCCCCCCCCCL											
7063	CULTURAL-OPTIMIZED DESIGN FIN																			L
7063X	EXHIBIT V MATERIAL COMPLETE																			L
7071	LAND USE ALTERNATIVE SITES FIN		CCCCCL																	
7071	LAND USE ALTERNATIVE SITES CT-1	CCCCCCCCCCL																		
7072	LAND USE PRELIM ALTERNATIVES ST	XXXXXXXXXX																		L

47

DESCRIPTION

SORTED BY: S5 D6 I J

82

JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR
012201123012201120012301220112001220112001220112011230122011200123012201120012301220112301220122
6307307417418529629630741841851852185295296307417418529629630630741851852963073174174187418

48

7072	LAND USE PRELIM ALTERNATIVES	CT-1.	CCCCCCCCCL	
7072	LAND USE PRELIM ALTERNATIVES	FIN .	L	
7073	LAND USE OPTIMIZED DESIGN	ST XXXXXXXXXXXXXXXX	L	
7073	LAND USE OPTIMIZED DESIGN	CT-1.	CCCCCCCCCCCCCCCCCCCCCL	
7073	LAND USE OPTIMIZED DESIGN	FIN .	L	
708	RECREATION PLANNING	FIN .	XXXXX	L
708	RECREATION PLANNING	CT-2.	XXXXXXXXXXXXXXXXXX	L
7092	TRANS LINE ASSESS RTE SELCTN	CT-1.	CCCCCCCCCCCCCL	
7092	TRANS LINE ASSESS RTE SELCTN	ST CCCCL		
7092	TRANS LINE ASSESS RTE SELCTN	FIN .	CCCCCCCCCCCCCCCCCCCCCCCCCL	
7101	FISH ECOLOGY ALTERNATV SITES	CT-2.	XXXXXXXXXXXXL	
7101	FISH ECOLOGY ALTERNATV SITES	FIN .	L	
7101	FISH ECOLOGY ALTERNATV SITES	CT-1	XXXXXXXXXXXXXL	
7102	FISH ECOLOGY PRELIM ALTERNAT	ST XXXXXXXX	L	
7102	FISH ECOLOGY PRELIM ALTS	CT-1.	XXXXXXXXXXXXL	
7102	FISH ECOLOGY PRELIM ALTERNAT	FIN .	L	
7103	FISH ECOLOGY OPTIMIZED DESGN	ST XXXXXXXXXXXXXXXX	L	
7103	FISH ECOLOGY OPTIMIZED DESGN	CT-1.	XXXXXXXXXXXXXXXXXXXXXL	
7103	FISH ECOLOGY OPTIMIZED DESGN	FIN .	L	
7111	WILDLIFE ECOLOGY ALTER SITES	CT-1.	XXXL	
7111	WILDLIFE ECOLOGY ALTER SITES	FIN .	XXXXXXXXXXXXL	
7111	WILDLIFE ECOLOGY ALTER SITES	CT-2.	XXXXXXXXXXXXXXXXXXL	
7112	WILDLIFE ECOLOGY PRELM ALTER	ST XXXXXXXX	L	
7112	WILDLIFE ECOLOGY PRELM ALTER	CT-1.	XXXXXXXXXXXX	L
7112	WILDLIFE ECOLOGY PRELM ALTER	FIN .	L	
7113	WILDLIFE ECOLOGY OPTIM DESGN	ST XXXXXXXXXXXXXXXX	L	
7113	WILDLIFE ECOLOGY OPTIM DESGN	CT-1.	XXXXXXXXXXXXXXXXXXXXXL	
7113	WILDLIFE ECOLOGY OPTIM DESGN	FIN .	L	
7121	PLANT ECOLOGY ALTERNTV SITES	FIN .	CCCL	
7121	PLANT ECOLOGY ALTERNTV SITES	CT-1	CCCCCCCCCCCCCCCCCCCCCL	
7122	PLANT ECOLOGY PRELM ALTERNAT	ST XXXXXXXX	L	
7122	PLANT ECOLOGY PRELM ALTERNAT	CT-1.	CCCCCCCCCL	
7122	PLANT ECOLOGY PRELM ALTERNAT	FIN .	L	
7123	PLANT ECOLOGY OPTIMIZD DESGN	ST XXXXXXXXXXXXXXXX	L	
7123	PLANT ECOLOGY OPTIMIZD DESGN	CT-1.	CCCCCCCCCCCCCCCCCCCCCCCCCL	
7123	PLANT ECOLOGY OPTIMIZD DESGN	FIN .	L	
714	ACCESS RD ENVIRONMENT ANALY	CT-1	XXXXXXXXXXXXXXXXXXXXXXXXXXXXXL	
714	ACCESS RD ENVIRONMENT ANALY	FIN .	XXXXXXXXXXL	
715	PREP FOR FERC EXHIBIT-DRAFT	ST XXXXXXXX	L	
715	PREP FOR FERC EXHIBIT-DRAFT	CT-1.	CCCCCL	
715	PREP FOR FERC EXHIBIT-DRAFT	FIN .	L	
715XX	EXHIBIT W MATERIAL COMPLETE	.	L	
715XX	EXHIBIT S MATERIAL COMPLETE	.	L	
801	SELECT INITIAL CORRIDORS	FIN X	L	
8021	LOAD FLOW ANALYSIS	ST L		
8021	LOAD FLOW ANALYSIS	FIN .	CCCCCL	
80221	PRELIMINARY ELEC SYSTEM	CT-1	CCCCCCCCCL	
80221	PRELIMINARY ELEC SYSTEM	FIN .	L	
80222	RECOMMEND ELEC SYS	.	CCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCL	
803	FINAL ROUTE SELECTION 1981	ST	CCCCCL	
803	FINAL ROUTE SELECTION 1981	CT-1.	CCCCCL	

DESCRIPTION

SORTED BY: 55 D6 I J

82

JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR
0122011230122011200123012201120012001220112011230122011200123012201220112301220122
6307307417418529629630741841851852185295296307417418529629630630741851852963073074174187418

49

Table with columns for ID, Description, Status, and a grid of activity markers (L, C, XL, XXL, CL, CCL) across months. Rows include items like 'FINAL ROUTE SELECTION 1981', 'TOWER HARDWARE & CONDUCTOR STUDY', 'SUBSTATIONS', 'DISPATCH CTR & COMMUNICATIONS', 'TRANS LINE COST ESTIMATES', 'ASSEMBLE COST-SCHEDULE DATA', 'PREP PRELIM COST ESTIMATES', 'COST ESTIMATE UPDATES', 'EXHIBIT N MATERIAL COMPLETE', 'ENGR COST & SCHEDULE PRELIM/FINAL', 'EXHIBIT O MATERIAL COMPLETE', 'CONTINGENCY ANALYSIS', 'IMPACT OF NEW FERC REGULATIONS', '1ST/2ND UPDATE-REGULATORY REQ', 'DATA FROM OTHERS', 'EXHIBIT A B & C MATERIAL COMPLETE', 'COORD EXHIBIT PREPARATION', 'PREPARE EXHIBIT E/T', 'PREP APPLICATN FORM-DRAFT', 'REVIEW AND CORRECT', 'EXTERNAL REVIEW', 'PRINT LICENSE APPLICATION', 'PROJECT OVERVIEW', 'INTERNAL REPORTS', 'EXHIBIT U MATERIAL COMPLETE', 'SUSITNA BASE PLAN RISK ANALY', 'SUSITNA FINANCE RISK ANALYSIS', 'RESOLUTION TAX ISSUE', 'IDENTIFY PARTIES INTEREST'.

DESCRIPTION SORTED BY: 55 D6 I J 82
JUL AUG SEP OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP OCT NOV DEC JAN FEB MAR
0122011230122011200123012201120012001220112011230122011200123012201120012201220112301220122
6307307417418529629630741841851852185295296307417418529629630630741851852963073074174187418

1108	REVENUE ASSURANCE	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
1109	LIAISON APA BOND UNDERWRITER	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
1109XX	EXHIBIT G MATERIAL COMPLETE	.	L
12022	CONDUCT PUBLIC MEETING #2	. XXXX	L
12023	CONDUCT PUBLIC MEETING #3	. XXXX	L
12031	CONDUCT WORKSHOPS 1,2,3	XXX	L
12032	CONDUCT WORKSHOPS 4,5,6	. XXXXXXXXXXXXX	L
1204	PREP PUBLISH DISTRIB MATERIAL	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
1205	PREP MAINTAIN ACTION LIST	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
13013	PROJECT PROCED MANUAL-UPDATE	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
13042	SCHEDULE CONTROL SYS UPDATE	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
13052	COST CONTROL SYSTEM-OP	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
13062	MANPOWER LOADNG SCHED-UPDATE	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
1310	SUB CONTRACT ADMINISTRATION	XXXXXXXXXXXXXXXXXXXXXXXXXXXX	L
XXX	PROJECT COMPLETE XXX	.	L

CFM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	Z
20400	20000	50	R	OPA	C2	2022	6JUL81	18JUN82	13JUL81	25JUN82	1	
20400	20600	50	R	OPA	C2	203	6JUL81	18JUN82	13JUL81	25JUN82	1	
215A0	215B0	0		OPA	1 C3	204XX	6JUL81	3JUL81	30NOV81	27NOV81	21	
21700	230A0	3		OPA	C2	205	6JUL81	24JUL81	20JUL81	7AUG81	2	
220A0	22000	2		OPA	C2	205	27JUL81	7AUG81	10AUG81	21AUG81	2	
21000	21100	19	R	OPA	C2	206	6JUL81	13NOV81	15FEB82	25JUN82	32	
25400	25500	3	R	OPA	C3	207	6JUL81	24JUL81	13JUL81	31JUL81	1	
241A0	24200	3	R	OPA	C3	2082	6JUL81	24JUL81	10AUG81	28AUG81	5	
22600	22800	7	R	OPA	C3	210	6JUL81	21AUG81	6JUL81	21AUG81	0	CRITICAL
27700	27200	1	R	OPA	C3	213	6JUL81	10JUL81	20JUL81	24JUL81	2	
27000	27200	2		OPA	C3	214	6JUL81	17JUL81	13JUL81	24JUL81	1	
27200	27400	3		OPA	C3	214	20JUL81	7AUG81	7SEP81	25SEP81	7	
26000	26200	2	R	OPA	C4	215	6JUL81	17JUL81	20JUL81	31JUL81	2	
24600	24800	4	R	OPA	C3	216	6JUL81	31JUL81	3AUG81	28AUG81	4	
36500	36800	38	R	OPB	1 C4	3022	6JUL81	26MAR82	13JUL81	2APR82	1	
37600	37700	17	R	OPB	1 C4	3033	6JUL81	30OCT81	6JUL81	30OCT81	0	CRITICAL
37700	37800	22		OPB	1 C4	3033	2NOV81	2APR82	2NOV81	2APR82	0	CRITICAL
33500	34600	2		OPB	1 C4	3041	6JUL81	17JUL81	30NOV81	11DEC81	21	
32300	34500	4		OPB	1 C4	3042	6JUL81	31JUL81	16NOV81	11DEC81	19	
344A0	34500	3	R	OPB	1 C4	3043	6JUL81	24JUL81	6JUL81	24JUL81	0	CRITICAL
34500	34600	20		OPB	1 C4	3043	27JUL81	11DEC81	27JUL81	11DEC81	0	CRITICAL
34600	34800	6		OPB	1 C4	3043	14DEC81	22JAN82	21DEC81	29JAN82	1	
35000	35200	4		OPB	1 C4	3044	14DEC81	8JAN82	14DEC81	8JAN82	0	CRITICAL
35200	35400	4		OPB	1 C4	3044	11JAN82	5FEB82	11JAN82	5FEB82	0	CRITICAL
33700	33900	4	R	OPB	1 C4	3045	6JUL81	31JUL81	6JUL81	31JUL81	0	CRITICAL
39600	39800	37	R	OPB	1 C4	3046	6JUL81	19MAR82	20JUL81	2APR82	2	
35400	354A0	0		OPB	1 C4	304XX	8FEB82	5FEB82	19APR82	16APR82	10	
35400	354B0	0		OPB	1 C4	304XX	8FEB82	5FEB82	19APR82	16APR82	10	
31800	32000	10	R	OPB	1 C4	3053	6JUL81	11SEP81	19OCT81	25DEC81	15	
32000	32200	5		OPB	1 C4	3053	16NOV81	18DEC81	28DEC81	29JAN82	6	
30200	30400	8	R	OPB	1 C4	3061	6JUL81	28AUG81	6JUL81	28AUG81	0	CRITICAL
30400	30600	17		OPB	1 C4	3061	31AUG81	25DEC81	5OCT81	29JAN82	5	
39000	39100	8		OPB	1 C4	3063	6JUL81	28AUG81	20JUL81	11SEP81	2	
39200	39300	6	R	OPB	1 C4	3064	6JUL81	14AUG81	3AUG81	11SEP81	4	
35600	35800	3	R	OPB	1 C4	3071	6JUL81	24JUL81	24AUG81	11SEP81	7	
35800	36000	6		OPB	1 C4	3071	27JUL81	42F81	21SEP81	30OCT81	8	
33600	33800	14		OPB	1 C4	3072	7SEP81	11DEC81	2NOV81	5FEB82	8	
33800	34000	4		OPB	1 C4	3072	8FEB82	5MAR82	8FEB82	5MAR82	0	CRITICAL
31100	31300	10	R	OPB	1 C4	309	6JUL81	11SEP81	7DEC81	12FEB82	22	
31200	31500	8	R	OPB	C4	3102	6JUL81	25AUG81	6JUL81	28AUG81	0	CRITICAL
31500	31400	22		OPB	C4	3102	31AUG81	29JAN82	31AUG81	29JAN82	0	CRITICAL
45800	46000	4	R	OPB	1 C1	408	6JUL81	31JUL81	6JUL81	31JUL81	0	CRITICAL
46000	46200	6		OPB	1 C1	408	3AUG81	11SEP81	17MAY82	25JUN82	41	
43800	43000	27	R	OPA	C4	409	6JUL81	8JAN82	21DEC81	25JUN82	24	
40700	41800	5	R	OPB	1 C1	410	6JUL81	7AUG81	5OCT81	6NOV81	13	
42400	42400	16	R	OPA	C4	411	6JUL81	23OCT81	5MAR82	25JUN82	35	
41400	41600	16	R	OPB	1 C1	412	6JUL81	23OCT81	6JUL81	23OCT81	0	CRITICAL
41600	41800	2		OPB	1 C1	412	26OCT81	6NOV81	26OCT81	6NOV81	0	CRITICAL
41800	42000	4		OPB	1 C1	412	9NOV81	4DEC81	9NOV81	4DEC81	0	CRITICAL
44400	44600	3	R	OPB	1 C1	413	6JUL81	24JUL81	6JUL81	24JUL81	0	CRITICAL
44600	41800	15		OPB	1 C1	413	27JUL81	6NOV81	27JUL81	6NOV81	0	CRITICAL

51

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL	
44600	41800	15	OPB	1 C1	413 GROUND MOTION STUDIES	FIN	27JUL81	6NOV81	27JUL81	6NOV81	0	0	1 CRITICAL
45400	41800	18	R OPB	1 C1	414 DAM STABILITY CONSULTING		6JUL81	6NOV81	6JUL81	6NOV81	0	0	1 CRITICAL
45300	45400	7	R OPB	1 C1	415 SOIL SUSCEPTBTY-SEISMIC FAIL	CT-1	6JUL81	21AUG81	6JUL81	21AUG81	0	0	1 CRITICAL
45400	45700	6	OPB	1 C1	415 SOIL SUSCEPTBTY-SEISMIC FAIL	FIN	24AUG81	20CT81	14DEC81	22JAN82	16	16	1 CRITICAL
52600	526A0	8	R OPB	C4	506 1981 EXPLORATION PROGRAM	CT-1	6JUL81	28AUG81	6JUL81	28AUG81	0	0	1 CRITICAL
526A0	52700	5	OPB	C4	506 1981 EXPLORATION PROGRAM	FIN	31AUG81	20CT81	31AUG81	20CT81	0	0	1 CRITICAL
53800	54000	9	OPB	1 C1	507 1982-4 PROGRAM DESIGN		6JUL81	4SEP81	1FEB82	24PR82	30	30	1 CRITICAL
51800	51800	6	R OPB	1 C1	5081 DATA ASSEMBLY-1980	FIN	6JUL81	14AUG81	20JUL81	28AUG81	2	0	1 CRITICAL
53000	53200	13	R OPB	1 C1	5082 DATA ASSEMBLY-1981 DRAFT	CT-1	6JUL81	20CT81	6JUL81	20CT81	0	0	1 CRITICAL
53200	53300	3	OPB	1 C1	5082 DATA ASSEMBLY-1981 DRAFT	FIN	50CT81	230CT81	1MAR82	19MAR82	21	0	1 CRITICAL
53400	53500	3	OPB	1 C1	5083 DATA ASSEMBLY FINAL-DRAFT	ST	50CT81	230CT81	1MAR82	19MAR82	21	0	1 CRITICAL
53500	53600	4	OPB	1 C1	5083 DATA ASSEMBLY FINAL-DRAFT	FIN	260CT81	20NOV81	22MAR82	16APR82	21	21	1 CRITICAL
631A0	63200	4	R OPB	1 C5	607 PRELIM WATANA DAM ALTERNATES	CT-2	6JUL81	31JUL81	20JUL81	14AUG81	2	0	1 CRITICAL
63200	63300	1	OPB	1 C5	607 PRELIM WATANA DAM ALTERNATES	CT-3	3AUG81	7AUG81	17AUG81	21AUG81	2	0	1 CRITICAL
63300	633A0	0	OPB	1 C5	607 PRELIM WATANA DAM ALTERNATES	FIN	10AUG81	7AUG81	24AUG81	21AUG81	2	0	1 CRITICAL
64600	64700	2	R OPB	1 C6	608 PRELIM DEVIL CANYON DAM ALT	CT-2	6JUL81	17JUL81	20JUL81	31JUL81	2	0	1 CRITICAL
64700	64800	0	OPB	1 C6	608 PRELIM DEVIL CANYON DAM ALT	FIN	3AUG81	31JUL81	3AUG81	31JUL81	0	0	1 CRITICAL
69300	69400	3	R OPB	1 C4	609 ESTAB WATANA DESIGN CRITERIA	CT-2	17AUG81	4SEP81	14SEP81	20CT81	4	4	1 CRITICAL
69400	69500	1	OPB	1 C4	609 ESTAB WATANA DESIGN CRITERIA	FIN	50CT81	90CT81	50CT81	90CT81	0	0	1 CRITICAL
63500	63600	2	R OPB	1 C4	610 ESTAB DEVIL CANYN DESGN CRIT	CT-1	17AUG81	28AUG81	31AUG81	11SEP81	2	0	1 CRITICAL
63600	63700	3	R OPB	1 C4	610 ESTAB DEVIL CANYN DESGN CRIT	CT-2	31AUG81	18SEP81	14SEP81	20CT81	2	0	1 CRITICAL
63700	63800	1	OPB	1 C4	610 ESTAB DEVIL CANYN DESGN CRIT	FIN	50CT81	90CT81	50CT81	90CT81	0	0	1 CRITICAL
66200	66300	5	R OPB	1 C5	611 PRELIM DESIGN WATANA DAM	ST	6JUL81	7AUG81	31AUG81	20CT81	8	0	1 CRITICAL
66300	66400	9	OPB	1 C5	611 PRELIM DESIGN WATANA DAM	CT-1	50CT81	4DEC81	50CT81	4DEC81	0	0	1 CRITICAL
66400	66500	4	OPB	1 C5	611 PRELIM DESIGN WATANA DAM	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1 CRITICAL
65200	65300	10	OPB	1 C6	612 PREL DESIGN DEVIL CANYON DAM	ST	3AUG81	90CT81	3AUG81	90CT81	0	0	1 CRITICAL
65300	65400	8	OPB	1 C6	612 PREL DESIGN DEVIL CANYON DAM	CT-1	120CT81	4DEC81	120CT81	4DEC81	0	0	1 CRITICAL
65400	65500	4	OPB	1 C6	612 PREL DESIGN DEVIL CANYON DAM	FIN	7DEC81	1JAN82	7DEC81	1JAN82	0	0	1 CRITICAL
69800	69900	11	OPB	1 C4	613 DAM SELECTION REPORT-DRAFT	ST	3AUG81	160CT81	190CT81	1JAN82	11	11	1 CRITICAL
69900	68500	5	OPB	1 C4	613 DAM SELECTION REPORT-DRAFT	FIN	4JAN82	5FEB82	4JAN82	5FEB82	0	0	1 CRITICAL
61200	61300	1	R OPB	1 C4	614 SPILLWAY DESIGN CRITERIA	FIN	6JUL81	10JUL81	13JUL81	17JUL81	1	0	1 CRITICAL
60600	60700	10	OPB	1 C5	615 WATANA SPILLWAY ALTERNATIVES	FIN	10AUG81	160CT81	24AUG81	300CT81	2	0	1 CRITICAL
61300	60600	2	R OPB	1 C5	615 WATANA SPILLWAY ALTERNATIVES	ST	13JUL81	24JUL81	10AUG81	21AUG81	4	0	1 CRITICAL
61300	61400	3	OPB	1 C6	616 DEVL CAN SPILLWAY ALTERNATIVE	ST	13JUL81	31JUL81	20JUL81	7AUG81	1	0	1 CRITICAL
61400	61500	8	OPB	1 C6	616 DEVL CAN SPILLWAY ALTERNATIVE	FIN	3AUG81	25SEP81	10AUG81	20CT81	1	0	1 CRITICAL
62100	62200	4	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	ST	6JUL81	31JUL81	50CT81	300CT81	13	11	1 CRITICAL
62200	62300	4	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	CT-1	190CT81	13NOV81	2NOV81	27NOV81	2	0	1 CRITICAL
62300	62400	10	OPB	1 C5	617 PRELIM DESGN WATANA SPILLWAY	FIN	16NOV81	22JAN82	30NOV81	5FEB82	2	1	1 CRITICAL
61500	61600	6	OPB	1 C6	618 PRELIM, DES DEVIL CAN SPILWAY	ST	28SEP81	6NOV81	50CT81	13NOV81	1	0	1 CRITICAL
61600	61700	12	OPB	1 C6	618 PRELIM, DES DEVIL CAN SPILWAY	FIN	9NOV81	29JAN82	16NOV81	5FEB82	1	0	1 CRITICAL
64900	65000	6	OPB	1 C4	619 SPILLWAY SELECTN REPRT-DRAFT	ST	190CT81	27NOV81	28DEC81	5FEB82	10	0	1 CRITICAL
65000	65100	5	OPB	1 C4	619 SPILLWAY SELECTN REPRT-DRAFT	FIN	1FEB82	5MAR82	8FEB82	12MAR82	1	1	1 CRITICAL
66000	6A100	3	OPB	1 C5	620 ACCESS & CAMP FACILITIES	ST	6JUL81	24JUL81	3AUG81	21AUG81	4	4	1 CRITICAL
66100	6A200	8	OPB	1 C5	620 ACCESS & CAMP FACILITIES	FIN	24AUG81	160CT81	24AUG81	160CT81	0	0	1 CRITICAL
60000	60100	6	OPB	1 C5	621 WATANA DIVERSION SCHEMES	ST	6JUL81	14AUG81	21SEP81	300CT81	11	9	1 CRITICAL
60100	60200	8	OPB	1 C5	621 WATANA DIVERSION SCHEMES	FIN	190CT81	11DEC81	2NOV81	25DEC81	2	0	1 CRITICAL
67300	67400	11	OPB	1 C6	622 DEVIL CANYON DIVERSN SCHEMES	ST	6JUL81	18SEP81	120CT81	25DEC81	14	1	1 CRITICAL
67400	67500	0	OPB	1 C6	622 DEVIL CANYON DIVERSN SCHEMES	FIN	28SEP81	25SEP81	28DEC81	25DEC81	13	0	1 CRITICAL
61800	61900	6	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	ST	10AUG81	18SEP81	24AUG81	20CT81	2	2	1 CRITICAL
61900	62000	8	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	CT-1	50CT81	27NOV81	50CT81	27NOV81	0	0	1 CRITICAL
62000	62100	5	OPB	1 C4	623 OPT WATANA POWER DEVELOPMENT	FIN	30NOV81	1JAN82	30NOV81	1JAN82	0	0	1 CRITICAL

52

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	SL	
65600	65700	6	OPB	1 C4	624 OPT DEVL CANYN POWER DEVELOP	ST	5OCT81	13NOV81	19OCT81	27NOV81	2	0	
65700	65800	5	OPB	1 C4	624 OPT DEVL CANYN POWER DEVELOP	FIN	16NOV81	18DEC81	30NOV81	1JAN82	2	2	
63900	64000	6	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	ST	6JUL81	14AUG81	23NOV81	1JAN82	20	20	
64000	64100	5	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	CT-1	4JAN82	5FEB82	4JAN82	5FEB82	0	0	
64100	64200	0	OPB	1 C4	625 OPTIMIZE DAM HEIGHTS	FIN	8FEB82	5FEB82	8FEB82	5FEB82	0	0	
69500	69600	12	OPB	1 C5	626 PREL DESGN WATAN POWER DEVEL	ST	12OCT81	1JAN82	12OCT81	1JAN82	0	0	
69600	69700	5	OPB	1 C5	626 PREL DESGN WATAN POWER DEVEL	FIN	4JAN82	5FEB82	4JAN82	5FEB82	0	0	
66600	66700	12	OPB	1 C6	627 PREL DES DEVL CAN POWR DEVEL	ST	12OCT81	1JAN82	12OCT81	1JAN82	0	0	
66700	66800	5	OPB	1 C6	627 PREL DES DEVL CAN POWR DEVEL	FIN	4JAN82	5FEB82	4JAN82	5FEB82	0	0	
67600	67700	5	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	ST	12OCT81	13NOV81	28DEC81	29JAN82	11	11	
67700	67800	1	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	CT-1	1FEB82	5FEB82	1FEB82	5FEB82	0	0	
67800	67900	1	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	CT-2	8FEB82	12FEB82	8FEB82	12FEB82	0	0	
67900	68000	4	OPB	1 C4	628 POWER DEVELOPMNT REPRT-DRAFT	FIN	15FEB82	12MAR82	15FEB82	12MAR82	0	0	
60300	60400	6	OPB	1 C5	629 WATANA GENERAL ARRANGEMENT	ST	14DEC81	22JAN82	28DEC81	5FEB82	0	0	
60400	60500	5	OPB	1 C5	629 WATANA GENERAL ARRANGEMENT	FIN	8FEB82	12MAR82	8FEB82	12MAR82	0	0	
60500	605A0	0	OPB	1 C5	629XX EXHIBIT J MATERIAL COMPLETE		15MAR82	12MAR82	19APR82	16APR82	5	5	
60800	60900	8	OPB	1 C6	630 DEVL CAN GENERAL ARRANGEMENT	ST	28SEP81	20NOV81	22DEC81	19FEB82	13	11	
60900	61000	3	OPB	1 C6	630 DEVL CAN GENERAL ARRANGEMENT	FIN	8FEB82	24FEB82	22FEB82	12MAR82	2	2	
61000	610A0	0	OPB	1 C5	630XX EXHIBIT K MATERIAL COMPLETE		1MAR82	24FEB82	15MAR82	12MAR82	2	2	
68000	680A0	0	OPB	1 C4	630XX EXHIBIT M MATERIAL COMPLETE		15MAR82	12MAR82	19APR82	16APR82	5	5	
68400	68500	1	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	ST	19OCT81	23OCT81	1FEB82	5FEB82	15	15	
68500	68600	4	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-1	8FEB82	5MAR82	8FEB82	5MAR82	0	0	
68600	68700	1	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-2	8MAR82	12MAR82	8MAR82	12MAR82	0	0	
68700	68800	3	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-3	15MAR82	2APR82	15MAR82	2APR82	0	0	
68800	68900	2	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	CT-4	5APR82	16APR82	5APR82	16APR82	0	0	
68900	69000	0	OPB	1 C4	631 PROJECT FEASIBL REPORT-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	
69000	690A0	0	OPB	1 C4	631XX EXHIBIT L MATERIAL COMPLETE		19APR82	16APR82	19APR82	16APR82	0	0	
60100	60200	5	R	OPB	1 C2	637 UPDATE GENERATION PLAN		6JUL81	7AUG81	29MAR82	30APR82	38	45
68800	68900	50	R	OPB	1 C2	638 LIAISON POWER ALTS CONSULTANT		6JUL81	18JUN82	13JUL81	25JUN82	1	1
71100	71600	0	OPB	1 C8	7011 STUDY COORD-ALTERNATIVE SITE	FIN	6JUL81	3JUL81	6JUL81	3JUL81	0	0	
71600	71800	4	R	OPB	1 C8	7012 STUDY COORD-PRELIM ALTERNATV	ST	6JUL81	31JUL81	6JUL81	31JUL81	0	0
71800	72000	0	OPB	1 C8	7012 STUDY COORD-PRELIM ALTERNATV	FIN	3AUG81	31JUL81	21SEP81	18SEP81	7	7	
72000	72200	20	R	OPB	1 C8	7013 STUDY COORD-OPTIMIZED DESIGN		31AUG81	15JAN82	21SEP81	5FEB82	3	3
79300	79400	46	R	OPB	1 C8	702 MONITOR FIELD ACTIVITIES	CT-1	6JUL81	21MAY82	10AUG81	25JUN82	5	5
79400	79500	0	OPB	1 C8	702 MONITOR FIELD ACTIVITIES	FIN	24MAY82	21MAY82	28JUN82	25JUN82	5	5	
71500	70000	8	R	OPB	1 C8	7042 WTR RES-PRE WAT&DEVL CAN ALT		6JUL81	28AUG81	27JUL81	18SEP81	3	3
72000	70600	20	R	OPB	1 C8	7043 WTR RES-OPT WAT&DEVL CAN DES		31AUG81	15JAN82	21SEP81	5FEB82	3	3
73100	73300	12	R	OPB	1 C8	705 SOCIOECONOMIC ANALYSIS	CT-1	6JUL81	25SEP81	6JUL81	25SEP81	0	0
73200	73400	9	OPB	1 C8	705 SOCIOECONOMIC ANALYSIS	FIN	15FEB82	16APR82	15FEB82	16APR82	0	0	
73300	73200	20	OPB	1 C8	705 SOCIOECONOMIC ANALYSIS	CT-2	28SEP81	12FEB82	28SEP81	12FEB82	0	0	
78600	78800	1	R	OPB	1 C8	7061 CULTURAL ALTERNATIVE SITES	ST	6JUL81	10JUL81	6JUL81	10JUL81	0	0
78700	79000	12	R	OPB	1 C8	7061 CULTURAL ALTERNATIVE SITES	FIN	13JUL81	2OCT81	13JUL81	2OCT81	0	0
78900	79000	8	OPB	1 C9	7062 CULTURAL PRELIM ALTERNATIVES	ST	6JUL81	28AUG81	10AUG81	2OCT81	5	5	
79000	79100	10	OPB	1 C8	7062 CULTURAL PRELIM ALTERNATIVES	CT-1	5OCT81	11DEC81	5OCT81	11DEC81	0	0	
79100	79700	0	OPB	1 C8	7062 CULTURAL PRELIM ALTERNATIVES	FIN	14DEC81	11DEC81	14DEC81	11DEC81	0	0	
79500	79700	15	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN	ST	6JUL81	16OCT81	31AUG81	11DEC81	8	8	
79700	79800	18	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN	CT-1	14DEC81	16APR82	14DEC81	16APR82	0	0	
79800	79900	0	OPB	1 C8	7063 CULTURAL-OPTIMIZED DESIGN	FIN	19APR82	16APR82	19APR82	16APR82	0	0	
79900	799A0	0	OPB	1 C8	7063XX EXHIBIT V MATERIAL COMPLETE		19APR82	16APR82	19APR82	16APR82	0	0	
75300	76000	6	OPB	1 C8	7071 LAND USE ALTERNATIVE SITES	FIN	19OCT81	27NOV81	19OCT81	27NOV81	0	0	
75400	75300	15	R	OPB	1 C8	7071 LAND USE ALTERNATIVE SITES	CT-1	6JUL81	16OCT81	6JUL81	16OCT81	0	0

53

CFM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	SL		
70900	76000	9	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES	ST	6JUL81	28AUG81	50CT81	27NOV81	13	13		
76000	76100	10	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES	CT-1	30NOV81	5FEB82	30NOV81	5FEB82	0	0	CRITICAL	
76100	76800	0	OPB	1 C8	7072 LAND USE PRELIM ALTERNATIVES	FIN	8FEB82	5FEB82	8FEB82	5FEB82	0	0	CRITICAL	
76700	76800	15	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN	ST	6JUL81	16OCT81	26OCT81	5FEB82	16	16		
76800	76900	20	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN	CT-1	8FEB82	25JUN82	8FEB82	25JUN82	0	0	CRITICAL	
76900	77000	0	OPB	1 C8	7073 LAND USE OPTIMIZED DESIGN	FIN	28JUN82	25JUN82	28JUN82	25JUN82	0	0	CRITICAL	
72600	72800	5	OPB	1 C8	708 RECREATION PLANNING	FIN	8FEB82	12MAR82	15MAR82	16APR82	5	5		
72700	72800	17	R	OPB	1 C8	708 RECREATION PLANNING	CT-2	31AUG81	25DEC81	19OCT81	12FEB82	7	7	
73500	73600	12	OPB	1 C8	7092 TRANS LINE ASSESS RTE SELCTN	CT-1	10AUG81	30OCT81	10AUG81	30OCT81	0	0	CRITICAL	
73500	73500	5	R	OPB	1 C8	7092 TRANS LINE ASSESS RTE SELCTN	ST	6JUL81	7AUG81	6JUL81	7AUG81	0	0	CRITICAL
73600	73680	24	OPB	1 C8	7092 TRANS LINE ASSESS RTE SELCTN	FIN	2NOV81	16APR82	2NOV81	16APR82	0	0	CRITICAL	
73700	73800	11	R	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES	CT-2	28SEP81	11DEC81	5OCT81	18DEC81	1	1	
73800	74200	0	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES	FIN	14DEC81	11DEC81	21DEC81	18DEC81	1	1		
73900	73700	12	OPB	1 C8	7101 FISH ECOLOGY ALTERNATV SITES	CT-1	6JUL81	25SEP81	13JUL81	20CT81	1	1		
74100	74200	8	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT	ST	6JUL81	28AUG81	26OCT81	18DEC81	16	16		
74200	74300	10	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTS	CT-1	14DEC81	19FEB82	21DEC81	26FEB82	1	1		
74300	74600	0	OPB	1 C8	7102 FISH ECOLOGY PRELIM ALTERNAT	FIN	22FEB82	19FEB82	1MAR82	26FEB82	1	1		
74500	74600	15	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	ST	6JUL81	16OCT81	16NOV81	26FEB82	19	19		
74600	74700	17	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	CT-1	22FEB82	18JUN82	1MAR82	25JUN82	1	1		
74700	74800	0	OPB	1 C8	7103 FISH ECOLOGY OPTIMIZED DESGN	FIN	21JUN82	18JUN82	28JUN82	25JUN82	1	1		
74900	75000	3	R	OPB	1 C8	7111 WILDLIFE ECOLOGY ALTER SITES	CT-1	20JUL81	7AUG81	27JUL81	14AUG81	1	1	
75000	75100	10	OPB	1 C8	7111 WILDLIFE ECOLOGY ALTER SITES	FIN	23NOV81	29JAN82	30NOV81	5FEB82	1	1		
75000	75000	15	OPB	1 C8	7111 WILDLIFE ECOLOGY ALTER SITES	CT-2	10AUG81	20NOV81	17AUG81	27NOV81	1	1		
75500	75600	8	OPB	1 C8	7112 WILDLIFE ECOLOGY PRELM ALTER	ST	6JUL81	28AUG81	5OCT81	27NOV81	13	13		
75600	75700	10	OPB	1 C8	7112 WILDLIFE ECOLOGY PRELM ALTER	CT-1	5OCT81	11DEC81	30NOV81	5FEB82	9	9		
75700	76400	0	OPB	1 C8	7112 WILDLIFE ECOLOGY PRELM ALTER	FIN	1FEB82	29JAN82	8FEB82	5FEB82	1	1		
76300	76400	15	OPB	1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	ST	6JUL81	16OCT81	26OCT81	5FEB82	16	16		
76400	76500	20	OPB	1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	CT-1	1FEB82	18JUN82	8FEB82	25JUN82	1	1		
76500	76600	0	OPB	1 C8	7113 WILDLIFE ECOLOGY OPTIM DESGN	FIN	21JUN82	18JUN82	28JUN82	25JUN82	1	1		
77200	77500	4	OPB	1 C8	7121 PLANT ECOLOGY ALTERNATV SITES	FIN	2NOV81	27NOV81	2NOV81	27NOV81	0	0	CRITICAL	
77300	77200	17	R	OPB	1 C8	7121 PLANT ECOLOGY ALTERNATV SITES	CT-1	6JUL81	30OCT81	6JUL81	30OCT81	0	0	CRITICAL
77400	77500	8	OPB	1 C8	7122 PLANT ECOLOGY PRELM ALTERNAT	ST	6JUL81	28AUG81	5OCT81	27NOV81	13	13		
77500	77600	10	OPB	1 C8	7122 PLANT ECOLOGY PRELM ALTERNAT	CT-1	30NOV81	5FEB82	30NOV81	5FEB82	0	0	CRITICAL	
77600	77900	0	OPB	1 C8	7122 PLANT ECOLOGY PRELM ALTERNAT	FIN	8FEB82	5FEB82	8FEB82	5FEB82	0	0	CRITICAL	
77800	77900	15	OPB	1 C8	7123 PLANT ECOLOGY OPTIMIZED DESGN	ST	6JUL81	16OCT81	26OCT81	5FEB82	16	16		
77900	78000	20	OPB	1 C8	7123 PLANT ECOLOGY OPTIMIZED DESGN	CT-1	8FEB82	25JUN82	8FEB82	25JUN82	0	0	CRITICAL	
78000	78100	0	OPB	1 C8	7123 PLANT ECOLOGY OPTIMIZED DESGN	FIN	28JUN82	25JUN82	28JUN82	25JUN82	0	0	CRITICAL	
71000	74400	30	R	OPB	1 C8	714 ACCESS RD ENVIRONMENT ANALY	CT-1	6JUL81	29JAN82	13JUL81	5FEB82	1	1	
74400	74000	10	OPB	1 C8	714 ACCESS RD ENVIRONMENT ANALY	FIN	1FEB82	9APR82	8FEB82	16APR82	1	1		
78200	78300	9	OPB	1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	ST	6JUL81	4SEP81	4JAN82	5MAY82	26	26		
78300	78400	6	OPB	1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	CT-1	8MAR82	16APR82	8MAR82	16APR82	0	0	CRITICAL	
78400	78500	0	OPB	1 C8	715 PREP FOR FERC EXHIBIT-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	CRITICAL	
78500	785A0	0	OPB	1 C8	715XX EXHIBIT W MATERIAL COMPLETE		19APR82	16APR82	19APR82	16APR82	0	0	CRITICAL	
78500	785B0	0	OPB	1 C8	715XX EXHIBIT S MATERIAL COMPLETE		19APR82	16APR82	17MAY82	14MAY82	4	4		
80400	80500	1	R	OPB	1 C3	801 SELECT INITIAL CORRIDORS	FIN	6JUL81	10JUL81	17AUG81	21AUG81	6	6	
81200	81800	1	R	OPB	1 C3	8021 LOAD FLOW ANALYSIS	ST	6JUL81	10JUL81	6JUL81	10JUL81	0	0	CRITICAL
81800	82800	6	OPB	1 C3	8021 LOAD FLOW ANALYSIS	FIN	13JUL81	21AUG81	13JUL81	21AUG81	0	0	CRITICAL	
82600	82800	7	R	OPB	1 C3	80221 PRELIMINARY ELEC SYSTEM	CT-1	6JUL81	21AUG81	6JUL81	21AUG81	0	0	CRITICAL
82800	83000	0	OPB	1 C3	80221 PRELIMINARY ELEC SYSTEM	FIN	24AUG81	21AUG81	24AUG81	21AUG81	0	0	CRITICAL	
85700	85800	32	OPB	1 C3	80222 RECOMMEND ELEC SYS		24AUG81	2APR82	24AUG81	2APR82	0	0	CRITICAL	
80500	80800	7	R	OPB	1 C3	803 FINAL ROUTE SELECTION 1981	ST	6JUL81	21AUG81	6JUL81	21AUG81	0	0	CRITICAL

54

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL		
80800	81000	6	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	CT-1	24AUG81	20CT81	24AUG81	20CT81	0	0	CRITICAL
81000	81200	6	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	CT-2	50CT81	13NOV81	50CT81	13NOV81	0	0	CRITICAL
81200	81400	0	OPB	1 C3	803	FINAL ROUTE SELECTION 1981	FIN	16NOV81	13NOV81	16NOV81	13NOV81	0	0	CRITICAL
83200	83400	7	R OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	ST	6JUL81	21AUG81	14SEP81	30OCT81	10	0	
83400	83600	2	OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	CT-1	24AUG81	4SEP81	2NOV81	13NOV81	10	10	
83600	85400	10	OPB	1 C3	804	TOWER HARDWARE&CONDUCTR STUDY	FIN	16NOV81	22JAN82	16NOV81	22JAN82	0	0	CRITICAL
84600	84800	8	OPB	1 C3	805	SUBSTATIONS	ST	6JUL81	28AUG81	50CT81	27NOV81	13	0	
84800	85400	8	OPB	1 C3	805	SUBSTATIONS	FIN	31AUG81	23OCT81	30NOV81	22JAN82	13	13	
84000	84200	8	OPB	1 C3	806	DISPATCH CTR. & COMMUNICATNS	ST	6JUL81	28AUG81	50CT81	27NOV81	13	0	
84200	85400	8	OPB	1 C3	806	DISPATCH CTR. & COMMUNICATNS	FIN	31AUG81	23OCT81	30NOV81	22JAN82	13	13	
85200	85400	1	R OPB	1 C3	807	TRANS LINE COST ESTIMATES	ST	6JUL81	10JUL81	18JAN82	22JAN82	28	28	
85400	85600	3	OPB	1 C3	807	TRANS LINE COST ESTIMATES	FIN	25JAN82	5MAR82	25JAN82	5MAR82	0	0	CRITICAL
90200	90400	2	OPB	1 C7	901	ASSEMBLE COST-SCHEDULE DATA	ST	6JUL81	17JUL81	24AUG81	4SEP81	7	0	
90400	90600	4	OPB	1 C7	901	ASSEMBLE COST-SCHEDULE DATA	FIN	20JUL81	14AUG81	21SEP81	16OCT81	9	0	
90800	91000	6	OPB	1 C7	902	PREP PRELIM CST ESTIMATES	ST	20JUL81	28AUG81	7SEP81	16OCT81	7	0	
91200	91400	17	OPB	1 C7	903	COST ESTIMATE UPDATES	ST	31AUG81	25DEC81	19OCT81	12FEB82	7	0	
91400	914A0	0	OPB	1 C7	903XX	EXHIBIT N MATERIAL COMPLETE	ST	28DEC81	25DEC81	19APR82	16APR82	16	16	
91600	91800	6	OPB	1 C7	9041	ENGR COST & SCHEDULE PRELIM	ST	20JUL81	28AUG81	7SEP81	16OCT81	7	0	
92000	92200	17	OPB	1 C7	9042	ENGR COST & SCHEDULE FINAL	ST	31AUG81	25DEC81	19OCT81	12FEB82	7	0	
92200	922A0	0	OPB	1 C7	904XX	EXHIBIT J MATERIAL COMPLETE	ST	28DEC81	25DEC81	19APR82	16APR82	16	16	
92400	92600	12	OPB	1 C7	905	CONTINGENCY ANALYSIS	ST	31AUG81	20NOV81	9NOV81	29JAN82	10	10	
A1200	A1600	9	FLC	C110	1001	IMPACT OF NEW FERC REGULATIONS	ST	6JUL81	4SEP81	30NOV81	29JAN82	21	20	
A3200	A2600	4	FLC	C110	10022	1ST UPDATE-REGULATORY REQ	ST	6JUL81	31JUL81	22MAR82	16APR82	37	37	
A3300	A2600	4	FLC	C110	10023	2ND UPDATE-REGULATORY REQ	ST	30NOV81	25DEC81	22MAR82	16APR82	16	16	
A3600	A3800	5	FLC	C110	1003	DATA FROM OTHERS	ST	6JUL81	7AUG81	12APR82	14MAY82	40	0	
A3800	A4000	0	FLC	C110	1003XX	EXHIBIT A B & C MATERIAL COMPLETE	ST	10AUG81	7AUG81	17MAY82	14MAY82	40	40	
A1400	A1600	9	R FLC	C110	1004	COORD EXHIBIT PREPARATION	ST	23NOV81	22JAN82	30NOV81	29JAN82	1	0	
A1600	A16A0	1	FLC	C110	1004	COORD EXHIBIT PREPARATION	CT-1	25JAN82	29JAN82	1FEB82	5FEB82	1	0	
A16A0	A1700	2	FLC	C110	1004	COORD EXHIBIT PREPARATION	CT-2	1FEB82	12FEB82	8FEB82	19FEB82	1	0	
A1700	A17A0	3	FLC	C110	1004	COORD EXHIBIT PREPARATION	CT-3	15FEB82	5MAR82	22FEB82	12MAR82	1	0	
A17A0	A17B0	2	FLC	C110	1004	COORD EXHIBIT PREPARATION	CT-4	15MAR82	26MAR82	15MAR82	26MAR82	0	0	CRITICAL
A17B0	A1800	3	FLC	C110	1004	COORD EXHIBIT PREPARATION	CT-5	29MAR82	16APR82	29MAR82	16APR82	0	0	CRITICAL
A1800	A2400	0	FLC	C110	1004	COORD EXHIBIT PREPARATION	FIN	19APR82	16APR82	19APR82	16APR82	0	0	CRITICAL
A0400	A0600	10	FLC	C110	10051	PREPARE EXHIBIT E	ST	30NOV81	5FEB82	4JAN82	12MAR82	5	5	
A0700	A0900	10	FLC	C110	10052	PREPARE EXHIBIT D	ST	30NOV81	5FEB82	8MAR82	14MAY82	14	14	
A0800	A1000	10	FLC	C110	1006	PREPARE EXHIBIT R	ST	30NOV81	5FEB82	8FEB82	16APR82	10	10	
A0000	A0200	6	FLC	C110	1007	PREPARE EXHIBIT T	ST	14SEP81	23OCT81	21SEP81	30OCT81	1	0	
A0200	A1100	4	FLC	C110	1007	PREPARE EXHIBIT T	FIN	26OCT81	20NOV81	2NOV81	27NOV81	1	0	
A2200	A2400	3	FLC	C110	1008	PREP APPLICATN FORM-DRAFT	ST	30NOV81	8JAN82	8MAR82	16APR82	14	14	
A2400	A2600	0	FLC	C110	1008	PREP APPLICATN FORM-DRAFT	FIN	19APR82	16APR82	19APR82	16APR82	0	0	CRITICAL
A2600	A2800	2	FLC	C110	1009	REVIEW AND CORRECT	ST	19APR82	30APR82	19APR82	30APR82	0	0	CRITICAL
A2800	A3000	2	FLC	C110	1010	EXTERNAL REVIEW	ST	3MAY82	14MAY82	3MAY82	14MAY82	0	0	CRITICAL
A3000	A3400	6	FLC	C110	10XXX	PRINT LICENSE APPLICATION	ST	17MAY82	25JUN82	17MAY82	25JUN82	0	0	CRITICAL
B0000	B0200	50	R FLC	C210	1101	PROJECT OVERVIEW	ST	6JUL81	18JUN82	13JUL81	25JUN82	1	1	
B0400	B0600	40	R FLC	C210	1102	INTERNAL REPORTS	ST	6JUL81	9APR82	13JUL81	16APR82	1	0	
B0600	B06A0	0	FLC	C210	1102XX	EXHIBIT U MATERIAL COMPLETE	ST	12APR82	9APR82	19APR82	16APR82	1	1	
B1200	B1400	30	R FLC	C210	1103	SUSITNA BASE PLAN RISK ANALY	ST	6JUL81	29JAN82	6JUL81	29JAN82	0	0	CRITICAL
B1400	B1500	0	FLC	C210	1107	SUSITNA BASE PLAN RISK ANALY	FIN	1FEB82	29JAN82	1FEB82	29JAN82	0	0	CRITICAL
B1600	B1800	21	FLC	C210	1104	SUSITNA BASE PLAN EXTEN/REVIS	ST	1FEB82	25JUN82	1FEB82	25JUN82	0	0	CRITICAL
B2000	B2200	30	FLC	C210	1105	SUSITNA FINANCE RISK ANALYSIS	ST	6JUL81	29JAN82	30NOV81	25JUN82	21	21	
B2400	B2600	24	FLC	C210	1106	RESOLUTION TAX ISSUE	ST	6JUL81	18DEC81	11JAN82	25JUN82	27	27	

55

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	-----	DESCRIPTION	-----	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
B2800	B3000	30	FLC	C210	1107	IDENTIFY PARTIES INTEREST		6JUL81	29JAN82	30NOV81	25JUN82	21	21	1
B3200	B3400	30	FLC	C210	1108	REVENUE ASSURANCE		6JUL81	29JAN82	21SEP81	16APR82	11	0	1
B3600	B3800	40	R FLC	C210	1109	LIAISON APA BOND UNDERWRITER		6JUL81	9APR82	13JUL81	16APR82	1	1	1
B3400	B34A0	0	FLC	C210	1109XX	EXHIBIT G MATERIAL COMPLETE		1FEB82	29JAN82	19APR82	16APR82	11	11	1
C0600	C0800	4	OPB	1 C810	12022	CONDUCT PUBLIC MEETING #2		27JUL81	21AUG81	30NOV81	25DEC81	18	0	1
C1200	C1400	4	OPB	1 C810	12023	CONDUCT PUBLIC MEETING #3		18NOV81	11DEC81	22MAR82	16APR82	18	18	1
C0200	C0400	3	R OPB	1 C810	12031	CONDUCT WORKSHOPS 1,2,3		6JUL81	24JUL81	9NOV81	27NOV81	18	0	1
C0800	C1000	12	OPB	1 C810	12032	CONDUCT WORKSHOPS 4,5,6		24AUG81	13NOV81	28DEC81	19MAR82	18	0	1
C1600	D1200	50	R OPB	1 C810	1204	PREP PUBLISH DISTRIB MATERIAL		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
C1800	D1200	50	R OPB	1 C810	1205	PREP MAINTAIN ACTION LIST		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D1000	D1200	50	R PSB	2 C310	13013	PROJECT PROCED MANUAL-UPDATE		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D2200	D2400	50	R PSB	2 C310	13042	SCHEDULE CONTROL SYS UPDATE		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D2800	D3000	50	R PSB	2 C310	13052	COST CONTROL SYSTEM-OP		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D3400	D3600	50	R PSB	2 C310	13062	MANPOWER LOADING SCHED-UPDATE		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D3800	D4000	50	R PSB	2 C310	1310	SUB CONTRACT ADMINISTRATION		6JUL81	18JUN82	13JUL81	25JUN82	1	1	1
D1200	D1300	0		10	XXX	PROJECT COMPLETE XXX		28JUN82	25JUN82	28JUN82	25JUN82	0	183	1 CRITICAL

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
10000	10600	0	C	OPB 1 C2	101	REVIEW OF METHODOLOGIES						COMPLETE
10400	10500	0	C	OPB 1 C2	102	FCST PEAK LOAD DEMAND TRANS						COMPLETE
12100	11800	0	C	OPB 1 C2	103	INDENT OF POWER ALTERNAT						COMPLETE
11800	11900	0	C	OPB 1 C2	108	TERMINATION REPORT						COMPLETE
20200	20300	0	C	DPA C2	2021	FIELD CAMP SET-UP	ST					COMPLETE
20300	20400	0	C	DPA C2	2021	FIELD CAMP SET-UP	FIN					COMPLETE
21200	21500	0	C	DPA C2	204	LAND STATUS RESEARCH						COMPLETE
21600	21700	0	C	DPA C2	205	LAND AQUISITION ANALYSIS	ST					COMPLETE
20800	21000	0	C	DPA C2	206	RIGHT OF ENTRY	ST					COMPLETE
25000	25200	0	C	DPA C3	207	SITE SPECIFIC SURVEYS	ST					COMPLETE
25200	25400	0	C	DPA C3	207	SITE SPECIFIC SURVEYS	CT-1					COMPLETE
23000	23200	0	C	DPA C3	2081	AIR PHOTOS & MAPPING-1980	ST					COMPLETE
23200	23400	0	C	DPA C3	2081	AIR PHOTOS & MAPPING-1980	FIN					COMPLETE
24000	24100	0	C	DPA C3	2082	AIR PHOTOS & MAPPING-1981	ST					COMPLETE
24100	241A0	0	C	DPA C3	2082	AIR PHOTOS & MAPPING-1981	CT-1					COMPLETE
23600	23800	0	C	DPA C3	209	CONTROL NETWORK SURVEYS						COMPLETE
22200	22300	0	C	DPA C3	210	ACCESS ROAD	ST					COMPLETE
22300	22400	0	C	DPA C3	210	ACCESS ROAD	CT-1					COMPLETE
22400	22600	0	C	DPA C3	210	ACCESS ROAD	CT-2					COMPLETE
25600	26600	0	C	DPA C3	211	MAP & PHOTO SEARCH						COMPLETE
26400	26600	0	C	DPA C4	212	FIELD RECON FOR RSRVR CLEAR	ST					COMPLETE
26600	26800	0	C	DPA C4	212	FIELD RECON FOR RSRVR CLEAR	FIN					COMPLETE
27600	27700	0	C	DPA C3	213	MARKETABLY & DISPOSAL STDY	ST					COMPLETE
25800	26000	0	C	DPA C4	215	SLOPE EROSION & STBLTY STUDY	ST					COMPLETE
24400	24600	0	C	DPA C3	216	HYDROGRAPHIC SURVEYS	ST					COMPLETE
32600	32800	0	C	OPB 1 C4	301	REVIEW AVAILABLE MATERIAL	ST					COMPLETE
32800	33000	0	C	OPB 1 C4	301	REVIEW AVAILABLE MATERIAL	FIN					COMPLETE
36200	36400	0	C	OPB 1 C4	3021	FIELD DATA INDEX-SETUP	ST					COMPLETE
36400	36600	0	C	OPB 1 C4	3021	FIELD DATA INDEX-SETUP	FIN					COMPLETE
37000	37200	0	C	OPB 1 C4	3031	FIELD DATA COLLECTION-SPECS						COMPLETE
37400	37500	0	C	OPB 1 C4	3032	FIELD DATA COLLECTION 80-81	ST					COMPLETE
37500	37600	0	C	OPB 1 C4	3032	FIELD DATA COLLECTION 80-81	FIN					COMPLETE
32800	33200	0	C	OPB 1 C4	3041	WATER RSRCS-FLOW EXTENSION	ST					COMPLETE
33200	33300	0	C	OPB 1 C4	3041	WATER RSRCS-FLOW EXTENSION	CT-1					COMPLETE
34200	34400	0	C	OPB 1 C4	3043	WATER RSRCS-RESERVOIR STUDY	ST					COMPLETE
34400	344A0	0	C	OPB 1 C4	3043	WATER RSRCS-RESERVOIR STUDY	CT-1					COMPLETE
32700	32900	0	C	OPB 1 C4	3051	FLOODS-FREQUENCY ANALYSIS						COMPLETE
32800	32400	0	C	OPB 1 C4	3052	FLOODS PMF REVIEW						COMPLETE
31600	31800	0	C	OPB 1 C4	3053	FLOODS-RESERVOIR ROUTING	ST					COMPLETE
30000	30200	0	C	OPB 1 C4	3061	HYDR&ICE-CHANNEL WTR LVLS	ST					COMPLETE
30800	39000	0	C	OPB 1 C4	3063	HYDR&ICE-RESER SLIDE SURGE	ST					COMPLETE
33400	33600	0	C	OPB 1 C4	3072	RIVER MORPHOLOGY	ST					COMPLETE
38000	38200	0	C	OPB 1 C4	3081	TRANSMN LINE-PRLM PARAMTR						COMPLETE
38200	38400	0	C	OPB 1 C4	3082	TRANSMN LINE-DET PARAMTR	ST					COMPLETE
38400	38600	0	C	OPB 1 C4	3082	TRANSMN LINE-DET PARAMTR	FIN					COMPLETE
30800	31000	0	C	OPB 1 C4	3101	LWR SUSITNA STUDIES-PRELIM	ST					COMPLETE
31000	31200	0	C	OPB 1 C4	3101	LWR SUSITNA STUDIES-PRELIM	FIN					COMPLETE
43100	43200	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA	ST					COMPLETE
43200	43400	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA	CT-1					COMPLETE
43400	41200	0	C	OPB 1 C1	401	REVIEW AVAILABLE DATA	FIN					COMPLETE
44000	44200	0	C	DPA C4	402	SHORT TERM MONITORNG PROGRAM	ST					COMPLETE


CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	CL
44200	41200	0	C	OPA	C4	402						COMPLETE
40000	40200	0	C	OPB	1 C1	403						COMPLETE
40300	40600	0	C	OPB	1 C1	404						COMPLETE
40600	40800	0	C	OPB	1 C1	404						COMPLETE
40800	42000	0	C	OPB	1 C1	404						COMPLETE
42200	42400	0	C	OPA	C4	405						COMPLETE
41000	41200	0	C	OPB	1 C1	406						COMPLETE
41200	41400	0	C	OPB	1 C1	406						COMPLETE
41300	41600	0	C	OPB	1 C1	406						COMPLETE
44200	45000	0	C	OPB	1 C1	407						COMPLETE
45600	45800	0	C	OPB	1 C1	408						COMPLETE
45200	45300	0	C	OPB	1 C1	415						COMPLETE
50000	50200	0	C	OPB	1 C1	501						COMPLETE
50200	50400	0	C	OPB	1 C1	501						COMPLETE
50400	50600	0	C	OPB	1 C1	501						COMPLETE
50200	51200	0	C	OPB	1 C1	502						COMPLETE
51200	51600	0	C	OPB	1 C1	502						COMPLETE
50800	51600	0	C	OPB	1 C1	503						COMPLETE
51000	51600	0	C	OPA	C4	504						COMPLETE
52000	52200	0	C	OPB	1 C1	505						COMPLETE
52200	52600	0	C	OPB	1 C1	505						COMPLETE
52400	52600	0	C	OPA	C4	506						COMPLETE
51400	51600	0	C	OPB	1 C1	5081						COMPLETE
52800	53000	0	C	OPB	1 C1	5082						COMPLETE
62500	625A0	0	C	OPB	1 C4	601						COMPLETE
625A0	62600	0	C	OPB	1 C4	601						COMPLETE
64300	67100	0	C	OPB	1 C4	602						COMPLETE
62600	626A0	0	C	OPB	1 C4	603						COMPLETE
626A0	62700	0	C	OPB	1 C4	603						COMPLETE
62700	627A0	0	C	OPB	1 C4	603						COMPLETE
627A0	62800	0	C	OPB	1 C4	603						COMPLETE
62800	62900	0	C	OPB	1 C4	603						COMPLETE
68100	68200	0	C	OPB	1 C6	604						COMPLETE
68200	68300	0	C	OPB	1 C6	604						COMPLETE
66900	669A0	0	C	OPB	1 C4	6051						COMPLETE
669A0	67000	0	C	OPB	1 C4	6052						COMPLETE
67000	67100	0	C	OPB	1 C4	6052						COMPLETE
67100	67200	0	C	OPB	1 C4	6052						COMPLETE
67200	672A0	0	C	OPB	1 C4	6053						COMPLETE
65900	659A0	0	C	OPB	1 C4	606						COMPLETE
659A0	659B0	0	C	OPB	1 C4	606						COMPLETE
659B0	66000	0	C	OPB	1 C4	606						COMPLETE
63000	63100	0	C	OPB	1 C5	607						COMPLETE
63100	631A0	0	C	OPB	1 C5	607						COMPLETE
64400	64500	0	C	OPB	1 C6	608						COMPLETE
64500	64600	0	C	OPB	1 C6	608						COMPLETE
69100	69200	0	C	OPB	1 C4	609						COMPLETE
69200	69300	0	C	OPB	1 C4	609						COMPLETE
63400	63500	0	C	OPB	1 C4	610						COMPLETE
61100	61200	0	C	OPB	1 C4	614						COMPLETE
6A500	6A600	0	C	OPB	1 C2	632						COMPLETE

CPM ANALYSIS LISTING

I-NODE	J-NODE	DUR	SELECT	CODES	DESCRIPTION	E.S.	E.F.	L.S.	L.F.	T.F.	F.F.	SL
6A600	6A700	0	C	OPB 1 C2	632 THERMAL GENERATION RESOURCE	CT1						COMPLETE
6A700	6A800	0	C	OPB 1 C2	632 THERMAL GENERATION RESOURCE	FIN						COMPLETE
6A900	6B100	0	C	OPB 1 C2	633 HYDRO GENERATION RESOURCES	ST						COMPLETE
6B100	6B200	0	C	OPB 1 C2	633 HYDRO GENERATION RESOURCES	CT-1						COMPLETE
6B200	6B300	0	C	OPB 1 C2	633 HYDRO GENERATION RESOURCES	FIN						COMPLETE
6B500	6B600	0	C	OPB 1 C8	6341 ENVIRONMENT ASSESSMENT	ST						COMPLETE
6B500	6B700	0	C	OPB 1 C8	6341 ENVIRONMENT ASSESSMENT	CT1						COMPLETE
6B700	6C300	0	C	OPB 1 C9	6341 ENVIRONMENT ASSESSMENT	FIN						COMPLETE
6C300	6C700	0	C	OPB 1 C8	6342 ENVIRONMENT ASSESSMENT-FINAL							COMPLETE
6C800	6C900	0	C	OPB 1 C2	635 LOAD MANAGE & CONSERVE							COMPLETE
6D100	6D200	0	C	OPB 1 C2	6361 GENERATION PLAN PARAMATERS							COMPLETE
6D300	6D3A0	0	C	OPB 1 C2	6362 GENERAT PLAN ANALY & REPORT	ST						COMPLETE
6D3A0	6D400	0	C	OPB 1 C2	6362 GENERAT PLAN ANALY & REPORT	CT-1						COMPLETE
6D400	6D500	0	C	OPB 1 C2	6362 GENERAT PLAN ANALY & REPORT	CT-2						COMPLETE
6D500	6D600	0	C	OPB 1 C2	6362 GENERAT PLAN ANALY & REPORT	FIN						COMPLETE
71200	71400	0	C	OPB 1 C8	701 STUDY COORD-ALTERNATIVE SITE	CT-2						COMPLETE
70900	71000	0	C	OPB 1 C8	7011 STUDY COORD-ALTERNATIVE SITE	ST						COMPLETE
71000	71200	0	C	OPB 1 C8	7011 STUDY COORD-ALTERNATIVE SITE	CT-1						COMPLETE
79200	79300	0	C	OPB 1 C8	702 MONITOR FIELD ACTIVITIES	ST						COMPLETE
71000	71100	0	C	OPB 1 C8	7041 WATER RESOURCE ALT SITES							COMPLETE
73000	73100	0	C	OPB 1 C8	705 SOCIOECONOMIC ANALYSIS	ST						COMPLETE
78800	78700	0	C	OPB 1 C9	7061 CULTURAL ALTERNATIVE SITES	CT-1						COMPLETE
75200	75400	0	C	OPB 1 C9	7071 LAND USE ALTERNATIVE SITES	ST						COMPLETE
72400	72500	0	C	OPB 1 C8	708 RECREATION PLANNING	ST						COMPLETE
72500	72700	0	C	OPB 1 C8	708 RECREATION PLANNING	CT-1						COMPLETE
71200	73500	0	C	OPB 1 C3	7091 TRANS LINE ASSESS SCREENING							COMPLETE
736A0	73900	0	C	OPB 1 C8	7101 FISH ECOLOGY ALTERNATV SITES	ST						COMPLETE
74900	749A0	0	C	OPB 1 C8	7111 WILDLIFE ECOLOGY ALTER SITES	ST						COMPLETE
77100	77300	0	C	OPB 1 C8	7121 PLANT ECOLOGY ALTERNTV SITES	ST						COMPLETE
71000	710A0	0	C	OPB 1 C9	714 ACCESS RD ENVIRONMENT ANALY	ST						COMPLETE
80000	80200	0	C	OPB 1 C3	801 SELECT INITIAL CORRIDORS	ST						COMPLETE
80200	80400	0	C	OPB 1 C3	801 SELECT INITIAL CORRIDORS	CT-1						COMPLETE
82400	82600	0	C	OPB 1 C3	80221 PRELIMINARY ELEC SYSTEM	ST						COMPLETE
82000	A1600	0	C	FLC C110	10021 ESTABLISH REGULATORY REQUIRE							COMPLETE
C0000	C0200	0	C	OPB 1 C310	12021 CONDUCT PUBLIC MEETING #1							COMPLETE
D0200	D0400	0	C	PSB 2 C310	13011 PROJECT PROCED MANUAL-DRAFT	ST						COMPLETE
D0400	D0600	0	C	PSB 2 C310	13011 PROJECT PROCED MANUAL-DRAFT	CT-1						COMPLETE
D0600	D0800	0	C	PSB 2 C310	13011 PROJECT PROCED MANUAL-DRAFT	FIN						COMPLETE
D0800	D1000	0	C	PSB 2 C310	13012 PROJECT PROCED MANUAL-FINAL							COMPLETE
D0000	D0600	0	C	PSB 2 C310	1302 FINANCIAL CONTROL PROCEDURES							COMPLETE
D1400	D1500	0	C	PSB 2 C310	1303 PROJECT MASTER SCHEDULE							COMPLETE
D2000	D2200	0	C	PSB 2 C310	13041 SCHEDULE CONTROL SYSTEM-DEV							COMPLETE
D2600	D2800	0	C	PSB 2 C310	13051 COST CONTROL SYSTEM-DEV							COMPLETE
D3200	D3400	0	C	PSB 2 C310	13061 MANPOWER LOADING SCHEULE-DEV							COMPLETE
D1600	D0600	0	C	PSB 2 C410	1307 DEVELOP ACCOUNTING POLICIES							COMPLETE
D1800	D1900	0	C	PSB 2 C110	1308 DOCUMENTATION CONTROL							COMPLETE

59



SUSITNA HYDROELECTRIC PROJECT
 PLAN OF STUDY MASTER SCHEDULE



FIGURE 3 OF 3

62